

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2025

User: 01164869

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0050

Pay Period: 07/26/2025
to 08/25/2025

Contract Location:

US 1/SR 4 BEGINNING AT THE LOUISVILLE BYPASS AT CLAI
(CR 325) AND EXTENDING TO MENNONITE CHURCH ROAD

Time Allowed: 1535 Days

Elapsed Calender Days: 1525 Days

Percent Time: 99.35

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

DUNCAN SC 29334

Phone: (864)416-0200

Date Let: 04/16/2021

Date Awarded: 04/16/2021

Date Contract Executed: 06/04/2021

Date Notice to Proceed: 06/23/2021

Date Work Began: 07/14/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/04/2025

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$30,853,510.05

Original Contract Amount \$25,349,574.20

Funds Available \$2,349,875.12

Percent Complete 92.36%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222160-	\$30,853,510.05	\$25,349,574.20	\$2,349,875.12	92.38%	\$920,943.33

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2025

User: 01164869

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0050

Pay Period: 07/26/2025
to 08/25/2025

Project Number: 222160- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222160-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$28,494,949.07	\$27,574,005.74	\$920,943.33
Total Earnings	\$28,494,949.07	\$27,574,005.74	\$920,943.33
Stockpiled Materials	\$8,685.86	\$8,685.86	\$0.00
Gross Earnings	\$28,503,634.93	\$27,582,691.60	\$920,943.33
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$28,503,634.93	\$27,582,691.60	

Total Payable: **\$920,943.33**

Rpt-ID: RCPEsprj

Georgia

Date: 09/10/2025

User: 01164869

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0050

Pay Period: 07/26/2025
to 08/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0110		ROADWAY					
0060	310-1101	GR AGGR BASE CRS, INCL MATL	TN	88,586.000	135,401.100		
				38.500	36.420		
					135,437.520	\$1,402.17	\$5,214,344.52
0070	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		27,575.000	16,835.760		
				78.000	464.580		
					17,300.340	\$36,237.24	\$1,349,426.52
Category Amount:						\$37,639.41	\$6,563,771.04
Category Number: 0100		ROADWAY					
0090	206-0002	BORROW EXCAV, INCL MATL	CY	64,881.000	105,025.056		
				8.000	104.500		
					105,129.556	\$836.00	\$841,036.45
Category Amount:						\$836.00	\$841,036.45
Category Number: 0110		ROADWAY					
0100	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		940.000	683.410		
		MATL & H LIME		125.000	119.700		
					803.110	\$14,962.50	\$100,388.75
0110	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		41,571.000	59,311.900		
		TL & H LIME		82.000	.000		
					59,311.900	\$.00	\$4,863,575.80
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		15,890.000	33,949.020		
		L & H LIME		87.000	.000		
					33,949.020	\$.00	\$2,953,564.74
0120	413-0750	TACK COAT	GL	45,287.000	43,567.000		
				2.100	7,432.000		
					50,999.000	\$15,607.20	\$107,097.90

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2025

User: 01164869

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0050

Pay Period: 07/26/2025
to 08/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110		ROADWAY					
0135	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	131.000 60.000	74.670 .000 74.670	\$0.00	\$4,480.20
Category Amount:						\$30,569.70	\$8,029,107.39
Category Number: 0100		ROADWAY					
0140	441-0104	CONC SIDEWALK, 4 IN	SY	582.000 34.500	565.940 .000 565.940	\$0.00	\$19,524.93
0150	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	933.000 75.000	5,549.320 .000 5,549.320	\$0.00	\$416,199.00
0165	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	20,730.000 21.000	19,199.050 .000 19,199.050	\$0.00	\$403,180.05
Category Amount:						\$0.00	\$838,903.98
Category Number: 0200		ROADWAY					
0195	500-3002	CLASS AA CONCRETE	CY	239.870 800.000	216.550 .000 216.550	\$0.00	\$173,240.00
0250	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	155.000 735.000	59.000 2.000 61.000	\$1,470.00	\$44,835.00
0290	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,645.000 61.500	978.664 184.444 1,163.108	\$11,343.31	\$71,531.14
0295	603-7000	PLASTIC FILTER FABRIC	SY	1,645.000 2.250	978.664 184.444 1,163.108	\$415.00	\$2,616.99

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2025

User: 01164869

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0050

Pay Period: 07/26/2025
to 08/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0305	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 2500.000	1.000 .000 1.000	\$0.00	\$2,500.00
Category Amount:						\$13,228.31	\$294,723.13
Category Number: 0100 ROADWAY							
0310	634-1200	RIGHT OF WAY MARKERS	EA	276.000 125.000	.000 4.000 4.000	\$500.00	\$500.00
Category Amount:						\$500.00	\$500.00
Category Number: 0600 ROADWAY							
0315	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		677.000 19.000	74.373 266.760 341.133	\$5,068.44	\$6,481.53
0320	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		920.000 21.000	275.850 461.430 737.280	\$9,690.03	\$15,482.88
0335	636-2070	GALV STEEL POSTS, TP 7	LF	1,913.000 8.000	301.432 1,069.010 1,370.442	\$8,552.08	\$10,963.54
0340	636-2080	GALV STEEL POSTS, TP 8	LF	1,014.000 10.000	171.069 93.500 264.569	\$935.00	\$2,645.69
Category Amount:						\$24,245.55	\$35,573.64
Category Number: 0100 ROADWAY							
0350	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000 9000.000	2.000 .000 2.000	\$0.00	\$18,000.00
IV							
Category Amount:						\$0.00	\$18,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2025

User: 01164869

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0050

Pay Period: 07/26/2025
to 08/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0375	668-1100	CATCH BASIN, GP 1	EA	96.000	111.500		
				3000.000	.000		
					111.500	\$.00	\$334,500.00
0380	668-2100	DROP INLET, GP 1	EA	61.000	65.000		
				2500.000	.000		
					65.000	\$.00	\$162,500.00
Category Amount:						\$0.00	\$497,000.00
Category Number:		0610 ROADWAY					
0475	654-1001	RAISED PVMT MARKERS TP 1	EA	661.000	1,657.000		
				3.500	419.000		
					2,076.000	\$1,466.50	\$7,266.00
0480	654-1003	RAISED PVMT MARKERS TP 3	EA	1,744.000	.000		
				3.500	1,087.000		
					1,087.000	\$3,804.50	\$3,804.50
Category Amount:						\$5,271.00	\$11,070.50
Category Number:		0300 ROADWAY					
0565	163-0240	MULCH	TN	1,653.000	189.276		
				10.000	5.605		
					194.881	\$56.05	\$1,948.81
0605	700-6910	PERMANENT GRASSING	AC	104.000	50.358		
				1200.000	2.038		
					52.396	\$2,445.60	\$62,875.20
0615	700-8000	FERTILIZER MIXED GRADE	TN	52.000	19.007		
				285.000	.656		
					19.663	\$186.96	\$5,603.96

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2025

User: 01164869

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0050

Pay Period: 07/26/2025
to 08/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0630	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 100.000	47.000 1.000 48.000	\$100.00	\$4,800.00
Category Amount:						\$2,788.61	\$75,227.97
Category Number: 0100 ROADWAY							
0710	668-3300	SAN SEWER MANHOLE, TP 1	EA	5.000 3000.000	5.000 .000 5.000	\$0.00	\$15,000.00
Category Amount:						\$0.00	\$15,000.00
Category Number: 0200 ROADWAY							
0815	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.600 1500.000	9.600 .000 9.600	\$0.00	\$14,400.00
Category Amount:						\$0.00	\$14,400.00
Category Number: 0600 ROADWAY							
0825	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	2.000 9000.000	2.000 .000 2.000	\$0.00	\$18,000.00
Category Amount:						\$0.00	\$18,000.00
Category Number: 0100 ROADWAY							
0845	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	2.000 9000.000	2.000 .000 2.000	\$0.00	\$18,000.00
0880	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, (TN R-MODIFIED BITUM MATL & H LIME		24,165.000 82.000	7,212.150 8,907.320 16,119.470	\$730,400.24	\$1,321,796.54

Rpt-ID: RCPEsprj

Georgia

Date: 09/10/2025

User: 01164869

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0050

Pay Period: 07/26/2025
to 08/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
7020	550-4124	FLARED END SECTION 24 IN, SIDE DRAIN	EA	.000	3.000		
				1072.850	3.000		
					6.000	\$3,218.55	\$6,437.10
		FLARED END SECTION 24 IN, SIDE DRAIN					
		ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
7040	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		.000	40.000		
				1545.120	1.000		
					41.000	\$1,545.12	\$63,349.92
		SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1					
		ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	754,050.840		
				1.000	70,700.840		
					824,751.680	\$70,700.84	\$824,751.68
		(IN#9)					
Category Amount:						\$805,864.75	\$2,234,335.24
Project Total Amount:						\$920,943.33	\$28,494,949.07