

Rpt-ID: RCPESPRJ

Georgia

Date: 09/19/2025

User: 01164869

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0051

Pay Period: 08/26/2025
to 09/09/2025

Contract Location:

US 1/SR 4 BEGINNING AT THE LOUISVILLE BYPASS AT CLAI
(CR 325) AND EXTENDING TO MENNONITE CHURCH ROAD

Time Allowed: 1535 Days

Elapsed Calender Days: 1540 Days

Percent Time: 100.33

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

DUNCAN SC 29334

Phone: (864)416-0200

Date Let: 04/16/2021

Date Awarded: 04/16/2021

Date Contract Executed: 06/04/2021

Date Notice to Proceed: 06/23/2021

Date Work Began: 07/14/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/04/2025

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$30,853,510.05

Original Contract Amount \$25,349,574.20

Funds Available \$1,383,331.00

Percent Complete 95.57%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222160-	\$30,853,510.05	\$25,349,574.20	\$1,383,331.00	95.52%	\$966,544.12

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/19/2025

User: 01164869

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0051

Pay Period: 08/26/2025
to 09/09/2025

Project Number: 222160- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222160-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$29,488,048.19	\$28,494,949.07	\$993,099.12
Total Earnings	\$29,488,048.19	\$28,494,949.07	\$993,099.12
Stockpiled Materials	\$8,685.86	\$8,685.86	\$0.00
Gross Earnings	\$29,496,734.05	\$28,503,634.93	\$993,099.12
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$26,555.00)	\$0.00	(\$26,555.00)
Total:	\$29,470,179.05	\$28,503,634.93	

Total Payable: **\$966,544.12**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/19/2025

User: 01164869

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0051

Pay Period: 08/26/2025
to 09/09/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0010	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		101,113.000	8,547.900		
				7.000	226.500		
					8,774.400	\$1,585.50	\$61,420.80
Category Amount:						\$1,585.50	\$61,420.80
Category Number: 0110 ROADWAY							
0070	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		27,575.000	17,300.340		
				78.000	167.620		
					17,467.960	\$13,074.36	\$1,362,500.88
0100	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		940.000	803.110		
				125.000	1,655.940		
					2,459.050	\$206,992.50	\$307,381.25
0110	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		41,571.000	59,311.900		
				82.000	.000		
					59,311.900	\$.00	\$4,863,575.80
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		15,890.000	33,949.020		
				87.000	.000		
					33,949.020	\$.00	\$2,953,564.74
0120	413-0750	TACK COAT	GL	45,287.000	50,999.000		
				2.100	6,800.000		
					57,799.000	\$14,280.00	\$121,377.90
0130	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	1,950.000	393.320		
				47.000	254.667		
					647.987	\$11,969.35	\$30,455.39
0135	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	131.000	74.670		
				60.000	.000		
					74.670	\$.00	\$4,480.20
Category Amount:						\$246,316.21	\$9,643,336.16

Rpt-ID: RCPESPRJ

Georgia

Date: 09/19/2025

User: 01164869

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0051

Pay Period: 08/26/2025
to 09/09/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0140	441-0104	CONC SIDEWALK, 4 IN	SY	582.000 34.500	565.940 .000 565.940	\$0.00	\$19,524.93
0150	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	933.000 75.000	5,549.320 860.222 6,409.542	\$64,516.65	\$480,715.65
0155	441-4020	CONC VALLEY GUTTER, 6 IN	SY	397.000 48.000	437.640 49.000 486.640	\$2,352.00	\$23,358.72
0165	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	20,730.000 21.000	19,199.050 .000 19,199.050	\$0.00	\$403,180.05
Category Amount:						\$66,868.65	\$926,779.35
Category Number: 0200 ROADWAY							
0195	500-3002	CLASS AA CONCRETE	CY	239.870 800.000	216.550 .000 216.550	\$0.00	\$173,240.00
0305	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 2500.000	1.000 .000 1.000	\$0.00	\$2,500.00
Category Amount:						\$0.00	\$175,740.00
Category Number: 0600 ROADWAY							
0315	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		677.000 19.000	341.133 20.000 361.133	\$380.00	\$6,861.53
0330	636-1045	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		49.500 40.000	.000 49.500 49.500	\$1,980.00	\$1,980.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/19/2025

User: 01164869

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0051

Pay Period: 08/26/2025
to 09/09/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0600 ROADWAY					
0340	636-2080	GALV STEEL POSTS, TP 8	LF	1,014.000	264.569		
				10.000	56.000		
					320.569	\$560.00	\$3,205.69
Category Amount:						\$2,920.00	\$12,047.22
Category Number:		0100 ROADWAY					
0350	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$0.00	\$18,000.00
		IV					
Category Amount:						\$0.00	\$18,000.00
Category Number:		0200 ROADWAY					
0375	668-1100	CATCH BASIN, GP 1	EA	96.000	111.500		
				3000.000	.000		
					111.500	\$0.00	\$334,500.00
0380	668-2100	DROP INLET, GP 1	EA	61.000	65.000		
				2500.000	.000		
					65.000	\$0.00	\$162,500.00
Category Amount:						\$0.00	\$497,000.00
Category Number:		0300 ROADWAY					
0605	700-6910	PERMANENT GRASSING	AC	104.000	52.396		
				1200.000	1.559		
					53.955	\$1,870.80	\$64,746.00
0615	700-8000	FERTILIZER MIXED GRADE	TN	52.000	19.663		
				285.000	.270		
					19.933	\$76.95	\$5,680.91
0630	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	48.000		
				100.000	1.000		
					49.000	\$100.00	\$4,900.00
Category Amount:						\$2,047.75	\$75,326.91

Rpt-ID: RCPESPRJ

Georgia

Date: 09/19/2025

User: 01164869

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0051

Pay Period: 08/26/2025
to 09/09/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0710	668-3300	SAN SEWER MANHOLE, TP 1	EA	5.000 3000.000	5.000 .000 5.000	\$0.00	\$15,000.00
Category Amount:						\$0.00	\$15,000.00
Category Number: 0200 ROADWAY							
0815	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.600 1500.000	9.600 .000 9.600	\$0.00	\$14,400.00
Category Amount:						\$0.00	\$14,400.00
Category Number: 0600 ROADWAY							
0825	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	2.000 9000.000	2.000 .000 2.000	\$0.00	\$18,000.00
Category Amount:						\$0.00	\$18,000.00
Category Number: 0100 ROADWAY							
0845	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	2.000 9000.000	2.000 .000 2.000	\$0.00	\$18,000.00
0880	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		24,165.000 82.000	16,119.470 6,667.150 22,786.620	\$546,706.30	\$1,868,502.84
0945	441-0303	CONC SPILLWAY, TP 3 Warrior Trail Intersection UOC	EA	.000 2333.330	.000 1.000 1.000	\$2,333.33	\$2,333.33
0950	441-0754	CONCRETE MEDIAN, 7 1/2 IN Warrior Trail Intersection UOC	SY	.000 117.930	1,256.223 645.264 1,901.487	\$76,095.98	\$224,242.36

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0051

Pay Period: 08/26/2025
to 09/09/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	824,751.680		
				1.000	48,225.400		
					872,977.080	\$48,225.40	\$872,977.08
		(IN#9)					
					Category Amount:	\$673,361.01	\$2,986,055.61
					Project Total Amount:	\$993,099.12	\$29,488,048.19