

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2025

User: 01164869

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0052

Pay Period: 09/10/2025
to 09/25/2025

Contract Location:

US 1/SR 4 BEGINNING AT THE LOUISVILLE BYPASS AT CLAI
(CR 325) AND EXTENDING TO MENNONITE CHURCH ROAD

Time Allowed: 1535 Days

Elapsed Calender Days: 1556 Days

Percent Time: 101.37

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

Date Let: 04/16/2021

Date Awarded: 04/16/2021

Date Contract Executed: 06/04/2021

Date Notice to Proceed: 06/23/2021

Date Work Began: 07/14/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/04/2025

DUNCAN SC 29334

Phone: (864)416-0200

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$30,853,510.05

Original Contract Amount \$25,349,574.20

Funds Available \$995,171.39

Percent Complete 96.75%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222160-	\$30,853,510.05	\$25,349,574.20	\$995,171.39	96.77%	\$388,159.61

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2025

User: 01164869

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0052

Pay Period: 09/10/2025
to 09/25/2025

Project Number: 222160- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222160-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$29,849,652.80	\$29,488,048.19	\$361,604.61
Total Earnings	\$29,849,652.80	\$29,488,048.19	\$361,604.61
Stockpiled Materials	\$8,685.86	\$8,685.86	\$0.00
Gross Earnings	\$29,858,338.66	\$29,496,734.05	\$361,604.61
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$111,531.00	\$0.00	\$111,531.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$111,531.00)	(\$26,555.00)	(\$84,976.00)
Total:	\$29,858,338.66	\$29,470,179.05	

Total Payable: \$388,159.61

Rpt-ID: RCPEsprj

Georgia

Date: 10/07/2025

User: 01164869

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0052

Pay Period: 09/10/2025
to 09/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0015	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		20.000	15.500		
				850.000	.750		
					16.250	\$637.50	\$13,812.50
Category Amount:						\$637.50	\$13,812.50
Category Number:		0110 ROADWAY					
0060	310-1101	GR AGGR BASE CRS, INCL MATL	TN	88,586.000	135,437.520		
				38.500	69.970		
					135,507.490	\$2,693.85	\$5,217,038.37
0070	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		27,575.000	17,467.960		
				78.000	.000		
					17,467.960	\$0.00	\$1,362,500.88
Category Amount:						\$2,693.85	\$6,579,539.25
Category Number:		0100 ROADWAY					
0090	206-0002	BORROW EXCAV, INCL MATL	CY	64,881.000	105,129.556		
				8.000	2,061.685		
					107,191.241	\$16,493.48	\$857,529.93
Category Amount:						\$16,493.48	\$857,529.93
Category Number:		0110 ROADWAY					
0100	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		940.000	2,459.050		
		MATL & H LIME		125.000	.000		
					2,459.050	\$0.00	\$307,381.25
0110	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		41,571.000	59,311.900		
		TL & H LIME		82.000	.000		
					59,311.900	\$0.00	\$4,863,575.80
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		15,890.000	33,949.020		
		L & H LIME		87.000	.000		
					33,949.020	\$0.00	\$2,953,564.74

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2025

User: 01164869

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0052

Pay Period: 09/10/2025
to 09/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0125	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	84,488.000 2.750	36,527.391 3,418.000 39,945.391	\$9,399.50	\$109,849.83
0130	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	1,950.000 47.000	647.987 189.111 837.098	\$8,888.22	\$39,343.61
0135	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	131.000 60.000	74.667 179.560 254.227	\$10,773.60	\$15,253.62
Category Amount:						\$29,061.32	\$8,288,968.85
Category Number: 0100 ROADWAY							
0140	441-0104	CONC SIDEWALK, 4 IN	SY	582.000 34.500	565.940 .000 565.940	\$0.00	\$19,524.93
0150	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	933.000 75.000	6,409.542 988.568 7,398.110	\$74,142.60	\$554,858.25
0155	441-4020	CONC VALLEY GUTTER, 6 IN	SY	397.000 48.000	486.640 42.044 528.684	\$2,018.11	\$25,376.83
0160	441-4030	CONC VALLEY GUTTER, 8 IN	SY	29.000 60.000	123.668 53.646 177.314	\$3,218.76	\$10,638.84
0165	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	20,730.000 21.000	19,199.050 .000 19,199.050	\$0.00	\$403,180.05

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2025

User: 01164869

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0052

Pay Period: 09/10/2025
to 09/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0175	456-2012	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		11.800	.000		
				500.000	11.800		
					11.800	\$5,900.00	\$5,900.00
Category Amount:						\$85,279.47	\$1,019,478.90
Category Number: 0200 ROADWAY							
0195	500-3002	CLASS AA CONCRETE	CY	239.870	216.550		
				800.000	.000		
					216.550	\$0.00	\$173,240.00
Category Amount:						\$0.00	\$173,240.00
Category Number: 0100 ROADWAY							
0205	511-1000	BAR REINF STEEL	LB	25,801.000	23,245.850		
				1.750	242.000		
					23,487.850	\$423.50	\$41,103.74
Category Amount:						\$423.50	\$41,103.74
Category Number: 0200 ROADWAY							
0240	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	407.000	268.000		
				45.000	54.000		
					322.000	\$2,430.00	\$14,490.00
Category Amount:						\$2,430.00	\$14,490.00
Category Number: 0100 ROADWAY							
0247	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		.000	4.000		
				2317.280	4.000		
					8.000	\$9,269.12	\$18,538.24
		SAFETY END SECTION 24,SD,6:1					
		Item Added by SA					
Category Amount:						\$9,269.12	\$18,538.24
Category Number: 0200 ROADWAY							
0250	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	155.000	61.000		
				735.000	2.000		
					63.000	\$1,470.00	\$46,305.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2025

User: 01164869

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0052

Pay Period: 09/10/2025
to 09/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0290	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,645.000 61.500	1,163.108 1,338.517 2,501.625	\$82,318.80	\$153,849.94
0295	603-7000	PLASTIC FILTER FABRIC	SY	1,645.000 2.250	1,163.108 1,338.517 2,501.625	\$3,011.66	\$5,628.66
0305	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 2500.000	1.000 .000 1.000	\$0.00	\$2,500.00
Category Amount:						\$86,800.46	\$208,283.60
Category Number: 0100 ROADWAY							
0310	634-1200	RIGHT OF WAY MARKERS	EA	276.000 125.000	4.000 259.000 263.000	\$32,375.00	\$32,875.00
Category Amount:						\$32,375.00	\$32,875.00
Category Number: 0600 ROADWAY							
0315	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		677.000 19.000	361.133 25.775 386.908	\$489.73	\$7,351.25
0320	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		920.000 21.000	737.280 85.410 822.690	\$1,793.61	\$17,276.49
0335	636-2070	GALV STEEL POSTS, TP 7	LF	1,913.000 8.000	1,370.442 224.450 1,594.892	\$1,795.60	\$12,759.14

Rpt-ID: RCPEsprj

Georgia

Date: 10/07/2025

User: 01164869

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0052

Pay Period: 09/10/2025
to 09/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0600		ROADWAY					
0340	636-2080	GALV STEEL POSTS, TP 8	LF	1,014.000	320.569		
				10.000	14.300		
					334.869	\$143.00	\$3,348.69
Category Amount:						\$4,221.94	\$40,735.57
Category Number: 0100		ROADWAY					
0350	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$0.00	\$18,000.00
		IV					
0355	207-0203	FOUND BKFILL MATL, TP II	CY	332.000	285.229		
				77.500	6.222		
					291.451	\$482.21	\$22,587.45
Category Amount:						\$482.21	\$40,587.45
Category Number: 0200		ROADWAY					
0375	668-1100	CATCH BASIN, GP 1	EA	96.000	111.500		
				3000.000	.000		
					111.500	\$0.00	\$334,500.00
0380	668-2100	DROP INLET, GP 1	EA	61.000	65.000		
				2500.000	.000		
					65.000	\$0.00	\$162,500.00
Category Amount:						\$0.00	\$497,000.00
Category Number: 0610		ROADWAY					
0435	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W/ LF		14.000	.000		
				2600.000	.767		
					.767	\$1,994.20	\$1,994.20
0445	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W/ LF		361.000	.000		
				8.000	392.000		
					392.000	\$3,136.00	\$3,136.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/07/2025

User: 01164869

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0052

Pay Period: 09/10/2025

to 09/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0610 ROADWAY					
0450	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WH LF		365.000	.000		
				2.000	1,067.000		
					1,067.000	\$2,134.00	\$2,134.00
0465	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	13,574.000	.000		
				3.500	8,887.800		
					8,887.800	\$31,107.30	\$31,107.30
0475	654-1001	RAISED PVMT MARKERS TP 1	EA	661.000	2,076.000		
				3.500	80.000		
					2,156.000	\$280.00	\$7,546.00
0480	654-1003	RAISED PVMT MARKERS TP 3	EA	1,744.000	1,087.000		
				3.500	754.000		
					1,841.000	\$2,639.00	\$6,443.50
0485	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP 1	EA	132.000	.000		
				100.000	109.000		
					109.000	\$10,900.00	\$10,900.00
0495	653-0170	THERMOPLASTIC PVMT MARKING, ARROW, TP 1	EA	47.000	.000		
				125.000	24.000		
					24.000	\$3,000.00	\$3,000.00
0500	653-0210	THERMOPLASTIC PVMT MARKING, WORD, TP 1	EA	2.000	.000		
				150.000	2.000		
					2.000	\$300.00	\$300.00
Category Amount:						\$55,490.50	\$66,561.00
Category Number:		0300 ROADWAY					
0520	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T	EA	1.000	.750		
				27500.000	.250		
					1.000	\$6,875.00	\$27,500.00
		306+77					

Estimate Summary By Project

Pay Period: 09/10/2025
to 09/25/2025

Project Number 222160-

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
	Category Number:	0300 ROADWAY						
0565	163-0240	MULCH	TN	1,653.000	194.881			
				10.000	.990			
					195.871		\$9.90	\$1,958.71
0605	700-6910	PERMANENT GRASSING	AC	104.000	53.955			
				1200.000	6.759			
					60.714		\$8,110.80	\$72,856.80
0615	700-8000	FERTILIZER MIXED GRADE	TN	52.000	19.933			
				285.000	2.189			
					22.122		\$623.87	\$6,304.77
0635	716-2000	EROSION CONTROL MATS, SLOPES	SY	20,606.000	35,021.541			
				1.000	1,210.000			
					36,231.541		\$1,210.00	\$36,231.54
Category Amount:							\$16,829.57	\$144,851.82
	Category Number:	0100 ROADWAY						
0710	668-3300	SAN SEWER MANHOLE, TP 1	EA	5.000	5.000			
				3000.000	.000			
					5.000		\$.00	\$15,000.00
Category Amount:							\$0.00	\$15,000.00
	Category Number:	0200 ROADWAY						
0815	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.600	9.600			
				1500.000	3.110			
					12.710		\$4,665.00	\$19,065.00
Category Amount:							\$4,665.00	\$19,065.00
	Category Number:	0600 ROADWAY						
0825	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000			
				9000.000	.000			
					2.000		\$.00	\$18,000.00
		IV						
Category Amount:							\$0.00	\$18,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2025

User: 01164869

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0052

Pay Period: 09/10/2025
to 09/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0845	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$.00	\$18,000.00
		IV					
0935	004-0022	EXTRA WORK -	LS	.000	.500		
				12000.000	.500		
					1.000	\$6,000.00	\$12,000.00
		Warrior Trail UOC Traffic Control					
0945	441-0303	CONC SPILLWAY, TP 3	EA	.000	1.000		
				2333.330	.000		
					1.000	\$.00	\$2,333.33
		Warrior Trail Intersection UOC					
0950	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	.000	1,901.487		
				117.930	71.667		
					1,973.154	\$8,451.69	\$232,694.05
		Warrior Trail Intersection UOC					
Category Amount:						\$14,451.69	\$265,027.38
Project Total Amount:						\$361,604.61	\$29,849,652.80