

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01164869

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0053

Pay Period: 09/26/2025
to 10/25/2025

Contract Location:

US 1/SR 4 BEGINNING AT THE LOUISVILLE BYPASS AT CLAI
(CR 325) AND EXTENDING TO MENNONITE CHURCH ROAD

Time Allowed:

1535 Days

Elapsed Calender Days:

1586 Days

Percent Time:

103.32

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

Date Let:

04/16/2021

Date Awarded:

04/16/2021

Date Contract Executed:

06/04/2021

Date Notice to Proceed:

06/23/2021

Date Work Began:

07/14/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/04/2025

DUNCAN SC 29334

Phone: 8644160200

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$30,853,510.05

Original Contract Amount \$25,349,574.20

Funds Available \$739,131.93

Percent Complete 97.58%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222160-	\$30,853,510.05	\$25,349,574.20	\$739,131.93	97.60%	\$256,039.46

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01164869

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0053

Pay Period: 09/26/2025
to 10/25/2025

Project Number: 222160- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222160-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$30,105,692.26	\$29,849,652.80	\$256,039.46
Total Earnings	\$30,105,692.26	\$29,849,652.80	\$256,039.46
Stockpiled Materials	\$8,685.86	\$8,685.86	\$0.00
Gross Earnings	\$30,114,378.12	\$29,858,338.66	\$256,039.46
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$270,861.00	\$111,531.00	\$159,330.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$270,861.00)	(\$111,531.00)	(\$159,330.00)
Total:	\$30,114,378.12	\$29,858,338.66	

Total Payable: \$256,039.46

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01164869

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0053

Pay Period: 09/26/2025
to 10/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0015	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		20.000	16.250		
				850.000	.750		
					17.000	\$637.50	\$14,450.00
0020	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		171.000	96.750		
				150.000	32.250		
					129.000	\$4,837.50	\$19,350.00
0050	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	65,983.000	29,604.638		
				2.000	9,868.213		
					39,472.851	\$19,736.43	\$78,945.70
0055	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	16,141.000	14,639.450		
				4.000	4,879.818		
					19,519.268	\$19,519.27	\$78,077.07
Category Amount:						\$44,730.70	\$190,822.77
Category Number:		0110 ROADWAY					
0070	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		27,575.000	17,467.960		
				78.000	.000		
					17,467.960	\$0.00	\$1,362,500.88
Category Amount:						\$0.00	\$1,362,500.88
Category Number:		0100 ROADWAY					
0090	206-0002	BORROW EXCAV, INCL MATL	CY	64,881.000	107,191.241		
				8.000	66.500		
					107,257.741	\$532.00	\$858,061.93
Category Amount:						\$532.00	\$858,061.93
Category Number:		0110 ROADWAY					
0100	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		940.000	2,459.050		
		MATL & H LIME		125.000	.000		
					2,459.050	\$0.00	\$307,381.25

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01164869

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0053

Pay Period: 09/26/2025
to 10/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0110	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		41,571.000 82.000	59,311.900 .000 59,311.900	\$0.00	\$4,863,575.80
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		15,890.000 87.000	33,949.020 .000 33,949.020	\$0.00	\$2,953,564.74
0135	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	131.000 60.000	254.230 .000 254.230	\$0.00	\$15,253.80
Category Amount:						\$0.00	\$8,139,775.59
Category Number: 0100 ROADWAY							
0140	441-0104	CONC SIDEWALK, 4 IN	SY	582.000 34.500	565.940 .000 565.940	\$0.00	\$19,524.93
0150	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	933.000 75.000	7,398.110 .000 7,398.110	\$0.00	\$554,858.25
0165	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	20,730.000 21.000	19,199.050 .000 19,199.050	\$0.00	\$403,180.05
0175	456-2012	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		11.800 500.000	11.800 3.954 15.754	\$1,977.00	\$7,877.00
Category Amount:						\$1,977.00	\$985,440.23
Category Number: 0200 ROADWAY							
0195	500-3002	CLASS AA CONCRETE	CY	239.870 800.000	216.550 .000 216.550	\$0.00	\$173,240.00

Estimate Summary By Project

Pay Period: 09/26/2025

to 10/25/2025

Project Number 222160-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0255	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	30.000	15.000		
				860.000	1.000		
					16.000	\$860.00	\$13,760.00
0290	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,645.000	2,501.625		
				61.500	2,768.161		
					5,269.786	\$170,241.90	\$324,091.84
0295	603-7000	PLASTIC FILTER FABRIC	SY	1,645.000	2,501.625		
				2.250	3,181.939		
					5,683.564	\$7,159.36	\$12,788.02
0305	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	1.000		
				2500.000	.000		
					1.000	\$.00	\$2,500.00
Category Amount:						\$178,261.26	\$526,379.86
Category Number:		0100 ROADWAY					
0350	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$.00	\$18,000.00
		IV					
Category Amount:						\$0.00	\$18,000.00
Category Number:		0200 ROADWAY					
0375	668-1100	CATCH BASIN, GP 1	EA	96.000	111.500		
				3000.000	.000		
					111.500	\$.00	\$334,500.00
0380	668-2100	DROP INLET, GP 1	EA	61.000	65.000		
				2500.000	.000		
					65.000	\$.00	\$162,500.00
Category Amount:						\$0.00	\$497,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01164869

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0053

Pay Period: 09/26/2025
to 10/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0410	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.750		
				2100.000	.250		
		1			1.000	\$525.00	\$2,100.00
0415	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.750		
				2100.000	.250		
		2			1.000	\$525.00	\$2,100.00
0420	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.750		
				2100.000	.250		
		3			1.000	\$525.00	\$2,100.00
0425	647-5230	SIGNAL ASSEMBLY, FLASHING SCHOOL, COMPI EA		1.000	.750		
				6250.000	.250		
					1.000	\$1,562.50	\$6,250.00
Category Amount:						\$3,137.50	\$12,550.00
Category Number: 0300 ROADWAY							
0510	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.750		
				37500.000	.250		
		279+90			1.000	\$9,375.00	\$37,500.00
0525	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.750		
				30000.000	.250		
		311+77			1.000	\$7,500.00	\$30,000.00
0565	163-0240	MULCH	TN	1,653.000	195.871		
				10.000	2.650		
					198.521	\$26.50	\$1,985.21
0575	163-0501	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		5.000	2.250		
				1400.000	.750		
					3.000	\$1,050.00	\$4,200.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01164869

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0053

Pay Period: 09/26/2025
to 10/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0580	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	165.000 500.000	6.750 2.250 9.000	\$1,125.00	\$4,500.00
0585	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER	LF	7,181.000 10.000	339.750 31.125 370.875	\$311.25	\$3,708.75
0605	700-6910	PERMANENT GRASSING	AC	104.000 1200.000	60.714 .805 61.519	\$966.00	\$73,822.80
0615	700-8000	FERTILIZER MIXED GRADE	TN	52.000 285.000	22.122 1.257 23.379	\$358.25	\$6,663.02
Category Amount:						\$20,712.00	\$162,379.78
Category Number: 0100 ROADWAY							
0710	668-3300	SAN SEWER MANHOLE, TP 1	EA	5.000 3000.000	5.000 .000 5.000	\$0.00	\$15,000.00
Category Amount:						\$0.00	\$15,000.00
Category Number: 0200 ROADWAY							
0815	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.600 1500.000	12.710 .000 12.710	\$0.00	\$19,065.00
Category Amount:						\$0.00	\$19,065.00
Category Number: 0600 ROADWAY							
0825	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000 9000.000	2.000 .000 2.000	\$0.00	\$18,000.00
Category Amount:						\$0.00	\$18,000.00

IV

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2025

User: 01164869

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0053

Pay Period: 09/26/2025
to 10/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0100 ROADWAY							
0845	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$.00	\$18,000.00
		IV					
0850	647-5230	SIGNAL ASSEMBLY, FLASHING SCHOOL, COMPL	EA	1.000	.750		
				6250.000	.250		
					1.000	\$1,562.50	\$6,250.00
0855	647-5230	SIGNAL ASSEMBLY, FLASHING SCHOOL, COMPL	EA	1.000	.750		
				6250.000	.250		
					1.000	\$1,562.50	\$6,250.00
0930	004-0022	EXTRA WORK -	LS	.000	.000		
				3564.000	1.000		
					1.000	\$3,564.00	\$3,564.00
		Warrior Trail UOC Mobilization					
0945	441-0303	CONC SPILLWAY, TP 3	EA	.000	1.000		
				2333.330	.000		
					1.000	\$.00	\$2,333.33
		Warrior Trail Intersection UOC					
Category Amount:						\$6,689.00	\$36,397.33
Project Total Amount:						\$256,039.46	\$30,105,692.26