

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2025

User: 01164869

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0054

Pay Period: 10/26/2025
to 11/25/2025

Contract Location:

US 1/SR 4 BEGINNING AT THE LOUISVILLE BYPASS AT CLAI
(CR 325) AND EXTENDING TO MENNONITE CHURCH ROAD

Time Allowed: 1535 Days

Elapsed Calender Days: 1617 Days

Percent Time: 105.34

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

Date Let: 04/16/2021

Date Awarded: 04/16/2021

Date Contract Executed: 06/04/2021

Date Notice to Proceed: 06/23/2021

Date Work Began: 07/14/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/04/2025

DUNCAN SC 29334

Phone: 8644160200

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$30,853,510.05

Original Contract Amount \$25,349,574.20

Funds Available \$567,607.21

Percent Complete 98.13%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222160-	\$30,853,510.05	\$25,349,574.20	\$567,607.21	98.16%	\$171,524.72

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2025

User: 01164869

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0054

Pay Period: 10/26/2025
to 11/25/2025

Project Number: 222160- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222160-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$30,277,216.98	\$30,105,692.26	\$171,524.72
Total Earnings	\$30,277,216.98	\$30,105,692.26	\$171,524.72
Stockpiled Materials	\$0.00	\$8,685.86	(\$8,685.86)
Gross Earnings	\$30,277,216.98	\$30,114,378.12	\$162,838.86
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$444,187.86	\$270,861.00	\$173,326.86
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$435,502.00)	(\$270,861.00)	(\$164,641.00)
Total:	\$30,285,902.84	\$30,114,378.12	

Total Payable: **\$171,524.72**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2025

User: 01164869

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0054

Pay Period: 10/26/2025
to 11/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0010	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		101,113.000	8,774.400		
				7.000	2,924.800		
					11,699.200	\$20,473.60	\$81,894.40
Category Amount:						\$20,473.60	\$81,894.40
Category Number: 0110 ROADWAY							
0070	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		27,575.000	17,467.960		
				78.000	.000		
					17,467.960	\$0.00	\$1,362,500.88
Category Amount:						\$0.00	\$1,362,500.88
Category Number: 0100 ROADWAY							
0075	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000	.650		
				75000.000	.350		
					1.000	\$26,250.00	\$75,000.00
Category Amount:						\$26,250.00	\$75,000.00
Category Number: 0110 ROADWAY							
0100	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		940.000	2,459.050		
		MATL & H LIME		125.000	.000		
					2,459.050	\$0.00	\$307,381.25
0110	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		41,571.000	59,311.900		
		TL & H LIME		82.000	.000		
					59,311.900	\$0.00	\$4,863,575.80
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		15,890.000	33,949.020		
		L & H LIME		87.000	.000		
					33,949.020	\$0.00	\$2,953,564.74
0135	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	131.000	254.230		
				60.000	.000		
					254.230	\$0.00	\$15,253.80
Category Amount:						\$0.00	\$8,139,775.59

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2025

User: 01164869

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0054

Pay Period: 10/26/2025
to 11/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0140	441-0104	CONC SIDEWALK, 4 IN	SY	582.000	565.940		
				34.500	.000		
					565.940	\$0.00	\$19,524.93
0150	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	933.000	7,398.110		
				75.000	.000		
					7,398.110	\$0.00	\$554,858.25
0165	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	20,730.000	19,199.050		
				21.000	.000		
					19,199.050	\$0.00	\$403,180.05
Category Amount:						\$0.00	\$977,563.23
Category Number: 0200 ROADWAY							
0195	500-3002	CLASS AA CONCRETE	CY	239.870	216.550		
				800.000	.000		
					216.550	\$0.00	\$173,240.00
0305	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	1.000		
				2500.000	.000		
					1.000	\$0.00	\$2,500.00
Category Amount:						\$0.00	\$175,740.00
Category Number: 0600 ROADWAY							
0315	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		677.000	386.908		
				19.000	12.500		
					399.408	\$237.50	\$7,588.75
0320	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		920.000	822.690		
				21.000	45.000		
					867.690	\$945.00	\$18,221.49

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2025

User: 01164869

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0054

Pay Period: 10/26/2025
to 11/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0600 ROADWAY							
0340	636-2080	GALV STEEL POSTS, TP 8	LF	1,014.000	334.869		
				10.000	16.500		
					351.369	\$165.00	\$3,513.69
Category Amount:						\$1,347.50	\$29,323.93
Category Number: 0100 ROADWAY							
0350	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$0.00	\$18,000.00
		IV					
Category Amount:						\$0.00	\$18,000.00
Category Number: 0200 ROADWAY							
0370	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	53.600	.000		
				315.000	13.720		
					13.720	\$4,321.80	\$4,321.80
0375	668-1100	CATCH BASIN, GP 1	EA	96.000	111.500		
				3000.000	.000		
					111.500	\$0.00	\$334,500.00
0380	668-2100	DROP INLET, GP 1	EA	61.000	65.000		
				2500.000	.000		
					65.000	\$0.00	\$162,500.00
0385	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	1.300	.000		
				315.000	1.170		
					1.170	\$368.55	\$368.55
Category Amount:						\$4,690.35	\$501,690.35
Category Number: 0610 ROADWAY							
0435	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WF-LM		14.000	.767		
				2600.000	14.082		
					14.849	\$36,613.20	\$38,607.40

Rpt-ID: RCPEsprj

Georgia

Date: 12/05/2025

User: 01164869

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0054

Pay Period: 10/26/2025
to 11/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0610 ROADWAY					
0440	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LM		13.000	.000		
				2600.000	13.345		
					13.345	\$34,697.00	\$34,697.00
0455	653-4501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI GLM		12.600	.000		
				1500.000	13.305		
					13.305	\$19,957.50	\$19,957.50
0460	653-4502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YELI GLM		3.800	.000		
				1500.000	3.198		
					3.198	\$4,797.00	\$4,797.00
0465	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	13,574.000	8,887.800		
				3.500	3,755.913		
					12,643.713	\$13,145.70	\$44,253.00
0470	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	275.000	.000		
				3.500	677.821		
					677.821	\$2,372.37	\$2,372.37
0475	654-1001	RAISED PVMT MARKERS TP 1	EA	661.000	2,156.000		
				3.500	230.000		
					2,386.000	\$805.00	\$8,351.00
0480	654-1003	RAISED PVMT MARKERS TP 3	EA	1,744.000	1,841.000		
				3.500	1,530.000		
					3,371.000	\$5,355.00	\$11,798.50
0485	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		132.000	109.000		
				100.000	1.000		
					110.000	\$100.00	\$11,000.00

Estimate Summary By Project

Pay Period: 10/26/2025
to 11/25/2025

Project Number 222160-

		Item Description 1			Prev Qty		
		Item Description 2			Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0610 ROADWAY					
0495	653-0170	THERMOPLASTIC PVMT MARKING, ARROW, TP 1 EA		47.000	24.000		
				125.000	7.000		
					31.000	\$875.00	\$3,875.00
Category Amount:						\$118,717.77	\$179,708.77
Category Number:		0300 ROADWAY					
0565	163-0240	MULCH	TN	1,653.000	198.521		
				10.000	4.550		
					203.071	\$45.50	\$2,030.71
Category Amount:						\$45.50	\$2,030.71
Category Number:		0100 ROADWAY					
0660	660-1220	SEWER FORCE MAIN, 6 IN, -	LF	698.000	512.500		
				37.000	.000		
					512.500	\$0.00	\$18,962.50
		DUCTILE IRON					
0710	668-3300	SAN SEWER MANHOLE, TP 1	EA	5.000	5.000		
				3000.000	.000		
					5.000	\$0.00	\$15,000.00
0725	670-1060	WATER MAIN, 6 IN	LF	766.000	622.000		
				34.000	.000		
					622.000	\$0.00	\$21,148.00
		DUCTILE IRON					
Category Amount:						\$0.00	\$55,110.50
Category Number:		0200 ROADWAY					
0815	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.600	12.710		
				1500.000	.000		
					12.710	\$0.00	\$19,065.00
Category Amount:						\$0.00	\$19,065.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2025

User: 01164869

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0054

Pay Period: 10/26/2025
to 11/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0600 ROADWAY							
0825	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$0.00	\$18,000.00
		IV					
Category Amount:						\$0.00	\$18,000.00
Category Number: 0100 ROADWAY							
0845	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$0.00	\$18,000.00
		IV					
0945	441-0303	CONC SPILLWAY, TP 3	EA	.000	1.000		
				2333.330	.000		
					1.000	\$0.00	\$2,333.33
		Warrior Trail Intersection UOC					
Category Amount:						\$0.00	\$20,333.33
Project Total Amount:						\$171,524.72	\$30,277,216.98