

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2022

User: 01098011

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0008

Pay Period: 07/30/2022
to 08/31/2022

Contract Location:

US 1/SR 4 BEGINNING AT THE WADLEY BYPASS AND EXTEI
THE LOUISVILLE BYPASS

Time Allowed: 982 Days
Elapsed Calender Days: 209 Days
Percent Time: 21.28

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 05/21/2021
Date Awarded: 05/21/2021
Date Contract Executed: 09/27/2021
Date Notice to Proceed: 02/04/2022
Date Work Began: 02/08/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 08/29/2024

SNELLVILLE GA 30078-0306
Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$50,069,413.14
Original Contract Amount \$46,866,078.03
Funds Available \$41,821,592.44
Percent Complete 13.16%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222120-	\$50,069,413.14	\$46,866,078.03	\$41,821,592.44	16.47%	\$707,608.08

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2022

User: 01098011

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0008

Pay Period: 07/30/2022
to 08/31/2022

Project Number: 222120- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222120-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$6,588,073.86	\$5,776,080.80	\$811,993.06
Total Earnings	\$6,588,073.86	\$5,776,080.80	\$811,993.06
Stockpiled Materials	\$1,659,746.84	\$1,764,131.82	(\$104,384.98)
Gross Earnings	\$8,247,820.70	\$7,540,212.62	\$707,608.08
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,247,820.70	\$7,540,212.62	

Total Payable: **\$707,608.08**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2022

User: 01098011

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0008

Pay Period: 07/30/2022
to 08/31/2022

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 ROADWAY							
0016	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		121,354.000	413.250		
				8.100	974.775		
					1,388.025	\$7,895.68	\$11,243.00
0036	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		31,707.000	92.000		
				0.100	281.000		
					373.000	\$28.10	\$37.30
0040	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		17,088.000	368.000		
				0.100	256.000		
					624.000	\$25.60	\$62.40
Category Amount:						\$7,949.38	\$11,342.70
Category Number: 0300 ROADWAY							
0066	171-0030	TEMPORARY SILT FENCE, TYPE C LF		63,413.000	24,572.145		
				4.350	506.513		
					25,078.658	\$2,203.33	\$109,092.16
0069	171-0010	TEMPORARY SILT FENCE, TYPE A LF		34,217.000	16,374.000		
				3.000	1,813.500		
					18,187.500	\$5,440.50	\$54,562.50
Category Amount:						\$7,643.83	\$163,654.66
Category Number: 0100 ROADWAY							
0084	205-0001	UNCLASS EXCAV CY		253,006.000	41,844.991		
				4.500	20,463.000		
					62,307.991	\$92,083.50	\$280,385.96
0108	318-3000	AGGR SURF CRS TN		500.000	53.110		
				38.250	38.420		
					91.530	\$1,469.57	\$3,501.02
Category Amount:						\$93,553.07	\$283,886.98

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2022

User: 01098011

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0008

Pay Period: 07/30/2022
to 08/31/2022

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0224	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,355.000	.000		
				244.000	.000		
		1, LT			.000	\$0.00	\$0.00
0229	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,355.000	.000		
				244.000	.000		
		1, RT			.000	\$0.00	\$0.00
0315	520-5000	PILOT HOLES	LF	.000	453.880		
				249.700	357.460		
					811.340	\$89,257.76	\$202,591.60
		Item Added by SA					
Category Amount:						\$89,257.76	\$202,591.60
Category Number: 0802 BRIDGES							
0394	500-3101	CLASS A CONCRETE	CY	212.000	21.500		
				1690.000	28.500		
					50.000	\$48,165.00	\$84,500.00
0404	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,211.000	.000		
				210.000	.000		
		2, LT			.000	\$0.00	\$0.00
0409	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,211.000	.000		
				210.000	738.750		
		2, RT			738.750	\$155,137.50	\$155,137.50
Category Amount:						\$203,302.50	\$239,637.50
Category Number: 0100 ROADWAY							
0549	207-0203	FOUND BKFILL MATL, TP II	CY	374.000	160.848		
				84.250	93.993		
					254.841	\$7,918.91	\$21,470.35

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2022

User: 01098011

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0008

Pay Period: 07/30/2022
to 08/31/2022

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0553	500-3002	CLASS AA CONCRETE	CY	1,171.000 872.000	530.484 245.424 775.908	\$214,009.73	\$676,591.78
Category Amount:						\$221,928.64	\$698,062.13
Category Number: 0200 ROADWAY							
0639	511-1000	BAR REINF STEEL	LB	139,667.000 1.150	67,245.000 32,868.800 100,113.800	\$37,799.12	\$115,130.87
Category Amount:						\$37,799.12	\$115,130.87
Category Number: 0100 ROADWAY							
0679	610-9097	REM WINGWALLS, STA - 282+55 RT	LS	1.000 11800.000	.000 1.000 1.000	\$11,800.00	\$11,800.00
0689	610-9097	REM WINGWALLS, STA - 365+62 RT	LS	1.000 15300.000	.000 2.000 2.000	\$30,600.00	\$30,600.00
0749	150-1000	TRAFFIC CONTROL - 222120-	LS	1.000 418000.000	.383 .018 .401	\$7,524.00	\$167,618.00
Category Amount:						\$49,924.00	\$210,018.00
Category Number: 0300 ROADWAY							
0829	163-0240	MULCH	TN	1,979.000 125.000	130.176 17.410 147.586	\$2,176.25	\$18,448.25
0834	163-0232	TEMPORARY GRASSING	AC	139.200 379.000	60.211 6.140 66.351	\$2,327.06	\$25,147.03
Category Amount:						\$4,503.31	\$43,595.28

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2022

User: 01098011

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0008

Pay Period: 07/30/2022
to 08/31/2022

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 ROADWAY							
0864	700-6910	PERMANENT GRASSING	AC	139.200 1190.000	1.326 .688 2.014	\$818.72	\$2,396.66
0874	700-8000	FERTILIZER MIXED GRADE	TN	66.000 1300.000	12.205 1.575 13.780	\$2,047.50	\$17,914.00
0884	716-2000	EROSION CONTROL MATS, SLOPES	SY	81,800.000 0.930	4,181.117 3,329.920 7,511.037	\$3,096.83	\$6,985.26
Category Amount:						\$5,963.05	\$27,295.92
Category Number: 0100 ROADWAY							
0894	167-1500	WATER QUALITY INSPECTIONS	MO	30.000 11400.000	6.000 1.000 7.000	\$11,400.00	\$79,800.00
Category Amount:						\$11,400.00	\$79,800.00
Category Number: 0801 BRIDGES							
0919	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		891.000 367.000	.000 .000 .000	\$.00	\$0.00
		1, RT					
0934	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		891.000 367.000	.000 .000 .000	\$.00	\$0.00
		1, LT					
Category Amount:						\$0.00	\$0.00
Category Number: 0802 BRIDGES							
0944	511-1000	BAR REINF STEEL	LB	24,772.000 1.200	2,156.000 3,222.000 5,378.000	\$3,866.40	\$6,453.60

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2022

User: 01098011

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0008

Pay Period: 07/30/2022
to 08/31/2022

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0802 BRIDGES					
1019	520-2220	PILING, PSC, 20 IN SQ	LF	1,715.000	767.943		
				136.000	523.000		
					1,290.943	\$71,128.00	\$175,568.25
1020	520-2220	PILING, PSC, 20 IN SQ	LF	.000	35.057		
				102.000	37.000		
					72.057	\$3,774.00	\$7,349.81
		PILING, PSC, 20 IN SQ CUT OFF					
Category Amount:						\$78,768.40	\$189,371.66
Project Total Amount:						\$811,993.06	\$6,588,073.86