

Rpt-ID: RCPESPRJ

Georgia

Date: 08/11/2023

User: 01032650

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0019

Pay Period: 07/01/2023
to 07/31/2023

Contract Location:

US 1/SR 4 BEGINNING AT THE WADLEY BYPASS AND EXTEI
THE LOUISVILLE BYPASS

Time Allowed: 982 Days
Elapsed Calender Days: 543 Days
Percent Time: 55.30

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 05/21/2021
Date Awarded: 05/21/2021
Date Contract Executed: 09/27/2021
Date Notice to Proceed: 02/04/2022
Date Work Began: 02/08/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 08/29/2024

SNELLVILLE GA 30078-0306
Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$50,069,413.14
Original Contract Amount \$46,866,078.03
Funds Available \$35,164,513.41
Percent Complete 27.22%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222120-	\$50,069,413.14	\$46,866,078.03	\$35,164,513.39	29.77%	\$607,220.49

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/11/2023

User: 01032650

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0019

Pay Period: 07/01/2023
to 07/31/2023

Project Number: 222120- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222120-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$13,629,151.73	\$13,021,931.24	\$607,220.49
Total Earnings	\$13,629,151.73	\$13,021,931.24	\$607,220.49
Stockpiled Materials	\$1,275,748.02	\$1,275,748.02	\$0.00
Gross Earnings	\$14,904,899.75	\$14,297,679.26	\$607,220.49
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$14,904,899.75	\$14,297,679.26	

Total Payable: **\$607,220.49**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/11/2023

User: 01032650

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0019

Pay Period: 07/01/2023
to 07/31/2023

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 ROADWAY							
0014	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		153.000	11.250		
				1080.000	.750		
					12.000	\$810.00	\$12,960.00
0015	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		3,842.000	407.751		
				26.250	30.000		
					437.751	\$787.50	\$11,490.96
0036	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		31,707.000	8,305.630		
				0.100	2,320.000		
					10,625.630	\$232.00	\$1,062.56
0041	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		121,354.000	5,888.800		
				0.100	680.000		
					6,568.800	\$68.00	\$656.88
Category Amount:						\$1,897.50	\$26,170.40
Category Number: 0100 ROADWAY							
0084	205-0001	UNCLASS EXCAV	CY	253,006.000	166,932.097		
				4.500	21,629.630		
					188,561.727	\$97,333.34	\$848,527.77
0089	206-0002	BORROW EXCAV, INCL MATL	CY	218,998.000	110,878.963		
				7.450	10,059.259		
					120,938.222	\$74,941.48	\$900,989.75
0108	318-3000	AGGR SURF CRS	TN	500.000	260.850		
				38.250	37.490		
					298.340	\$1,433.99	\$11,411.51
Category Amount:						\$173,708.81	\$1,760,929.03
Category Number: 0801 BRIDGES							
0214	500-3002	CLASS AA CONCRETE	CY	992.000	367.300		
				734.000	.000		
					367.300	\$.00	\$269,598.20

Rpt-ID: RCPESPRJ

Georgia

Date: 08/11/2023

User: 01032650

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0019

Pay Period: 07/01/2023

to 07/31/2023

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0229	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1, RT	LF	2,355.000 244.000	1,178.750 .000 1,178.750	\$0.00	\$287,615.00
0244	511-1000	BAR REINF STEEL	LB	157,393.000 1.200	59,827.000 17,191.000 77,018.000	\$20,629.20	\$92,421.60
0275	520-2218	PILING, PSC, 18 IN SQ PILING, PSC, 18 IN SQ CUT OFF	LF	.000 87.750	188.864 28.610 217.474	\$2,510.53	\$19,083.34
0279	520-2218	PILING, PSC, 18 IN SQ	LF	1,870.000 117.000	1,354.636 139.390 1,494.026	\$16,308.63	\$174,801.04
0315	520-5000	PILOT HOLES Item Added by SA	LF	.000 249.700	2,574.227 339.980 2,914.207	\$84,893.01	\$727,677.49
0344	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,374.000 61.500	.000 190.000 190.000	\$11,685.00	\$11,685.00
Category Amount:						\$136,026.37	\$1,582,881.67
Category Number: 0802 BRIDGES							
0379	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 2, RT	LS	1.000 1163500.000	1.000 .000 1.000	\$0.00	\$1,163,500.00
0394	500-3101	CLASS A CONCRETE	CY	212.000 1690.000	108.700 .000 108.700	\$0.00	\$183,703.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/11/2023

User: 01032650

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0019

Pay Period: 07/01/2023
to 07/31/2023

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
0409	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,211.000	2,210.830		
				210.000	.000		
					2,210.830	\$0.00	\$464,274.30
		2, RT					
Category Amount:						\$0.00	\$1,811,477.30
Category Number: 0100 ROADWAY							
0553	500-3002	CLASS AA CONCRETE	CY	1,171.000	1,093.484		
				872.000	130.700		
					1,224.184	\$113,970.40	\$1,067,488.45
Category Amount:						\$113,970.40	\$1,067,488.45
Category Number: 0200 ROADWAY							
0559	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,337.000	2,487.200		
				39.750	340.250		
					2,827.450	\$13,524.94	\$112,391.14
0574	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	86.000	.000		
				142.000	82.000		
					82.000	\$11,644.00	\$11,644.00
0579	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,697.000	543.350		
				50.750	170.000		
					713.350	\$8,627.50	\$36,202.51
0594	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	124.000	33.000		
				1100.000	5.000		
					38.000	\$5,500.00	\$41,800.00
0609	550-4242	FLARED END SECTION 42 IN, STORM DRAIN	EA	1.000	.000		
				2570.000	1.000		
					1.000	\$2,570.00	\$2,570.00
0614	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S	EA	20.000	11.000		
				956.000	8.000		
					19.000	\$7,648.00	\$18,164.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/11/2023

User: 01032650

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0019

Pay Period: 07/01/2023
to 07/31/2023

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0629	668-2100	DROP INLET, GP 1	EA	71.000 2430.000	22.000 .000 22.000	\$0.00	\$53,460.00
Category Amount:						\$49,514.44	\$276,231.65
Category Number: 0100 ROADWAY							
0749	150-1000	TRAFFIC CONTROL -	LS	1.000 418000.000	.520 .016 .536	\$6,688.00	\$224,048.00
222120-							
0894	167-1500	WATER QUALITY INSPECTIONS	MO	30.000 11400.000	17.000 1.000 18.000	\$11,400.00	\$205,200.00
Category Amount:						\$18,088.00	\$429,248.00
Category Number: 0802 BRIDGES							
0914	500-2100	CONCRETE BARRIER	LF	1,776.000 98.000	.000 888.000 888.000	\$87,024.00	\$87,024.00
Category Amount:						\$87,024.00	\$87,024.00
Category Number: 0801 BRIDGES							
0954	520-2216	PILING, PSC, 16 IN SQ	LF	500.000 107.000	212.757 219.980 432.737	\$23,537.86	\$46,302.86
Category Amount:						\$23,537.86	\$46,302.86
Category Number: 0802 BRIDGES							
0959	520-2216	PILING, PSC, 16 IN SQ	LF	365.000 107.000	287.860 .000 287.860	\$0.00	\$30,801.02
Category Amount:						\$0.00	\$30,801.02

Rpt-ID: RCPESPRJ

Georgia

Date: 08/11/2023

User: 01032650

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0019

Pay Period: 07/01/2023
to 07/31/2023

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0960	520-2216	PILING, PSC, 16 IN SQ	LF	.000 80.250	63.382 32.020 95.402	\$2,569.61	\$7,656.01
		PILING, PSC, 18 IN SQ CUT-OFF PAID @ 75%					
1009	603-7000	PLASTIC FILTER FABRIC	SY	1,374.000 4.650	.000 190.000 190.000	\$883.50	\$883.50
Category Amount:						\$3,453.11	\$8,539.51
Category Number: 0802 BRIDGES							
1019	520-2220	PILING, PSC, 20 IN SQ	LF	1,715.000 136.000	1,290.940 .000 1,290.940	\$0.00	\$175,567.84
1020	520-2220	PILING, PSC, 20 IN SQ	LF	.000 102.000	72.060 .000 72.060	\$0.00	\$7,350.12
		PILING, PSC, 20 IN SQ CUT OFF					
Category Amount:						\$0.00	\$182,917.96
Project Total Amount:						\$607,220.49	\$13,629,151.73