

Rpt-ID: RCPESPRJ

Georgia

Date: 08/13/2024

User: 01094986

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0031

Pay Period: 07/01/2024
to 07/31/2024

Contract Location:

US 1/SR 4 BEGINNING AT THE WADLEY BYPASS AND EXTEI
THE LOUISVILLE BYPASS

Time Allowed: 982 Days
Elapsed Calender Days: 909 Days
Percent Time: 92.57

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 05/21/2021
Date Awarded: 05/21/2021
Date Contract Executed: 09/27/2021
Date Notice to Proceed: 02/04/2022
Date Work Began: 02/08/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 08/29/2024

SNELLVILLE GA 30078-2233
Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$50,069,413.14
Original Contract Amount \$46,866,078.03
Funds Available \$18,727,828.39
Percent Complete 61.92%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222120-	\$50,069,413.14	\$46,866,078.03	\$18,727,828.36	62.60%	\$1,132,072.56

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/13/2024

User: 01094986

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0031

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 222120- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222120-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$31,002,693.10	\$29,595,431.47	\$1,407,261.63
Total Earnings	\$31,002,693.10	\$29,595,431.47	\$1,407,261.63
Stockpiled Materials	\$338,891.68	\$614,080.75	(\$275,189.07)
Gross Earnings	\$31,341,584.78	\$30,209,512.22	\$1,132,072.56
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$31,341,584.78	\$30,209,512.22	

Total Payable: **\$1,132,072.56**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/13/2024

User: 01094986

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0031

Pay Period: 07/01/2024
to 07/31/2024

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 ROADWAY							
0015	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		3,842.000 26.250	1,179.503 149.625 1,329.128	\$3,927.66	\$34,889.61
0016	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		121,354.000 8.100	13,791.653 554.625 14,346.278	\$4,492.46	\$116,204.85
0026	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		83.000 1010.000	39.750 7.500 47.250	\$7,575.00	\$47,722.50
0036	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		31,707.000 0.100	36,286.630 234.000 36,520.630	\$23.40	\$3,652.06
0041	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		121,354.000 0.100	28,754.800 258.000 29,012.800	\$25.80	\$2,901.28
0051	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		83.000 295.000	3.000 5.000 8.000	\$1,475.00	\$2,360.00
Category Amount:						\$17,519.32	\$207,730.30
Category Number: 0300 ROADWAY							
0066	171-0030	TEMPORARY SILT FENCE, TYPE C LF		63,413.000 4.350	38,810.772 392.000 39,202.772	\$1,705.20	\$170,532.06
Category Amount:						\$1,705.20	\$170,532.06
Category Number: 0100 ROADWAY							
0084	205-0001	UNCLASS EXCAV CY		253,006.000 4.500	233,169.244 5,883.333 239,052.577	\$26,475.00	\$1,075,736.60

Rpt-ID: RCPEsprj

Georgia

Date: 08/13/2024

User: 01094986

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0031

Pay Period: 07/01/2024
to 07/31/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0089	206-0002	BORROW EXCAV, INCL MATL	CY	218,998.000	246,488.036		
				7.450	6,783.000		
					253,271.036	\$50,533.35	\$1,886,869.22
0104	310-1101	GR AGGR BASE CRS, INCL MATL	TN	187,083.000	100,070.280		
				35.500	38.110		
					100,108.390	\$1,352.91	\$3,553,847.85
0108	318-3000	AGGR SURF CRS	TN	500.000	633.910		
				38.250	18.150		
					652.060	\$694.24	\$24,941.30
0109	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		15,919.000	4,373.970		
				88.000	.000		
					4,373.970	\$.00	\$384,909.36
0124	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		45,183.000	23,268.220		
		TL & H LIME		80.250	.000		
					23,268.220	\$.00	\$1,867,274.66
0129	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		24,670.000	13,553.610		
		L & H LIME		85.250	.000		
					13,553.610	\$.00	\$1,155,445.25
0139	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	66,551.000	14,937.737		
				3.200	8,857.778		
					23,795.515	\$28,344.89	\$76,145.65
0164	433-1000	REINF CONC APPROACH SLAB	SY	1,027.000	518.410		
				259.000	.000		
					518.410	\$.00	\$134,268.19

Category Amount:

\$107,400.39

\$10,159,438.08

Rpt-ID: RCPESPRJ

Georgia

Date: 08/13/2024

User: 01094986

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0031

Pay Period: 07/01/2024
to 07/31/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0194	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.000		
				1286300.000	.201		
		1, LT			.201	\$258,546.30	\$258,546.30
0199	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1286300.000	.000		
		1, RT			1.000	\$.00	\$1,286,300.00
0204	500-2100	CONCRETE BARRIER	LF	2,496.000	1,248.000		
				98.000	.000		
					1,248.000	\$.00	\$122,304.00
0214	500-3002	CLASS AA CONCRETE	CY	992.000	774.513		
				734.000	114.706		
					889.219	\$84,194.20	\$652,686.75
0224	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,355.000	.000		
				244.000	1,570.360		
		1, LT			1,570.360	\$383,167.84	\$383,167.84
0229	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,355.000	2,355.000		
				244.000	.000		
		1, RT			2,355.000	\$.00	\$574,620.00
0244	511-1000	BAR REINF STEEL	LB	157,393.000	123,314.420		
				1.200	18,140.460		
					141,454.880	\$21,768.55	\$169,745.86
0254	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				236400.000	.201		
		1, LT			.201	\$47,516.40	\$47,516.40
0264	520-2216	PILING, PSC, 16 IN SQ	LF	505.000	261.170		
				107.000	.000		
					261.170	\$.00	\$27,945.19

Rpt-ID: RCPESPRJ

Georgia

Date: 08/13/2024

User: 01094986

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0031

Pay Period: 07/01/2024
to 07/31/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0274	520-2218	PILING, PSC, 18 IN SQ	LF	1,980.000	1,034.930		
				117.000	554.420		
					1,589.350	\$64,867.14	\$185,953.95
0275	520-2218	PILING, PSC, 18 IN SQ	LF	.000	331.544		
				87.750	45.580		
					377.124	\$3,999.65	\$33,092.63
		PILING, PSC, 18 IN SQ CUT OFF					
0279	520-2218	PILING, PSC, 18 IN SQ	LF	1,870.000	1,494.030		
				117.000	.000		
					1,494.030	\$0.00	\$174,801.51
0315	520-5000	PILOT HOLES	LF	.000	5,337.207		
				249.700	308.000		
					5,645.207	\$76,907.60	\$1,409,608.19
		Item Added by SA					
0324	525-1000	COFFERDAM	EA	8.000	.000		
				30500.000	8.000		
					8.000	\$244,000.00	\$244,000.00
Category Amount:						\$1,184,967.68	\$5,570,288.62
Category Number:		0802 BRIDGES					
0374	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.977		
				1163500.000	.019		
					.996	\$22,106.50	\$1,158,846.00
		2, LT					
0379	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1163500.000	.000		
					1.000	\$0.00	\$1,163,500.00
		2, RT					
0394	500-3101	CLASS A CONCRETE	CY	212.000	214.900		
				1690.000	.000		
					214.900	\$0.00	\$363,181.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/13/2024

User: 01094986

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0031

Pay Period: 07/01/2024
to 07/31/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0802 BRIDGES					
0404	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,211.000	2,210.830		
				210.000	.000		
					2,210.830	\$.00	\$464,274.30
		2, LT					
0409	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,211.000	2,210.830		
				210.000	.000		
					2,210.830	\$.00	\$464,274.30
		2, RT					
0424	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.947		
				185800.000	.049		
					.996	\$9,104.20	\$185,056.80
		2, LT					
0444	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000	1,472.070		
				136.000	.000		
					1,472.070	\$.00	\$200,201.52
Category Amount:						\$31,210.70	\$3,999,333.92
Category Number:		0100 ROADWAY					
0549	207-0203	FOUND BKFILL MATL, TP II	CY	374.000	370.192		
				84.250	26.667		
					396.859	\$2,246.69	\$33,435.37
0553	500-3002	CLASS AA CONCRETE	CY	1,171.000	1,093.484		
				872.000	28.580		
					1,122.064	\$24,921.76	\$978,439.81
Category Amount:						\$27,168.45	\$1,011,875.18
Category Number:		0200 ROADWAY					
0627	441-0050	CONC SLOPE DRAIN	SY	170.000	26.670		
				87.750	.000		
					26.670	\$.00	\$2,340.29
0629	668-2100	DROP INLET, GP 1	EA	71.000	72.000		
				2430.000	1.000		
					73.000	\$2,430.00	\$177,390.00

Estimate Summary By Project

Pay Period: 07/01/2024

to 07/31/2024

Project Number 222120-

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Amount
		Supplemental Description 2						
Category Number:		0200 ROADWAY						
0639	511-1000	BAR REINF STEEL	LB	139,667.000	132,012.570			
				1.150	3,955.900			
					135,968.470	\$4,549.29		\$156,363.74
Category Amount:						\$6,979.29		\$336,094.03
Category Number:		0300 ROADWAY						
0829	163-0240	MULCH	TN	1,979.000	363.991			
				125.000	27.671			
					391.662	\$3,458.88		\$48,957.75
Category Amount:						\$3,458.88		\$48,957.75
Category Number:		0400 ROADWAY						
0864	700-6910	PERMANENT GRASSING	AC	139.200	33.895			
				1190.000	4.172			
					38.067	\$4,964.68		\$45,299.73
Category Number:		0500 ROADWAY						
0874	700-8000	FERTILIZER MIXED GRADE	TN	66.000	35.255			
				1300.000	1.000			
					36.255	\$1,300.00		\$47,131.50
Category Amount:						\$6,264.68		\$92,431.23
Category Number:		0100 ROADWAY						
0894	167-1500	WATER QUALITY INSPECTIONS	MO	30.000	29.000			
				11400.000	1.000			
					30.000	\$11,400.00		\$342,000.00
Category Amount:						\$11,400.00		\$342,000.00
Category Number:		0802 BRIDGES						
0914	500-2100	CONCRETE BARRIER	LF	1,776.000	888.000			
				98.000	.000			
					888.000	\$0.00		\$87,024.00
Category Amount:						\$0.00		\$87,024.00

Estimate Summary By Project

Pay Period: 07/01/2024
to 07/31/2024

Project Number 222120-

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
Category Number:		0801 BRIDGES						
0919	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO	LF	891.000	891.000			
				367.000	.000			
					891.000		\$0.00	\$326,997.00
		1, RT						
Category Amount:							\$0.00	\$326,997.00
Category Number:		0802 BRIDGES						
0944	511-1000	BAR REINF STEEL	LB	24,772.000	19,661.000			
				1.200	.000			
					19,661.000		\$0.00	\$23,593.20
0949	520-2216	PILING, PSC, 16 IN SQ	LF	455.000	379.390			
				107.000	.000			
					379.390		\$0.00	\$40,594.73
Category Amount:							\$0.00	\$64,187.93
Category Number:		0801 BRIDGES						
0954	520-2216	PILING, PSC, 16 IN SQ	LF	500.000	432.740			
				107.000	.000			
					432.740		\$0.00	\$46,303.18
Category Amount:							\$0.00	\$46,303.18
Category Number:		0802 BRIDGES						
0959	520-2216	PILING, PSC, 16 IN SQ	LF	365.000	287.860			
				107.000	.000			
					287.860		\$0.00	\$30,801.02
Category Amount:							\$0.00	\$30,801.02
Category Number:		0801 BRIDGES						
0960	520-2216	PILING, PSC, 16 IN SQ	LF	.000	180.340			
				80.250	.000			
					180.340		\$0.00	\$14,472.29
		PILING, PSC, 18 IN SQ CUT-OFF PAID @ 75%						
Category Amount:							\$0.00	\$14,472.29

Rpt-ID: RCPESPRJ

Georgia

Date: 08/13/2024

User: 01094986

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0031

Pay Period: 07/01/2024
to 07/31/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
Category Number: 0802 BRIDGES							
1004	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,605.000	480.340		
				61.500	138.882		
					619.222	\$8,541.24	\$38,082.15
1014	603-7000	PLASTIC FILTER FABRIC	SY	1,605.000	407.895		
				4.650	138.882		
					546.777	\$645.80	\$2,542.51
1019	520-2220	PILING, PSC, 20 IN SQ	LF	1,715.000	1,290.940		
				136.000	.000		
					1,290.940	\$.00	\$175,567.84
1020	520-2220	PILING, PSC, 20 IN SQ	LF	.000	145.630		
				102.000	.000		
					145.630	\$.00	\$14,854.26
		PILING, PSC, 20 IN SQ CUT OFF					
Category Amount:						\$9,187.04	\$231,046.76
Project Total Amount:						\$1,407,261.63	\$31,002,693.10