

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01094986

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0032

Pay Period: 08/01/2024
to 08/31/2024

Contract Location:

US 1/SR 4 BEGINNING AT THE WADLEY BYPASS AND EXTEI
THE LOUISVILLE BYPASS

Time Allowed: 982 Days
Elapsed Calender Days: 940 Days
Percent Time: 95.72

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 05/21/2021
Date Awarded: 05/21/2021
Date Contract Executed: 09/27/2021
Date Notice to Proceed: 02/04/2022
Date Work Began: 02/08/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 08/29/2024

SNELLVILLE GA 30078-2233
Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$50,069,413.14
Original Contract Amount \$46,866,078.03
Funds Available \$16,547,346.91
Percent Complete 66.93%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222120-	\$50,069,413.14	\$46,866,078.03	\$16,547,346.88	66.95%	\$2,180,481.48

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01094986

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0032

Pay Period: 08/01/2024
to 08/31/2024

Project Number: 222120- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222120-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$33,509,995.08	\$31,002,693.10	\$2,507,301.98
Total Earnings	\$33,509,995.08	\$31,002,693.10	\$2,507,301.98
Stockpiled Materials	\$27,367.18	\$338,891.68	(\$311,524.50)
Gross Earnings	\$33,537,362.26	\$31,341,584.78	\$2,195,777.48
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$15,296.00)	\$0.00	(\$15,296.00)
Total:	\$33,522,066.26	\$31,341,584.78	

Total Payable: **\$2,180,481.48**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01094986

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0032

Pay Period: 08/01/2024
to 08/31/2024

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 ROADWAY							
0016	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		121,354.000	14,346.278		
				8.100	1,671.750		
					16,018.028	\$13,541.18	\$129,746.03
0036	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		31,707.000	36,520.630		
				0.100	739.000		
					37,259.630	\$73.90	\$3,725.96
0041	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		121,354.000	29,012.800		
				0.100	2.000		
					29,014.800	\$.20	\$2,901.48
Category Amount:						\$13,615.28	\$136,373.47
Category Number: 0300 ROADWAY							
0066	171-0030	TEMPORARY SILT FENCE, TYPE C LF		63,413.000	39,202.772		
				4.350	431.000		
					39,633.772	\$1,874.85	\$172,406.91
Category Amount:						\$1,874.85	\$172,406.91
Category Number: 0100 ROADWAY							
0084	205-0001	UNCLASS EXCAV CY		253,006.000	239,052.577		
				4.500	6,089.388		
					245,141.965	\$27,402.25	\$1,103,138.84
0089	206-0002	BORROW EXCAV, INCL MATL CY		218,998.000	253,271.036		
				7.450	3,676.270		
					256,947.306	\$27,388.21	\$1,914,257.43
0104	310-1101	GR AGGR BASE CRS, INCL MATL TN		187,083.000	100,108.390		
				35.500	6,049.510		
					106,157.900	\$214,757.61	\$3,768,605.45
0108	318-3000	AGGR SURF CRS TN		500.000	652.060		
				38.250	69.950		
					722.010	\$2,675.59	\$27,616.88

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01094986

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0032

Pay Period: 08/01/2024

to 08/31/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0109	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		15,919.000	4,373.970		
				88.000	852.500		
					5,226.470	\$75,020.00	\$459,929.36
0124	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		45,183.000	23,268.220		
		TL & H LIME		80.250	7,423.340		
					30,691.560	\$595,723.04	\$2,462,997.69
0129	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		24,670.000	13,553.610		
		L & H LIME		85.250	2,851.770		
					16,405.380	\$243,113.39	\$1,398,558.65
0133	446-2118	HIGH STRENGTH PVMT REINF FABRIC, 18 IN WI LF		20,000.000	.000		
				11.000	900.000		
					900.000	\$9,900.00	\$9,900.00
0134	413-0750	TACK COAT	GL	45,876.000	8,289.000		
				2.900	721.000		
					9,010.000	\$2,090.90	\$26,129.00
0139	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	66,551.000	23,795.515		
				3.200	13,947.889		
					37,743.404	\$44,633.24	\$120,778.89
0164	433-1000	REINF CONC APPROACH SLAB	SY	1,027.000	518.410		
				259.000	.000		
					518.410	\$.00	\$134,268.19
Category Amount:						\$1,242,704.23	\$11,426,180.38
Category Number:		0801 BRIDGES					
0194	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.201		
				1286300.000	.265		
					.466	\$340,869.50	\$599,415.80
		1, LT					

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2024

User: 01094986

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0032

Pay Period: 08/01/2024

to 08/31/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
0199	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1286300.000	.000		
		1, RT			1.000	\$.00	\$1,286,300.00
0204	500-2100	CONCRETE BARRIER	LF	2,496.000	1,248.000		
				98.000	.000		
					1,248.000	\$.00	\$122,304.00
0214	500-3002	CLASS AA CONCRETE	CY	992.000	889.219		
				734.000	85.883		
					975.102	\$63,038.12	\$715,724.87
0224	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,355.000	1,570.360		
				244.000	392.915		
		1, LT			1,963.275	\$95,871.26	\$479,039.10
0229	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,355.000	2,355.000		
				244.000	.000		
		1, RT			2,355.000	\$.00	\$574,620.00
0244	511-1000	BAR REINF STEEL	LB	157,393.000	141,454.880		
				1.200	13,488.000		
					154,942.880	\$16,185.60	\$185,931.46
0254	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.201		
				236400.000	.265		
		1, LT			.466	\$62,646.00	\$110,162.40
0264	520-2216	PILING, PSC, 16 IN SQ	LF	505.000	261.170		
				107.000	.000		
					261.170	\$.00	\$27,945.19
0274	520-2218	PILING, PSC, 18 IN SQ	LF	1,980.000	1,589.350		
				117.000	.000		
					1,589.350	\$.00	\$185,953.95

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01094986

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0032

Pay Period: 08/01/2024
to 08/31/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801		BRIDGES					
0275	520-2218	PILING, PSC, 18 IN SQ	LF	.000	377.120		
				87.750	.000		
					377.120	\$.00	\$33,092.28
		PILING, PSC, 18 IN SQ CUT OFF					
0279	520-2218	PILING, PSC, 18 IN SQ	LF	1,870.000	1,494.030		
				117.000	.000		
					1,494.030	\$.00	\$174,801.51
0315	520-5000	PILOT HOLES	LF	.000	5,645.207		
				249.700	296.000		
					5,941.207	\$73,911.20	\$1,483,519.39
		Item Added by SA					
Category Amount:						\$652,521.68	\$5,978,809.95
Category Number: 0802		BRIDGES					
0374	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1163500.000	.000		
					1.000	\$.00	\$1,163,500.00
		2, LT					
0379	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1163500.000	.000		
					1.000	\$.00	\$1,163,500.00
		2, RT					
0394	500-3101	CLASS A CONCRETE	CY	212.000	214.900		
				1690.000	.000		
					214.900	\$.00	\$363,181.00
0404	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,211.000	2,210.830		
				210.000	.000		
					2,210.830	\$.00	\$464,274.30
		2, LT					
0409	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,211.000	2,210.830		
				210.000	.000		
					2,210.830	\$.00	\$464,274.30
		2, RT					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01094986

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0032

Pay Period: 08/01/2024
to 08/31/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0802 BRIDGES							
0444	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000	1,472.070		
				136.000	.000		
					1,472.070	\$.00	\$200,201.52
Category Amount:						\$0.00	\$3,818,931.12
Category Number: 0100 ROADWAY							
0553	500-3002	CLASS AA CONCRETE	CY	1,171.000	1,122.064		
				872.000	31.532		
					1,153.596	\$27,495.90	\$1,005,935.71
Category Amount:						\$27,495.90	\$1,005,935.71
Category Number: 0200 ROADWAY							
0554	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.900	.000		
				1510.000	10.966		
					10.966	\$16,558.66	\$16,558.66
0559	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,337.000	5,398.300		
				39.750	194.750		
					5,593.050	\$7,741.31	\$222,323.74
0594	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	124.000	62.000		
				1100.000	2.000		
					64.000	\$2,200.00	\$70,400.00
0627	441-0050	CONC SLOPE DRAIN	SY	170.000	26.670		
				87.750	.000		
					26.670	\$.00	\$2,340.29
0629	668-2100	DROP INLET, GP 1	EA	71.000	73.000		
				2430.000	.000		
					73.000	\$.00	\$177,390.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01094986

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0032

Pay Period: 08/01/2024
to 08/31/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0639	511-1000	BAR REINF STEEL	LB	139,667.000	135,968.470		
				1.150	4,585.700		
					140,554.170	\$5,273.56	\$161,637.30
Category Amount:						\$31,773.53	\$650,649.99
Category Number:		0100 ROADWAY					
0749	150-1000	TRAFFIC CONTROL -	LS	1.000	.815		
				418000.000	.000		
					.815	\$0.00	\$340,670.00
		222120-					
Category Amount:						\$0.00	\$340,670.00
Category Number:		0300 ROADWAY					
0829	163-0240	MULCH	TN	1,979.000	391.662		
				125.000	14.039		
					405.701	\$1,754.88	\$50,712.63
0854	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.000		
				21500.000	.750		
					.750	\$16,125.00	\$16,125.00
		281+00 RT					
Category Amount:						\$17,879.88	\$66,837.63
Category Number:		0400 ROADWAY					
0864	700-6910	PERMANENT GRASSING	AC	139.200	38.067		
				1190.000	14.927		
					52.994	\$17,763.13	\$63,062.86
0874	700-8000	FERTILIZER MIXED GRADE	TN	66.000	36.255		
				1300.000	1.550		
					37.805	\$2,015.00	\$49,146.50
0884	716-2000	EROSION CONTROL MATS, SLOPES	SY	81,800.000	81,304.964		
				0.930	8,521.113		
					89,826.077	\$7,924.64	\$83,538.25
Category Amount:						\$27,702.77	\$195,747.61

Estimate Summary By Project

Pay Period: 08/01/2024
to 08/31/2024

Project Number 222120-

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Amount
		Supplemental Description 2						
Category Number:		0100 ROADWAY						
0894	167-1500	WATER QUALITY INSPECTIONS	MO	30.000	30.000			
				11400.000	1.000			
					31.000	\$11,400.00		\$353,400.00
Category Amount:						\$11,400.00		\$353,400.00
Category Number:		0802 BRIDGES						
0914	500-2100	CONCRETE BARRIER	LF	1,776.000	888.000			
				98.000	888.000			
					1,776.000	\$87,024.00		\$174,048.00
Category Amount:						\$87,024.00		\$174,048.00
Category Number:		0801 BRIDGES						
0919	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO	LF	891.000	891.000			
				367.000	.000			
					891.000	\$0.00		\$326,997.00
		1, RT						
0934	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO	LF	891.000	.000			
				367.000	891.000			
					891.000	\$326,997.00		\$326,997.00
		1, LT						
Category Amount:						\$326,997.00		\$653,994.00
Category Number:		0802 BRIDGES						
0949	520-2216	PILING, PSC, 16 IN SQ	LF	455.000	379.390			
				107.000	.000			
					379.390	\$0.00		\$40,594.73
Category Amount:						\$0.00		\$40,594.73
Category Number:		0801 BRIDGES						
0954	520-2216	PILING, PSC, 16 IN SQ	LF	500.000	432.740			
				107.000	.000			
					432.740	\$0.00		\$46,303.18
Category Amount:						\$0.00		\$46,303.18

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01094986

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0032

Pay Period: 08/01/2024
to 08/31/2024

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
0959	520-2216	PILING, PSC, 16 IN SQ	LF	365.000 107.000	287.860 .000 287.860	\$0.00	\$30,801.02
Category Amount:						\$0.00	\$30,801.02
Category Number: 0801 BRIDGES							
0960	520-2216	PILING, PSC, 16 IN SQ	LF	.000 80.250	180.340 .000 180.340	\$0.00	\$14,472.29
		PILING, PSC, 18 IN SQ CUT-OFF PAID @ 75%					
Category Amount:						\$0.00	\$14,472.29
Category Number: 0802 BRIDGES							
1019	520-2220	PILING, PSC, 20 IN SQ	LF	1,715.000 136.000	1,290.940 .000 1,290.940	\$0.00	\$175,567.84
1020	520-2220	PILING, PSC, 20 IN SQ	LF	.000 102.000	145.630 .000 145.630	\$0.00	\$14,854.26
		PILING, PSC, 20 IN SQ CUT OFF					
Category Amount:						\$0.00	\$190,422.10
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	240,193.060 66,312.860 306,505.920	\$66,312.86	\$306,505.92
		(IN#9)					
Category Amount:						\$66,312.86	\$306,505.92
Project Total Amount:						\$2,507,301.98	\$33,509,995.08