

Rpt-ID: RCPESPRJ

Georgia

Date: 10/10/2024

User: 01032650

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0033

Pay Period: 09/01/2024
to 09/30/2024

Contract Location:

US 1/SR 4 BEGINNING AT THE WADLEY BYPASS AND EXTEI
THE LOUISVILLE BYPASS

Time Allowed: 982 Days
Elapsed Calender Days: 970 Days
Percent Time: 98.78

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 05/21/2021
Date Awarded: 05/21/2021
Date Contract Executed: 09/27/2021
Date Notice to Proceed: 02/04/2022
Date Work Began: 02/08/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 08/29/2024

SNELLVILLE GA 30078-2233
Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$50,069,413.14
Original Contract Amount \$46,866,078.03
Funds Available \$15,748,185.45
Percent Complete 69.04%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222120-	\$50,069,413.14	\$46,866,078.03	\$15,748,185.42	68.55%	\$799,161.46

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/10/2024

User: 01032650

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0033

Pay Period: 09/01/2024
to 09/30/2024

Project Number: 222120- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222120-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$34,565,963.69	\$33,509,995.08	\$1,055,968.61
Total Earnings	\$34,565,963.69	\$33,509,995.08	\$1,055,968.61
Stockpiled Materials	\$0.03	\$27,367.18	(\$27,367.15)
Gross Earnings	\$34,565,963.72	\$33,537,362.26	\$1,028,601.46
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$244,736.00)	(\$15,296.00)	(\$229,440.00)
Total:	\$34,321,227.72	\$33,522,066.26	

Total Payable: **\$799,161.46**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/10/2024

User: 01032650

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0033

Pay Period: 09/01/2024
to 09/30/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0400		ROADWAY					
0016	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		121,354.000	16,018.028		
				8.100	1,174.500		
					17,192.528	\$9,513.45	\$139,259.48
0041	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		121,354.000	29,014.800		
				0.100	72.000		
					29,086.800	\$7.20	\$2,908.68
Category Amount:						\$9,520.65	\$142,168.16
Category Number: 0300		ROADWAY					
0066	171-0030	TEMPORARY SILT FENCE, TYPE C LF		63,413.000	39,633.772		
				4.350	305.250		
					39,939.022	\$1,327.84	\$173,734.75
Category Amount:						\$1,327.84	\$173,734.75
Category Number: 0100		ROADWAY					
0084	205-0001	UNCLASS EXCAV CY		253,006.000	245,141.965		
				4.500	3,324.074		
					248,466.039	\$14,958.33	\$1,118,097.18
0089	206-0002	BORROW EXCAV, INCL MATL CY		218,998.000	256,947.306		
				7.450	6,310.000		
					263,257.306	\$47,009.50	\$1,961,266.93
0104	310-1101	GR AGGR BASE CRS, INCL MATL TN		187,083.000	106,157.900		
				35.500	5,485.300		
					111,643.200	\$194,728.15	\$3,963,333.60
0108	318-3000	AGGR SURF CRS TN		500.000	722.010		
				38.250	53.050		
					775.060	\$2,029.16	\$29,646.05
0109	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		15,919.000	5,226.470		
				88.000	.000		
					5,226.470	\$.00	\$459,929.36

Rpt-ID: RCPESPRJ

Georgia

Date: 10/10/2024

User: 01032650

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0033

Pay Period: 09/01/2024
to 09/30/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0124	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		45,183.000	30,691.560		
		TL & H LIME		80.250	511.920		
					31,203.480	\$41,081.58	\$2,504,079.27
0129	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		24,670.000	16,405.380		
		L & H LIME		85.250	895.980		
					17,301.360	\$76,382.30	\$1,474,940.94
0134	413-0750	TACK COAT	GL	45,876.000	9,010.000		
				2.900	294.000		
					9,304.000	\$852.60	\$26,981.60
0164	433-1000	REINF CONC APPROACH SLAB	SY	1,027.000	518.410		
				259.000	.000		
					518.410	\$0.00	\$134,268.19
Category Amount:						\$377,041.62	\$11,672,543.12
Category Number:		0801 BRIDGES					
0173	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	1,234.000	661.900		
				31.000	336.000		
					997.900	\$10,416.00	\$30,934.90
0194	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.466		
				1286300.000	.240		
					.706	\$308,712.00	\$908,127.80
		1, LT					
0199	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1286300.000	.000		
					1.000	\$0.00	\$1,286,300.00
		1, RT					
0204	500-2100	CONCRETE BARRIER	LF	2,496.000	1,248.000		
				98.000	.000		
					1,248.000	\$0.00	\$122,304.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/10/2024

User: 01032650

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0033

Pay Period: 09/01/2024
to 09/30/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
0214	500-3002	CLASS AA CONCRETE	CY	992.000	975.102		
				734.000	16.899		
					992.001	\$12,403.87	\$728,128.73
0224	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,355.000	1,963.275		
				244.000	391.725		
		1, LT			2,355.000	\$95,580.90	\$574,620.00
0229	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,355.000	2,355.000		
				244.000	.000		
		1, RT			2,355.000	\$.00	\$574,620.00
0244	511-1000	BAR REINF STEEL	LB	157,393.000	154,942.880		
				1.200	2,450.120		
					157,393.000	\$2,940.14	\$188,871.60
0254	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.466		
				236400.000	.240		
		1, LT			.706	\$56,736.00	\$166,898.40
0264	520-2216	PILING, PSC, 16 IN SQ	LF	505.000	261.168		
				107.000	195.460		
					456.628	\$20,914.22	\$48,859.20
0274	520-2218	PILING, PSC, 18 IN SQ	LF	1,980.000	1,589.350		
				117.000	.000		
					1,589.350	\$.00	\$185,953.95
0275	520-2218	PILING, PSC, 18 IN SQ	LF	.000	377.120		
				87.750	.000		
		PILING, PSC, 18 IN SQ CUT OFF			377.120	\$.00	\$33,092.28
0279	520-2218	PILING, PSC, 18 IN SQ	LF	1,870.000	1,494.030		
				117.000	.000		
					1,494.030	\$.00	\$174,801.51

Rpt-ID: RCPESPRJ

Georgia

Date: 10/10/2024

User: 01032650

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0033

Pay Period: 09/01/2024
to 09/30/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0315	520-5000	PILOT HOLES	LF	.000	5,941.207		
				249.700	189.000		
					6,130.207	\$47,193.30	\$1,530,712.69
		Item Added by SA					
0344	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,374.000	190.000		
				61.500	256.000		
					446.000	\$15,744.00	\$27,429.00
0354	603-7000	PLASTIC FILTER FABRIC	SY	1,374.000	286.667		
				4.650	256.000		
					542.667	\$1,190.40	\$2,523.40
Category Amount:						\$571,830.83	\$6,584,177.46
Category Number:		0802 BRIDGES					
0374	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1163500.000	.000		
					1.000	\$.00	\$1,163,500.00
		2, LT					
0379	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1163500.000	.000		
					1.000	\$.00	\$1,163,500.00
		2, RT					
0394	500-3101	CLASS A CONCRETE	CY	212.000	214.900		
				1690.000	.000		
					214.900	\$.00	\$363,181.00
0404	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,211.000	2,210.830		
				210.000	.000		
					2,210.830	\$.00	\$464,274.30
		2, LT					
0409	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,211.000	2,210.830		
				210.000	.000		
					2,210.830	\$.00	\$464,274.30
		2, RT					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/10/2024

User: 01032650

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0033

Pay Period: 09/01/2024
to 09/30/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0802 BRIDGES							
0444	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000	1,472.070		
				136.000	.000		
					1,472.070	\$.00	\$200,201.52
Category Amount:						\$0.00	\$3,818,931.12
Category Number: 0100 ROADWAY							
0553	500-3002	CLASS AA CONCRETE	CY	1,171.000	1,153.600		
				872.000	.000		
					1,153.600	\$.00	\$1,005,939.20
Category Amount:						\$0.00	\$1,005,939.20
Category Number: 0200 ROADWAY							
0554	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.900	10.970		
				1510.000	.000		
					10.970	\$.00	\$16,564.70
0559	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,337.000	5,593.050		
				39.750	68.250		
					5,661.300	\$2,712.94	\$225,036.68
0569	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	529.000	169.250		
				69.000	80.750		
					250.000	\$5,571.75	\$17,250.00
0579	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,697.000	1,221.000		
				50.750	40.250		
					1,261.250	\$2,042.69	\$64,008.44
0593	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,201.000	1,195.137		
				78.750	44.000		
					1,239.137	\$3,465.00	\$97,582.04
0594	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	124.000	64.000		
				1100.000	2.000		
					66.000	\$2,200.00	\$72,600.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/10/2024

User: 01032650

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0033

Pay Period: 09/01/2024
to 09/30/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0614	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		20.000	35.000		
				956.000	2.000		
					37.000	\$1,912.00	\$35,372.00
0627	441-0050	CONC SLOPE DRAIN	SY	170.000	26.670		
				87.750	.000		
					26.670	\$.00	\$2,340.29
0629	668-2100	DROP INLET, GP 1	EA	71.000	73.000		
				2430.000	.000		
					73.000	\$.00	\$177,390.00
0659	603-7000	PLASTIC FILTER FABRIC	SY	1,321.000	1,002.155		
				4.150	44.000		
					1,046.155	\$182.60	\$4,341.54
Category Amount:						\$18,086.98	\$712,485.69
Category Number:		0100 ROADWAY					
0749	150-1000	TRAFFIC CONTROL -	LS	1.000	.815		
				418000.000	.105		
					.920	\$43,890.00	\$384,560.00
		222120-					
Category Amount:						\$43,890.00	\$384,560.00
Category Number:		0400 ROADWAY					
0864	700-6910	PERMANENT GRASSING	AC	139.200	52.994		
				1190.000	1.640		
					54.634	\$1,951.60	\$65,014.46
0884	716-2000	EROSION CONTROL MATS, SLOPES	SY	81,800.000	89,826.077		
				0.930	1,666.667		
					91,492.744	\$1,550.00	\$85,088.25
Category Amount:						\$3,501.60	\$150,102.71

Estimate Summary By Project

Pay Period: 09/01/2024

to 09/30/2024

Project Number 222120-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0894	167-1500	WATER QUALITY INSPECTIONS	MO	30.000	31.000		
				11400.000	1.000		
					32.000	\$11,400.00	\$364,800.00
Category Amount:						\$11,400.00	\$364,800.00
Category Number:		0802 BRIDGES					
0914	500-2100	CONCRETE BARRIER	LF	1,776.000	1,776.000		
				98.000	.000		
					1,776.000	\$.00	\$174,048.00
Category Amount:						\$0.00	\$174,048.00
Category Number:		0801 BRIDGES					
0919	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO	LF	891.000	891.000		
				367.000	.000		
					891.000	\$.00	\$326,997.00
		1, RT					
0934	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO	LF	891.000	891.000		
				367.000	.000		
					891.000	\$.00	\$326,997.00
		1, LT					
Category Amount:						\$0.00	\$653,994.00
Category Number:		0802 BRIDGES					
0949	520-2216	PILING, PSC, 16 IN SQ	LF	455.000	379.390		
				107.000	.000		
					379.390	\$.00	\$40,594.73
Category Amount:						\$0.00	\$40,594.73
Category Number:		0801 BRIDGES					
0954	520-2216	PILING, PSC, 16 IN SQ	LF	500.000	432.740		
				107.000	.000		
					432.740	\$.00	\$46,303.18
Category Amount:						\$0.00	\$46,303.18

Rpt-ID: RCPESPRJ

Georgia

Date: 10/10/2024

User: 01032650

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0033

Pay Period: 09/01/2024
to 09/30/2024

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0802 BRIDGES					
0959	520-2216	PILING, PSC, 16 IN SQ	LF	365.000	287.860		
				107.000	.000		
					287.860	\$.00	\$30,801.02
Category Amount:						\$0.00	\$30,801.02
Category Number:		0801 BRIDGES					
0960	520-2216	PILING, PSC, 16 IN SQ	LF	.000	180.344		
				80.250	14.540		
					194.884	\$1,166.84	\$15,639.44
		PILING, PSC, 18 IN SQ CUT-OFF PAID @ 75%					
0964	520-3216	TEST PILE, PSC, 16 IN SQ	EA	1.000	.000		
				9980.000	1.000		
					1.000	\$9,980.00	\$9,980.00
Category Amount:						\$11,146.84	\$25,619.44
Category Number:		0802 BRIDGES					
1019	520-2220	PILING, PSC, 20 IN SQ	LF	1,715.000	1,290.940		
				136.000	.000		
					1,290.940	\$.00	\$175,567.84
1020	520-2220	PILING, PSC, 20 IN SQ	LF	.000	145.630		
				102.000	.000		
					145.630	\$.00	\$14,854.26
		PILING, PSC, 20 IN SQ CUT OFF					
Category Amount:						\$0.00	\$190,422.10
Category Number:		0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	306,505.920		
				1.000	8,222.250		
					314,728.170	\$8,222.25	\$314,728.17
		(IN#9)					
Category Amount:						\$8,222.25	\$314,728.17
Project Total Amount:						\$1,055,968.61	\$34,565,963.69