

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: 01094986

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0034

Pay Period: 10/01/2024
to 10/31/2024

Contract Location:

US 1/SR 4 BEGINNING AT THE WADLEY BYPASS AND EXTEI
THE LOUISVILLE BYPASS

Time Allowed: 1075 Days
Elapsed Calender Days: 1001 Days
Percent Time: 93.12

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 05/21/2021
Date Awarded: 05/21/2021
Date Contract Executed: 09/27/2021
Date Notice to Proceed: 02/04/2022
Date Work Began: 02/08/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 11/30/2024

SNELLVILLE GA 30078-2233
Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$50,069,413.14
Original Contract Amount \$46,866,078.03
Funds Available \$14,618,892.36
Percent Complete 70.80%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222120-	\$50,069,413.14	\$46,866,078.03	\$14,618,892.33	70.80%	\$1,129,293.09

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: 01094986

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0034

Pay Period: 10/01/2024
to 10/31/2024

Project Number: 222120- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222120-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$35,450,520.78	\$34,565,963.69	\$884,557.09
Total Earnings	\$35,450,520.78	\$34,565,963.69	\$884,557.09
Stockpiled Materials	\$0.03	\$0.03	\$0.00
Gross Earnings	\$35,450,520.81	\$34,565,963.72	\$884,557.09
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	(\$244,736.00)	\$244,736.00
Total:	\$35,450,520.81	\$34,321,227.72	

Total Payable: **\$1,129,293.09**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: 01094986

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0034

Pay Period: 10/01/2024
to 10/31/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0400 ROADWAY					
0016	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		121,354.000	17,192.528		
				8.100	207.563		
					17,400.091	\$1,681.26	\$140,940.74
0041	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		121,354.000	29,086.800		
				0.100	3,858.000		
					32,944.800	\$385.80	\$3,294.48
Category Amount:						\$2,067.06	\$144,235.22
Category Number:		0100 ROADWAY					
0089	206-0002	BORROW EXCAV, INCL MATL	CY	218,998.000	263,257.306		
				7.450	4,028.022		
					267,285.328	\$30,008.76	\$1,991,275.69
0104	310-1101	GR AGGR BASE CRS, INCL MATL	TN	187,083.000	111,643.200		
				35.500	8,705.580		
					120,348.780	\$309,048.09	\$4,272,381.69
0109	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		15,919.000	5,226.470		
				88.000	.000		
					5,226.470	\$.00	\$459,929.36
0124	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		45,183.000	31,203.480		
		TL & H LIME		80.250	.000		
					31,203.480	\$.00	\$2,504,079.27
0129	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		24,670.000	17,301.360		
		L & H LIME		85.250	.000		
					17,301.360	\$.00	\$1,474,940.94
0164	433-1000	REINF CONC APPROACH SLAB	SY	1,027.000	518.410		
				259.000	.000		
					518.410	\$.00	\$134,268.19
Category Amount:						\$339,056.85	\$10,836,875.14

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: 01094986

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0034

Pay Period: 10/01/2024
to 10/31/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801		BRIDGES					
0194	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.706		
				1286300.000	.290		
		1, LT			.996	\$373,027.00	\$1,281,154.80
0199	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1286300.000	.000		
		1, RT			1.000	\$.00	\$1,286,300.00
0204	500-2100	CONCRETE BARRIER	LF	2,496.000	1,248.000		
				98.000	.000		
					1,248.000	\$.00	\$122,304.00
0214	500-3002	CLASS AA CONCRETE	CY	992.000	992.000		
				734.000	.000		
					992.000	\$.00	\$728,128.00
0224	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,355.000	2,355.000		
				244.000	.000		
		1, LT			2,355.000	\$.00	\$574,620.00
0229	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,355.000	2,355.000		
				244.000	.000		
		1, RT			2,355.000	\$.00	\$574,620.00
0244	511-1000	BAR REINF STEEL	LB	157,393.000	157,393.000		
				1.200	5,111.000		
					162,504.000	\$6,133.20	\$195,004.80
0254	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.706		
				236400.000	.294		
		1, LT			1.000	\$69,501.60	\$236,400.00
0264	520-2216	PILING, PSC, 16 IN SQ	LF	505.000	456.630		
				107.000	.000		
					456.630	\$.00	\$48,859.41

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: 01094986

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0034

Pay Period: 10/01/2024
to 10/31/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801		BRIDGES					
0274	520-2218	PILING, PSC, 18 IN SQ	LF	1,980.000	1,589.350		
				117.000	.000		
					1,589.350	\$.00	\$185,953.95
0275	520-2218	PILING, PSC, 18 IN SQ	LF	.000	377.120		
				87.750	.000		
					377.120	\$.00	\$33,092.28
		PILING, PSC, 18 IN SQ CUT OFF					
0279	520-2218	PILING, PSC, 18 IN SQ	LF	1,870.000	1,494.030		
				117.000	.000		
					1,494.030	\$.00	\$174,801.51
Category Amount:						\$448,661.80	\$5,441,238.75
Category Number: 0802		BRIDGES					
0374	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.996		
				1163500.000	.004		
					1.000	\$4,654.00	\$1,163,500.00
		2, LT					
0379	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1163500.000	.000		
					1.000	\$.00	\$1,163,500.00
		2, RT					
0394	500-3101	CLASS A CONCRETE	CY	212.000	214.900		
				1690.000	.000		
					214.900	\$.00	\$363,181.00
0404	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,211.000	2,210.830		
				210.000	.000		
					2,210.830	\$.00	\$464,274.30
		2, LT					
0409	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,211.000	2,210.830		
				210.000	.000		
					2,210.830	\$.00	\$464,274.30
		2, RT					

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2024

User: 01094986

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0034

Pay Period: 10/01/2024
to 10/31/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0802 BRIDGES							
0424	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.996		
				185800.000	.004		
					1.000	\$743.20	\$185,800.00
		2, LT					
0444	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000	1,472.070		
				136.000	.000		
					1,472.070	\$0.00	\$200,201.52
Category Amount:						\$5,397.20	\$4,004,731.12
Category Number: 0100 ROADWAY							
0553	500-3002	CLASS AA CONCRETE	CY	1,171.000	1,153.600		
				872.000	.000		
					1,153.600	\$0.00	\$1,005,939.20
Category Amount:						\$0.00	\$1,005,939.20
Category Number: 0200 ROADWAY							
0554	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.900	10.970		
				1510.000	.000		
					10.970	\$0.00	\$16,564.70
0579	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,697.000	1,261.250		
				50.750	300.800		
					1,562.050	\$15,265.60	\$79,274.04
0584	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	715.000	365.250		
				58.750	260.500		
					625.750	\$15,304.38	\$36,762.81
0589	550-2300	SIDE DRAIN PIPE, 30 IN, H 1-10	LF	237.000	40.250		
				63.000	145.400		
					185.650	\$9,160.20	\$11,695.95
0613	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	6.000	13.000		
				1070.000	8.000		
					21.000	\$8,560.00	\$22,470.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: 01094986

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0034

Pay Period: 10/01/2024
to 10/31/2024

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0614	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		20.000 956.000	37.000 6.000 43.000	\$5,736.00	\$41,108.00
0619	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		12.000 1330.000	10.000 10.000 20.000	\$13,300.00	\$26,600.00
0624	550-3630	SAFETY END SECTION 30 IN, SIDE DRAIN, 6:1 S EA		1.000 1980.000	2.000 2.000 4.000	\$3,960.00	\$7,920.00
0627	441-0050	CONC SLOPE DRAIN	SY	170.000 87.750	26.670 .000 26.670	\$.00	\$2,340.29
0629	668-2100	DROP INLET, GP 1	EA	71.000 2430.000	73.000 .000 73.000	\$.00	\$177,390.00
Category Amount:						\$71,286.18	\$422,125.79
Category Number: 0100 ROADWAY							
0749	150-1000	TRAFFIC CONTROL -	LS	1.000 418000.000	.920 .016 .936	\$6,688.00	\$391,248.00
222120-							
0894	167-1500	WATER QUALITY INSPECTIONS	MO	30.000 11400.000	32.000 1.000 33.000	\$11,400.00	\$376,200.00
Category Amount:						\$18,088.00	\$767,448.00

Estimate Summary By Project

Pay Period: 10/01/2024
to 10/31/2024

Project Number 222120-

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
Category Number:		0802 BRIDGES						
0914	500-2100	CONCRETE BARRIER	LF	1,776.000	1,776.000			
				98.000	.000			
					1,776.000		\$.00	\$174,048.00
Category Amount:							\$0.00	\$174,048.00
Category Number:		0801 BRIDGES						
0919	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO	LF	891.000	891.000			
				367.000	.000			
					891.000		\$.00	\$326,997.00
		1, RT						
0934	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO	LF	891.000	891.000			
				367.000	.000			
					891.000		\$.00	\$326,997.00
		1, LT						
Category Amount:							\$0.00	\$653,994.00
Category Number:		0802 BRIDGES						
0949	520-2216	PILING, PSC, 16 IN SQ	LF	455.000	379.390			
				107.000	.000			
					379.390		\$.00	\$40,594.73
Category Amount:							\$0.00	\$40,594.73
Category Number:		0801 BRIDGES						
0954	520-2216	PILING, PSC, 16 IN SQ	LF	500.000	432.740			
				107.000	.000			
					432.740		\$.00	\$46,303.18
Category Amount:							\$0.00	\$46,303.18
Category Number:		0802 BRIDGES						
0959	520-2216	PILING, PSC, 16 IN SQ	LF	365.000	287.860			
				107.000	.000			
					287.860		\$.00	\$30,801.02
Category Amount:							\$0.00	\$30,801.02

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: 01094986

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0034

Pay Period: 10/01/2024
to 10/31/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
0960	520-2216	PILING, PSC, 16 IN SQ	LF	.000	194.880		
				80.250	.000		
					194.880	\$0.00	\$15,639.12
		PILING, PSC, 18 IN SQ CUT-OFF PAID @ 75%					
Category Amount:						\$0.00	\$15,639.12
Category Number: 0802 BRIDGES							
1019	520-2220	PILING, PSC, 20 IN SQ	LF	1,715.000	1,290.940		
				136.000	.000		
					1,290.940	\$0.00	\$175,567.84
1020	520-2220	PILING, PSC, 20 IN SQ	LF	.000	145.630		
				102.000	.000		
					145.630	\$0.00	\$14,854.26
		PILING, PSC, 20 IN SQ CUT OFF					
Category Amount:						\$0.00	\$190,422.10
Project Total Amount:						\$884,557.09	\$35,450,520.78