

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: 01094986

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0035

Pay Period: 11/01/2024
to 11/30/2024

Contract Location:

US 1/SR 4 BEGINNING AT THE WADLEY BYPASS AND EXTEI
THE LOUISVILLE BYPASS

Time Allowed: 1075 Days
Elapsed Calender Days: 1031 Days
Percent Time: 95.91

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 05/21/2021
Date Awarded: 05/21/2021
Date Contract Executed: 09/27/2021
Date Notice to Proceed: 02/04/2022
Date Work Began: 02/08/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 11/30/2024

SNELLVILLE GA 30078-2233
Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$50,069,413.14

Original Contract Amount \$46,866,078.03

Funds Available \$13,241,730.61

Percent Complete 73.55%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222120-	\$50,069,413.14	\$46,866,078.03	\$13,241,730.58	73.55%	\$1,377,161.75

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: 01094986

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0035

Pay Period: 11/01/2024
to 11/30/2024

Project Number: 222120- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222120-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$36,827,682.53	\$35,450,520.78	\$1,377,161.75
Total Earnings	\$36,827,682.53	\$35,450,520.78	\$1,377,161.75
Stockpiled Materials	\$0.03	\$0.03	\$0.00
Gross Earnings	\$36,827,682.56	\$35,450,520.81	\$1,377,161.75
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$36,827,682.56	\$35,450,520.81	

Total Payable: **\$1,377,161.75**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: 01094986

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0035

Pay Period: 11/01/2024
to 11/30/2024

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	201-1500	CLEARING & GRUBBING -	LS	1.000	.850		
				5165300.000	.050		
					.900	\$258,265.00	\$4,648,770.00
		222120-					
Category Amount:						\$258,265.00	\$4,648,770.00
Category Number: 0400 ROADWAY							
0015	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		3,842.000	1,329.128		
				26.250	15.000		
					1,344.128	\$393.75	\$35,283.36
0016	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		121,354.000	17,400.091		
				8.100	860.750		
					18,260.841	\$6,972.08	\$147,912.81
0036	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		31,707.000	37,259.630		
				0.100	7,287.000		
					44,546.630	\$728.70	\$4,454.66
Category Amount:						\$8,094.53	\$187,650.83
Category Number: 0300 ROADWAY							
0066	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	63,413.000	39,939.022		
				4.350	1,902.125		
					41,841.147	\$8,274.24	\$182,008.99
0069	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	34,217.000	20,305.688		
				3.000	237.500		
					20,543.188	\$712.50	\$61,629.56
Category Amount:						\$8,986.74	\$243,638.55
Category Number: 0100 ROADWAY							
0089	206-0002	BORROW EXCAV, INCL MATL	CY	218,998.000	267,285.328		
				7.450	75.951		
					267,361.279	\$565.83	\$1,991,841.53

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: 01094986

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0035

Pay Period: 11/01/2024

to 11/30/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0104	310-1101	GR AGGR BASE CRS, INCL MATL	TN	187,083.000	120,348.780		
				35.500	8,664.110		
					129,012.890	\$307,575.91	\$4,579,957.60
0108	318-3000	AGGR SURF CRS	TN	500.000	775.060		
				38.250	140.910		
					915.970	\$5,389.81	\$35,035.85
0109	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		15,919.000	5,226.470		
				88.000	915.470		
					6,141.940	\$80,561.36	\$540,490.72
0124	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		45,183.000	31,203.480		
		TL & H LIME		80.250	4,503.490		
					35,706.970	\$361,405.07	\$2,865,484.34
0129	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		24,670.000	17,301.360		
		L & H LIME		85.250	1,922.050		
					19,223.410	\$163,854.76	\$1,638,795.70
0134	413-0750	TACK COAT	GL	45,876.000	9,304.000		
				2.900	2,279.000		
					11,583.000	\$6,609.10	\$33,590.70
0164	433-1000	REINF CONC APPROACH SLAB	SY	1,027.000	518.414		
				259.000	252.990		
					771.404	\$65,524.41	\$199,793.64
0169	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		79,324.000	975.000		
				7.900	600.000		
					1,575.000	\$4,740.00	\$12,442.50

Category Amount:

\$996,226.25

\$11,897,432.58

Rpt-ID: RCPEsprj

Georgia

Date: 12/10/2024

User: 01094986

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0035

Pay Period: 11/01/2024
to 11/30/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
0194	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1286300.000	.000		
		1, LT			1.000	\$.00	\$1,286,300.00
0199	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1286300.000	.000		
		1, RT			1.000	\$.00	\$1,286,300.00
0204	500-2100	CONCRETE BARRIER	LF	2,496.000	1,248.000		
				98.000	.000		
					1,248.000	\$.00	\$122,304.00
0214	500-3002	CLASS AA CONCRETE	CY	992.000	992.000		
				734.000	.000		
					992.000	\$.00	\$728,128.00
0224	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,355.000	2,355.000		
				244.000	.000		
		1, LT			2,355.000	\$.00	\$574,620.00
0229	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,355.000	2,355.000		
				244.000	.000		
		1, RT			2,355.000	\$.00	\$574,620.00
0264	520-2216	PILING, PSC, 16 IN SQ	LF	505.000	456.630		
				107.000	.000		
					456.630	\$.00	\$48,859.41
0274	520-2218	PILING, PSC, 18 IN SQ	LF	1,980.000	1,589.350		
				117.000	.000		
					1,589.350	\$.00	\$185,953.95
0275	520-2218	PILING, PSC, 18 IN SQ	LF	.000	377.120		
				87.750	.000		
					377.120	\$.00	\$33,092.28
		PILING, PSC, 18 IN SQ CUT OFF					

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: 01094986

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0035

Pay Period: 11/01/2024
to 11/30/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801		BRIDGES					
0279	520-2218	PILING, PSC, 18 IN SQ	LF	1,870.000	1,494.030		
				117.000	.000		
					1,494.030	\$.00	\$174,801.51
0334	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	1.000	.000		
				41500.000	.500		
					.500	\$20,750.00	\$20,750.00
		1, LT					
Category Amount:						\$20,750.00	\$5,035,729.15
Category Number: 0802		BRIDGES					
0374	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1163500.000	.000		
					1.000	\$.00	\$1,163,500.00
		2, LT					
0379	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1163500.000	.000		
					1.000	\$.00	\$1,163,500.00
		2, RT					
0394	500-3101	CLASS A CONCRETE	CY	212.000	214.900		
				1690.000	.000		
					214.900	\$.00	\$363,181.00
0404	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,211.000	2,210.830		
				210.000	.000		
					2,210.830	\$.00	\$464,274.30
		2, LT					
0409	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,211.000	2,210.830		
				210.000	.000		
					2,210.830	\$.00	\$464,274.30
		2, RT					
0444	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000	1,472.070		
				136.000	.000		
					1,472.070	\$.00	\$200,201.52
Category Amount:						\$0.00	\$3,818,931.12

Rpt-ID: RCPEsprj

Georgia

Date: 12/10/2024

User: 01094986

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0035

Pay Period: 11/01/2024
to 11/30/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0514	634-1200	RIGHT OF WAY MARKERS	EA	195.000	.000		
				120.000	76.000		
					76.000	\$9,120.00	\$9,120.00
0553 500-3002		CLASS AA CONCRETE	CY	1,171.000	1,153.600		
				872.000	.000		
					1,153.600	\$.00	\$1,005,939.20
Category Amount:						\$9,120.00	\$1,015,059.20
Category Number: 0200		ROADWAY					
0554	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.900	10.970		
				1510.000	.000		
					10.970	\$.00	\$16,564.70
0627 441-0050		CONC SLOPE DRAIN	SY	170.000	26.670		
				87.750	.000		
					26.670	\$.00	\$2,340.29
0629 668-2100		DROP INLET, GP 1	EA	71.000	73.000		
				2430.000	4.000		
					77.000	\$9,720.00	\$187,110.00
Category Amount:						\$9,720.00	\$206,014.99
Category Number: 0100		ROADWAY					
0749	150-1000	TRAFFIC CONTROL -	LS	1.000	.936		
				418000.000	.022		
					.958	\$9,196.00	\$400,444.00
		222120-					
Category Amount:						\$9,196.00	\$400,444.00
Category Number: 0300		ROADWAY					
0829	163-0240	MULCH	TN	1,979.000	405.701		
				125.000	24.136		
					429.837	\$3,017.00	\$53,729.63

Date: 12/10/2024

Page 8 of 10

to 11/30/2024

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
	Category Number:	0300 ROADWAY					
0834	163-0232	TEMPORARY GRASSING	AC	139.200	123.977		
				379.000	8.446		
					132.423	\$3,201.03	\$50,188.32
Category Amount:						\$6,218.03	\$103,917.95
	Category Number:	0400 ROADWAY					
0874	700-8000	FERTILIZER MIXED GRADE	TN	66.000	37.805		
				1300.000	1.700		
					39.505	\$2,210.00	\$51,356.50
Category Amount:						\$2,210.00	\$51,356.50
	Category Number:	0100 ROADWAY					
0894	167-1500	WATER QUALITY INSPECTIONS	MO	30.000	33.000		
				11400.000	1.000		
					34.000	\$11,400.00	\$387,600.00
Category Amount:						\$11,400.00	\$387,600.00
	Category Number:	0802 BRIDGES					
0914	500-2100	CONCRETE BARRIER	LF	1,776.000	1,776.000		
				98.000	.000		
					1,776.000	\$0.00	\$174,048.00
Category Amount:						\$0.00	\$174,048.00
	Category Number:	0801 BRIDGES					
0919	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO	LF	891.000	891.000		
				367.000	.000		
					891.000	\$0.00	\$326,997.00
		1, RT					
0934	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO	LF	891.000	891.000		
				367.000	.000		
					891.000	\$0.00	\$326,997.00
		1, LT					
Category Amount:						\$0.00	\$653,994.00

Estimate Summary By Project

Pay Period: 11/01/2024

to 11/30/2024

Project Number 222120-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0802 BRIDGES					
0949	520-2216	PILING, PSC, 16 IN SQ	LF	455.000	379.390		
				107.000	.000		
					379.390	\$.00	\$40,594.73
Category Amount:						\$0.00	\$40,594.73
Category Number:		0801 BRIDGES					
0954	520-2216	PILING, PSC, 16 IN SQ	LF	500.000	432.740		
				107.000	.000		
					432.740	\$.00	\$46,303.18
Category Amount:						\$0.00	\$46,303.18
Category Number:		0802 BRIDGES					
0959	520-2216	PILING, PSC, 16 IN SQ	LF	365.000	287.860		
				107.000	.000		
					287.860	\$.00	\$30,801.02
Category Amount:						\$0.00	\$30,801.02
Category Number:		0801 BRIDGES					
0960	520-2216	PILING, PSC, 16 IN SQ	LF	.000	194.880		
				80.250	.000		
					194.880	\$.00	\$15,639.12
		PILING, PSC, 18 IN SQ CUT-OFF PAID @ 75%					
Category Amount:						\$0.00	\$15,639.12
Category Number:		0802 BRIDGES					
1019	520-2220	PILING, PSC, 20 IN SQ	LF	1,715.000	1,290.940		
				136.000	.000		
					1,290.940	\$.00	\$175,567.84
1020	520-2220	PILING, PSC, 20 IN SQ	LF	.000	145.630		
				102.000	.000		
					145.630	\$.00	\$14,854.26
		PILING, PSC, 20 IN SQ CUT OFF					
Category Amount:						\$0.00	\$190,422.10

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: 01094986

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0035

Pay Period: 11/01/2024
to 11/30/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	314,728.170		
				1.000	36,975.200		
					351,703.370	\$36,975.20	\$351,703.37
		(IN#9)					
					Category Amount:	\$36,975.20	\$351,703.37
					Project Total Amount:	\$1,377,161.75	\$36,827,682.53