

Rpt-ID: RCPESPRJ

Georgia

Date: 01/13/2025

User: 01135398

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0036

Pay Period: 12/01/2024
to 12/31/2024

Contract Location:

US 1/SR 4 BEGINNING AT THE WADLEY BYPASS AND EXTEI
THE LOUISVILLE BYPASS

Time Allowed: 1075 Days
Elapsed Calender Days: 1062 Days
Percent Time: 98.79

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 05/21/2021
Date Awarded: 05/21/2021
Date Contract Executed: 09/27/2021
Date Notice to Proceed: 02/04/2022
Date Work Began: 02/08/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 11/30/2024

SNELLVILLE GA 30078-2233
Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$50,069,413.14
Original Contract Amount \$46,866,078.03
Funds Available \$11,616,541.12
Percent Complete 77.27%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222120-	\$50,069,413.14	\$46,866,078.03	\$11,616,541.09	76.80%	\$1,625,189.49

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/13/2025

User: 01135398

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0036

Pay Period: 12/01/2024
to 12/31/2024

Project Number: 222120- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222120-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$38,689,960.02	\$36,827,682.53	\$1,862,277.49
Total Earnings	\$38,689,960.02	\$36,827,682.53	\$1,862,277.49
Stockpiled Materials	\$0.03	\$0.03	\$0.00
Gross Earnings	\$38,689,960.05	\$36,827,682.56	\$1,862,277.49
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$237,088.00)	\$0.00	(\$237,088.00)
Total:	\$38,452,872.05	\$36,827,682.56	

Total Payable: **\$1,625,189.49**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/13/2025

User: 01135398

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0036

Pay Period: 12/01/2024
to 12/31/2024

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	201-1500	CLEARING & GRUBBING -	LS	1.000	.900		
				5165300.000	.050		
					.950	\$258,265.00	\$4,907,035.00
		222120-					
Category Amount:						\$258,265.00	\$4,907,035.00
Category Number: 0400 ROADWAY							
0016	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		121,354.000	18,260.841		
				8.100	147.125		
					18,407.966	\$1,191.71	\$149,104.52
0036	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		31,707.000	44,546.630		
				0.100	1,097.000		
					45,643.630	\$109.70	\$4,564.36
0040	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		17,088.000	3,840.310		
				0.100	1,360.000		
					5,200.310	\$136.00	\$520.03
0041	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		121,354.000	32,944.800		
				0.100	1,024.000		
					33,968.800	\$102.40	\$3,396.88
0051	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	83.000	8.000		
				295.000	18.000		
					26.000	\$5,310.00	\$7,670.00
Category Amount:						\$6,849.81	\$165,255.79
Category Number: 0100 ROADWAY							
0089	206-0002	BORROW EXCAV, INCL MATL	CY	218,998.000	267,361.279		
				7.450	1,187.424		
					268,548.703	\$8,846.31	\$2,000,687.84
0104	310-1101	GR AGGR BASE CRS, INCL MATL	TN	187,083.000	129,012.890		
				35.500	12,598.380		
					141,611.270	\$447,242.49	\$5,027,200.09

Rpt-ID: RCPESPRJ

Georgia

Date: 01/13/2025

User: 01135398

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0036

Pay Period: 12/01/2024
to 12/31/2024

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0109	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		15,919.000	6,141.940		
				88.000	2,862.256		
					9,004.196	\$251,878.53	\$792,369.25
0124	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		45,183.000	35,706.970		
		TL & H LIME		80.250	4,617.700		
					40,324.670	\$370,570.43	\$3,236,054.77
0129	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		24,670.000	19,223.410		
		L & H LIME		85.250	2,477.600		
					21,701.010	\$211,215.40	\$1,850,011.10
0134	413-0750	TACK COAT	GL	45,876.000	11,583.000		
				2.900	2,792.000		
					14,375.000	\$8,096.80	\$41,687.50
0164	433-1000	REINF CONC APPROACH SLAB	SY	1,027.000	771.404		
				259.000	130.683		
					902.087	\$33,846.90	\$233,640.53
0169	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		79,324.000	1,575.000		
				7.900	4,700.000		
					6,275.000	\$37,130.00	\$49,572.50
Category Amount:						\$1,368,826.86	\$13,231,223.58
Category Number: 0801 BRIDGES							
0194	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1286300.000	.000		
		1, LT			1.000	\$.00	\$1,286,300.00
0199	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1286300.000	.000		
		1, RT			1.000	\$.00	\$1,286,300.00

Rpt-ID: RCPEsprj

Georgia

Date: 01/13/2025

User: 01135398

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0036

Pay Period: 12/01/2024
to 12/31/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
0204	500-2100	CONCRETE BARRIER	LF	2,496.000	1,248.000		
				98.000	.000		
					1,248.000	\$.00	\$122,304.00
0214	500-3002	CLASS AA CONCRETE	CY	992.000	992.000		
				734.000	.000		
					992.000	\$.00	\$728,128.00
0224	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,355.000	2,355.000		
				244.000	.000		
					2,355.000	\$.00	\$574,620.00
		1, LT					
0229	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,355.000	2,355.000		
				244.000	.000		
					2,355.000	\$.00	\$574,620.00
		1, RT					
0264	520-2216	PILING, PSC, 16 IN SQ	LF	505.000	456.630		
				107.000	.000		
					456.630	\$.00	\$48,859.41
0274	520-2218	PILING, PSC, 18 IN SQ	LF	1,980.000	1,589.350		
				117.000	.000		
					1,589.350	\$.00	\$185,953.95
0275	520-2218	PILING, PSC, 18 IN SQ	LF	.000	377.120		
				87.750	.000		
					377.120	\$.00	\$33,092.28
		PILING, PSC, 18 IN SQ CUT OFF					
0279	520-2218	PILING, PSC, 18 IN SQ	LF	1,870.000	1,494.030		
				117.000	.000		
					1,494.030	\$.00	\$174,801.51
Category Amount:						\$.00	\$5,014,979.15

Rpt-ID: RCPESPRJ

Georgia

Date: 01/13/2025

User: 01135398

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0036

Pay Period: 12/01/2024
to 12/31/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0802 BRIDGES							
0374	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1163500.000	.000		
		2, LT			1.000	\$0.00	\$1,163,500.00
0379	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1163500.000	.000		
		2, RT			1.000	\$0.00	\$1,163,500.00
0394	500-3101	CLASS A CONCRETE	CY	212.000	214.900		
				1690.000	.000		
					214.900	\$0.00	\$363,181.00
0404	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,211.000	2,210.830		
				210.000	.000		
		2, LT			2,210.830	\$0.00	\$464,274.30
0409	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,211.000	2,210.830		
				210.000	.000		
		2, RT			2,210.830	\$0.00	\$464,274.30
0444	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000	1,472.070		
				136.000	.000		
					1,472.070	\$0.00	\$200,201.52
Category Amount:						\$0.00	\$3,818,931.12
Category Number: 0100 ROADWAY							
0514	634-1200	RIGHT OF WAY MARKERS	EA	195.000	76.000		
				120.000	69.000		
					145.000	\$8,280.00	\$17,400.00
0553	500-3002	CLASS AA CONCRETE	CY	1,171.000	1,153.600		
				872.000	.000		
					1,153.600	\$0.00	\$1,005,939.20
Category Amount:						\$8,280.00	\$1,023,339.20

Rpt-ID: RCPESPRJ

Georgia

Date: 01/13/2025

User: 01135398

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0036

Pay Period: 12/01/2024

to 12/31/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200		ROADWAY					
0554	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.900	10.970		
				1510.000	.000		
					10.970	\$.00	\$16,564.70
0569	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	529.000	250.000		
				69.000	96.000		
					346.000	\$6,624.00	\$23,874.00
0627	441-0050	CONC SLOPE DRAIN	SY	170.000	26.670		
				87.750	.000		
					26.670	\$.00	\$2,340.29
0629	668-2100	DROP INLET, GP 1	EA	71.000	77.000		
				2430.000	.000		
					77.000	\$.00	\$187,110.00
0659	603-7000	PLASTIC FILTER FABRIC	SY	1,321.000	1,046.155		
				4.150	2,664.452		
					3,710.607	\$11,057.48	\$15,399.02
Category Amount:						\$17,681.48	\$245,288.01
Category Number: 0100		ROADWAY					
0749	150-1000	TRAFFIC CONTROL -	LS	1.000	.958		
				418000.000	.028		
					.986	\$11,704.00	\$412,148.00
		222120-					
Category Amount:						\$11,704.00	\$412,148.00
Category Number: 0300		ROADWAY					
0829	163-0240	MULCH	TN	1,979.000	429.837		
				125.000	9.288		
					439.125	\$1,161.00	\$54,890.63
Category Amount:						\$1,161.00	\$54,890.63

Estimate Summary By Project

Pay Period: 12/01/2024

to 12/31/2024

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400		ROADWAY					
0874	700-8000	FERTILIZER MIXED GRADE	TN	66.000	39.505		
				1300.000	.600		
					40.105	\$780.00	\$52,136.50
Category Amount:						\$780.00	\$52,136.50
Category Number: 0100		ROADWAY					
0894	167-1500	WATER QUALITY INSPECTIONS	MO	30.000	34.000		
				11400.000	1.000		
					35.000	\$11,400.00	\$399,000.00
Category Amount:						\$11,400.00	\$399,000.00
Category Number: 0802		BRIDGES					
0914	500-2100	CONCRETE BARRIER	LF	1,776.000	1,776.000		
				98.000	1,250.000		
					3,026.000	\$122,500.00	\$296,548.00
Category Amount:						\$122,500.00	\$296,548.00
Category Number: 0801		BRIDGES					
0919	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO	LF	891.000	891.000		
				367.000	.000		
					891.000	\$0.00	\$326,997.00
		1, RT					
0934	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO	LF	891.000	891.000		
				367.000	.000		
					891.000	\$0.00	\$326,997.00
		1, LT					
Category Amount:						\$0.00	\$653,994.00
Category Number: 0802		BRIDGES					
0949	520-2216	PILING, PSC, 16 IN SQ	LF	455.000	379.390		
				107.000	.000		
					379.390	\$0.00	\$40,594.73
Category Amount:						\$0.00	\$40,594.73

Rpt-ID: RCPESPRJ

Georgia

Date: 01/13/2025

User: 01135398

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0036

Pay Period: 12/01/2024
to 12/31/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0954	520-2216	PILING, PSC, 16 IN SQ	LF	500.000	432.740		
				107.000	.000		
					432.740	\$0.00	\$46,303.18
Category Amount:						\$0.00	\$46,303.18
Category Number:		0802 BRIDGES					
0959	520-2216	PILING, PSC, 16 IN SQ	LF	365.000	287.860		
				107.000	.000		
					287.860	\$0.00	\$30,801.02
Category Amount:						\$0.00	\$30,801.02
Category Number:		0801 BRIDGES					
0960	520-2216	PILING, PSC, 16 IN SQ	LF	.000	194.880		
				80.250	.000		
					194.880	\$0.00	\$15,639.12
		PILING, PSC, 18 IN SQ CUT-OFF PAID @ 75%					
Category Amount:						\$0.00	\$15,639.12
Category Number:		0802 BRIDGES					
1019	520-2220	PILING, PSC, 20 IN SQ	LF	1,715.000	1,290.940		
				136.000	.000		
					1,290.940	\$0.00	\$175,567.84
1020	520-2220	PILING, PSC, 20 IN SQ	LF	.000	145.630		
				102.000	.000		
					145.630	\$0.00	\$14,854.26
		PILING, PSC, 20 IN SQ CUT OFF					
Category Amount:						\$0.00	\$190,422.10
Category Number:		0100 ROADWAY					
1094	668-8011	SAFETY GRATE, TP 1	SF	40.000	.000		
				33.000	102.753		
					102.753	\$3,390.85	\$3,390.85

Rpt-ID: RCPESPRJ

Georgia

Date: 01/13/2025

User: 01135398

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0036

Pay Period: 12/01/2024
to 12/31/2024

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
	Category Number:	0100 ROADWAY					
1099	668-8013	SAFETY GRATE, TP 3	SF	29.000	.000		
				36.000	66.010		
					66.010	\$2,376.36	\$2,376.36
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	351,703.370		
				1.000	49,062.130		
					400,765.500	\$49,062.13	\$400,765.50
		(IN#9)					
Category Amount:						\$54,829.34	\$406,532.71
Project Total Amount:						\$1,862,277.49	\$38,689,960.02