

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: 01135398

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0037

Pay Period: 01/01/2025
to 01/31/2025

Contract Location:

US 1/SR 4 BEGINNING AT THE WADLEY BYPASS AND EXTEI
THE LOUISVILLE BYPASS

Time Allowed:

1075 Days

Elapsed Calender Days:

1093 Days

Percent Time:

101.67

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

05/21/2021

Date Awarded:

05/21/2021

Date Contract Executed:

09/27/2021

Date Notice to Proceed:

02/04/2022

Date Work Began:

02/08/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

11/30/2024

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$50,069,413.14

Original Contract Amount \$46,866,078.03

Funds Available \$11,015,950.22

Percent Complete 78.95%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222120-	\$50,069,413.14	\$46,866,078.03	\$11,015,950.19	78.00%	\$600,590.90

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: 01135398

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0037

Pay Period: 01/01/2025
to 01/31/2025

Project Number: 222120- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222120-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$39,527,638.92	\$38,689,960.02	\$837,678.90
Total Earnings	\$39,527,638.92	\$38,689,960.02	\$837,678.90
Stockpiled Materials	\$0.03	\$0.03	\$0.00
Gross Earnings	\$39,527,638.95	\$38,689,960.05	\$837,678.90
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$474,176.00)	(\$237,088.00)	(\$237,088.00)
Total:	\$39,053,462.95	\$38,452,872.05	

Total Payable: **\$600,590.90**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: 01135398

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0037

Pay Period: 01/01/2025
to 01/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 ROADWAY							
0016	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		121,354.000	18,407.966		
				8.100	1,020.000		
					19,427.966	\$8,262.00	\$157,366.52
0036	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		31,707.000	45,643.630		
				0.100	986.000		
					46,629.630	\$98.60	\$4,662.96
0040	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		17,088.000	5,200.310		
				0.100	630.000		
					5,830.310	\$63.00	\$583.03
0041	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		121,354.000	33,968.800		
				0.100	713.000		
					34,681.800	\$71.30	\$3,468.18
Category Amount:						\$8,494.90	\$166,080.69
Category Number: 0100 ROADWAY							
0089	206-0002	BORROW EXCAV, INCL MATL	CY	218,998.000	268,548.703		
				7.450	1,832.869		
					270,381.572	\$13,654.87	\$2,014,342.71
0104	310-1101	GR AGGR BASE CRS, INCL MATL	TN	187,083.000	141,611.270		
				35.500	5,682.676		
					147,293.946	\$201,735.00	\$5,228,935.08
0109	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		15,919.000	9,004.196		
				88.000	1,243.130		
					10,247.326	\$109,395.44	\$901,764.69
0124	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		45,183.000	40,324.670		
				80.250	3,474.640		
					43,799.310	\$278,839.86	\$3,514,894.63

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: 01135398

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0037

Pay Period: 01/01/2025
to 01/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0129	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		24,670.000 85.250	21,701.010 1,148.520 22,849.530	\$97,911.33	\$1,947,922.43
0134	413-0750	TACK COAT	GL	45,876.000 2.900	14,375.000 1,869.000 16,244.000	\$5,420.10	\$47,107.60
0164	433-1000	REINF CONC APPROACH SLAB	SY	1,027.000 259.000	902.087 128.324 1,030.411	\$33,235.92	\$266,876.45
Category Amount:						\$740,192.52	\$13,921,843.59
Category Number: 0801 BRIDGES							
0184	500-0100	GROOVED CONCRETE	SY	4,760.000 5.300	.000 4,303.010 4,303.010	\$22,805.95	\$22,805.95
0194	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1, LT	LS	1.000 1286300.000	1.000 .000 1.000	\$.00	\$1,286,300.00
0199	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1, RT	LS	1.000 1286300.000	1.000 .000 1.000	\$.00	\$1,286,300.00
0204	500-2100	CONCRETE BARRIER	LF	2,496.000 98.000	1,248.000 .000 1,248.000	\$.00	\$122,304.00
0214	500-3002	CLASS AA CONCRETE	CY	992.000 734.000	992.000 .000 992.000	\$.00	\$728,128.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: 01135398

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0037

Pay Period: 01/01/2025
to 01/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0224	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1, LT	LF	2,355.000 244.000	2,355.000 .000 2,355.000	\$0.00	\$574,620.00
0229	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1, RT	LF	2,355.000 244.000	2,355.000 .000 2,355.000	\$0.00	\$574,620.00
0264	520-2216	PILING, PSC, 16 IN SQ	LF	505.000 107.000	456.630 .000 456.630	\$0.00	\$48,859.41
0274	520-2218	PILING, PSC, 18 IN SQ	LF	1,980.000 117.000	1,589.350 .000 1,589.350	\$0.00	\$185,953.95
0275	520-2218	PILING, PSC, 18 IN SQ PILING, PSC, 18 IN SQ CUT OFF	LF	.000 87.750	377.120 .000 377.120	\$0.00	\$33,092.28
0279	520-2218	PILING, PSC, 18 IN SQ	LF	1,870.000 117.000	1,494.030 .000 1,494.030	\$0.00	\$174,801.51
Category Amount:						\$22,805.95	\$5,037,785.10
Category Number: 0802 BRIDGES							
0374	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 2, LT	LS	1.000 1163500.000	1.000 .000 1.000	\$0.00	\$1,163,500.00
0379	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 2, RT	LS	1.000 1163500.000	1.000 .000 1.000	\$0.00	\$1,163,500.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: 01135398

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0037

Pay Period: 01/01/2025
to 01/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
0394	500-3101	CLASS A CONCRETE	CY	212.000 1690.000	214.900 .000 214.900	\$0.00	\$363,181.00
0404	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2, LT	LF	2,211.000 210.000	2,210.830 .000 2,210.830	\$0.00	\$464,274.30
0409	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2, RT	LF	2,211.000 210.000	2,210.830 .000 2,210.830	\$0.00	\$464,274.30
0444	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000 136.000	1,472.070 .000 1,472.070	\$0.00	\$200,201.52
Category Amount:						\$0.00	\$3,818,931.12
Category Number: 0100 ROADWAY							
0514	634-1200	RIGHT OF WAY MARKERS	EA	195.000 120.000	145.000 9.000 154.000	\$1,080.00	\$18,480.00
0519	641-1200	GUARDRAIL, TP W	LF	10,802.000 21.500	3,379.000 37.500 3,416.500	\$806.25	\$73,454.75
0529	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	32.000 1420.000	6.000 2.000 8.000	\$2,840.00	\$11,360.00
0553	500-3002	CLASS AA CONCRETE	CY	1,171.000 872.000	1,153.600 .000 1,153.600	\$0.00	\$1,005,939.20
Category Amount:						\$4,726.25	\$1,109,233.95

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: 01135398

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0037

Pay Period: 01/01/2025
to 01/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0554	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.900 1510.000	10.970 .000 10.970	\$.00	\$16,564.70
0579	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,697.000 50.750	1,562.050 70.000 1,632.050	\$3,552.50	\$82,826.54
0593	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,201.000 78.750	1,239.137 69.996 1,309.133	\$5,512.19	\$103,094.22
0614	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		20.000 956.000	43.000 2.000 45.000	\$1,912.00	\$43,020.00
0627	441-0050	CONC SLOPE DRAIN	SY	170.000 87.750	26.670 .000 26.670	\$.00	\$2,340.29
0629	668-2100	DROP INLET, GP 1	EA	71.000 2430.000	77.000 .000 77.000	\$.00	\$187,110.00
0659	603-7000	PLASTIC FILTER FABRIC	SY	1,321.000 4.150	3,710.607 69.494 3,780.101	\$288.40	\$15,687.42
Category Amount:						\$11,265.09	\$450,643.17
Category Number: 0100 ROADWAY							
0749	150-1000	TRAFFIC CONTROL -	LS	1.000 418000.000	.986 .014 1.000	\$5,852.00	\$418,000.00
222120-							
Category Amount:						\$5,852.00	\$418,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: 01135398

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0037

Pay Period: 01/01/2025
to 01/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0829	163-0240	MULCH	TN	1,979.000 125.000	439.125 14.239 453.364	\$1,779.88	\$56,670.50
0834	163-0232	TEMPORARY GRASSING	AC	139.200 379.000	132.423 5.000 137.423	\$1,895.00	\$52,083.32
Category Amount:						\$3,674.88	\$108,753.82
Category Number: 0400 ROADWAY							
0874	700-8000	FERTILIZER MIXED GRADE	TN	66.000 1300.000	40.105 1.000 41.105	\$1,300.00	\$53,436.50
Category Amount:						\$1,300.00	\$53,436.50
Category Number: 0100 ROADWAY							
0894	167-1500	WATER QUALITY INSPECTIONS	MO	30.000 11400.000	35.000 1.000 36.000	\$11,400.00	\$410,400.00
Category Amount:						\$11,400.00	\$410,400.00
Category Number: 0802 BRIDGES							
0914	500-2100	CONCRETE BARRIER	LF	1,776.000 98.000	3,026.000 .000 3,026.000	\$0.00	\$296,548.00
Category Amount:						\$0.00	\$296,548.00
Category Number: 0801 BRIDGES							
0919	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		891.000 367.000	891.000 .000 891.000	\$0.00	\$326,997.00
		1, RT					

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: 01135398

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0037

Pay Period: 01/01/2025
to 01/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0934	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		891.000	891.000		
				367.000	.000		
		1, LT			891.000	\$0.00	\$326,997.00
Category Amount:						\$0.00	\$653,994.00
Category Number: 0802 BRIDGES							
0949	520-2216	PILING, PSC, 16 IN SQ	LF	455.000	379.390		
				107.000	.000		
					379.390	\$0.00	\$40,594.73
Category Amount:						\$0.00	\$40,594.73
Category Number: 0801 BRIDGES							
0954	520-2216	PILING, PSC, 16 IN SQ	LF	500.000	432.740		
				107.000	.000		
					432.740	\$0.00	\$46,303.18
Category Amount:						\$0.00	\$46,303.18
Category Number: 0802 BRIDGES							
0959	520-2216	PILING, PSC, 16 IN SQ	LF	365.000	287.860		
				107.000	.000		
					287.860	\$0.00	\$30,801.02
Category Amount:						\$0.00	\$30,801.02
Category Number: 0801 BRIDGES							
0960	520-2216	PILING, PSC, 16 IN SQ	LF	.000	194.880		
				80.250	.000		
		PILING, PSC, 18 IN SQ CUT-OFF PAID @ 75%			194.880	\$0.00	\$15,639.12
Category Amount:						\$0.00	\$15,639.12
Category Number: 0802 BRIDGES							
1019	520-2220	PILING, PSC, 20 IN SQ	LF	1,715.000	1,290.940		
				136.000	.000		
					1,290.940	\$0.00	\$175,567.84

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: 01135398

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0037

Pay Period: 01/01/2025
to 01/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0802 BRIDGES					
1020	520-2220	PILING, PSC, 20 IN SQ	LF	.000	145.630		
				102.000	.000		
					145.630	\$.00	\$14,854.26
		PILING, PSC, 20 IN SQ CUT OFF					
					Category Amount:	\$0.00	\$190,422.10
	Category Number:	0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	400,765.500		
				1.000	27,967.310		
					428,732.810	\$27,967.31	\$428,732.81
		(IN#9)					
					Category Amount:	\$27,967.31	\$428,732.81
					Project Total Amount:	\$837,678.90	\$39,527,638.92