

Rpt-ID: RCPESPRJ

Georgia

Date: 03/12/2025

User: 01135398

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0038

Pay Period: 02/01/2025
to 02/28/2025

Contract Location:

US 1/SR 4 BEGINNING AT THE WADLEY BYPASS AND EXTEI
THE LOUISVILLE BYPASS

Time Allowed:

1103 Days

Elapsed Calender Days:

1121 Days

Percent Time:

101.63

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

05/21/2021

Date Awarded:

05/21/2021

Date Contract Executed:

09/27/2021

Date Notice to Proceed:

02/04/2022

Date Work Began:

02/08/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/28/2024

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$50,080,269.14

Original Contract Amount \$46,866,078.03

Funds Available \$9,304,230.34

Percent Complete 82.80%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222120-	\$50,080,269.14	\$46,866,078.03	\$9,304,230.31	81.42%	\$1,722,575.88

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/12/2025

User: 01135398

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0038

Pay Period: 02/01/2025
to 02/28/2025

Project Number: 222120- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222120-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$41,464,358.80	\$39,527,638.92	\$1,936,719.88
Total Earnings	\$41,464,358.80	\$39,527,638.92	\$1,936,719.88
Stockpiled Materials	\$0.03	\$0.03	\$0.00
Gross Earnings	\$41,464,358.83	\$39,527,638.95	\$1,936,719.88
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	(\$214,144.00)	\$0.00	(\$214,144.00)
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$474,176.00)	(\$474,176.00)	\$0.00
Total:	\$40,776,038.83	\$39,053,462.95	

Total Payable: **\$1,722,575.88**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/12/2025

User: 01135398

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0038

Pay Period: 02/01/2025
to 02/28/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 ROADWAY							
0016	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		121,354.000	19,427.966		
				8.100	545.625		
					19,973.591	\$4,419.56	\$161,786.09
0035	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		36.000	18.000		
				960.000	.750		
					18.750	\$720.00	\$18,000.00
0036	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		31,707.000	46,629.630		
				0.100	379.000		
					47,008.630	\$37.90	\$4,700.86
0040	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		17,088.000	5,830.310		
				0.100	4,886.000		
					10,716.310	\$488.60	\$1,071.63
0041	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		121,354.000	34,681.800		
				0.100	468.000		
					35,149.800	\$46.80	\$3,514.98
Category Amount:						\$5,712.86	\$189,073.56
Category Number: 0300 ROADWAY							
0066	171-0030	TEMPORARY SILT FENCE, TYPE C LF		63,413.000	41,841.147		
				4.350	228.375		
					42,069.522	\$993.43	\$183,002.42
Category Amount:						\$993.43	\$183,002.42
Category Number: 0100 ROADWAY							
0084	205-0001	UNCLASS EXCAV CY		253,006.000	248,466.039		
				4.500	3,573.858		
					252,039.897	\$16,082.36	\$1,134,179.54
0089	206-0002	BORROW EXCAV, INCL MATL CY		218,998.000	270,381.572		
				7.450	2,574.357		
					272,955.929	\$19,178.96	\$2,033,521.67

Rpt-ID: RCPESPRJ

Georgia

Date: 03/12/2025

User: 01135398

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0038

Pay Period: 02/01/2025
to 02/28/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0104	310-1101	GR AGGR BASE CRS, INCL MATL	TN	187,083.000 35.500	147,293.946 6,479.860 153,773.806	\$230,035.03	\$5,458,970.11
0109	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		15,919.000 88.000	10,247.326 2,091.600 12,338.926	\$184,060.80	\$1,085,825.49
0114	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T TN L BITUM MATL & H LIME		1,583.000 103.000	.000 399.470 399.470	\$41,145.41	\$41,145.41
0119	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		26,750.000 84.750	.000 2,547.530 2,547.530	\$215,903.17	\$215,903.17
0124	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		45,183.000 80.250	43,799.310 2,711.960 46,511.270	\$217,634.79	\$3,732,529.42
0126	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME 25 MM ASPHALT @ 95%		.000 76.238	.000 503.250 503.250	\$38,366.77	\$38,366.77
0129	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		24,670.000 85.250	22,849.530 7,248.850 30,098.380	\$617,964.46	\$2,565,886.90
0134	413-0750	TACK COAT	GL	45,876.000 2.900	16,244.000 6,593.000 22,837.000	\$19,119.70	\$66,227.30
0139	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	66,551.000 3.200	37,743.404 3,216.000 40,959.404	\$10,291.20	\$131,070.09

Rpt-ID: RCPESPRJ

Georgia

Date: 03/12/2025

User: 01135398

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0038

Pay Period: 02/01/2025
to 02/28/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0164	433-1000	REINF CONC APPROACH SLAB	SY	1,027.000 259.000	1,030.410 .000 1,030.410	\$.00	\$266,876.19
0169	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		79,324.000 7.900	6,275.000 25,996.000 32,271.000	\$205,368.40	\$254,940.90
Category Amount:						\$1,815,151.05	\$17,025,442.96
Category Number: 0801 BRIDGES							
0194	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1, LT	LS	1.000 1286300.000	1.000 .000 1.000	\$.00	\$1,286,300.00
0199	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1, RT	LS	1.000 1286300.000	1.000 .000 1.000	\$.00	\$1,286,300.00
0204	500-2100	CONCRETE BARRIER	LF	2,496.000 98.000	1,248.000 .000 1,248.000	\$.00	\$122,304.00
0214	500-3002	CLASS AA CONCRETE	CY	992.000 734.000	992.000 .000 992.000	\$.00	\$728,128.00
0224	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1, LT	LF	2,355.000 244.000	2,355.000 .000 2,355.000	\$.00	\$574,620.00
0229	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1, RT	LF	2,355.000 244.000	2,355.000 .000 2,355.000	\$.00	\$574,620.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/12/2025

User: 01135398

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0038

Pay Period: 02/01/2025
to 02/28/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0264	520-2216	PILING, PSC, 16 IN SQ	LF	505.000 107.000	456.630 .000 456.630	\$0.00	\$48,859.41
0274	520-2218	PILING, PSC, 18 IN SQ	LF	1,980.000 117.000	1,589.350 .000 1,589.350	\$0.00	\$185,953.95
0275	520-2218	PILING, PSC, 18 IN SQ	LF	.000 87.750	377.120 .000 377.120	\$0.00	\$33,092.28
		PILING, PSC, 18 IN SQ CUT OFF					
0279	520-2218	PILING, PSC, 18 IN SQ	LF	1,870.000 117.000	1,494.030 .000 1,494.030	\$0.00	\$174,801.51
Category Amount:						\$0.00	\$5,014,979.15
Category Number: 0802 BRIDGES							
0374	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 2, LT	LS	1.000 1163500.000	1.000 .000 1.000	\$0.00	\$1,163,500.00
0379	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 2, RT	LS	1.000 1163500.000	1.000 .000 1.000	\$0.00	\$1,163,500.00
0394	500-3101	CLASS A CONCRETE	CY	212.000 1690.000	214.900 .000 214.900	\$0.00	\$363,181.00
0404	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2, LT	LF	2,211.000 210.000	2,210.830 .000 2,210.830	\$0.00	\$464,274.30

Rpt-ID: RCPESPRJ

Georgia

Date: 03/12/2025

User: 01135398

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0038

Pay Period: 02/01/2025
to 02/28/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
0409	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2, RT	LF	2,211.000 210.000	2,210.830 .000 2,210.830	\$0.00	\$464,274.30
0444	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000 136.000	1,472.070 .000 1,472.070	\$0.00	\$200,201.52
Category Amount:						\$0.00	\$3,818,931.12
Category Number: 0100 ROADWAY							
0519	641-1200	GUARDRAIL, TP W	LF	10,802.000 21.500	3,416.500 2,037.500 5,454.000	\$43,806.25	\$117,261.00
0529	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	32.000 1420.000	8.000 9.000 17.000	\$12,780.00	\$24,140.00
0534	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	27.000 3160.000	8.000 5.000 13.000	\$15,800.00	\$41,080.00
0553	500-3002	CLASS AA CONCRETE	CY	1,171.000 872.000	1,153.600 .000 1,153.600	\$0.00	\$1,005,939.20
Category Amount:						\$72,386.25	\$1,188,420.20
Category Number: 0200 ROADWAY							
0554	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.900 1510.000	10.970 .000 10.970	\$0.00	\$16,564.70
0559	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,337.000 39.750	5,661.300 143.000 5,804.300	\$5,684.25	\$230,720.93

Rpt-ID: RCPEsprj

Georgia

Date: 03/12/2025

User: 01135398

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0038

Pay Period: 02/01/2025
to 02/28/2025

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200 ROADWAY							
0564	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	604.000	659.060		
				51.250	24.000		
					683.060	\$1,230.00	\$35,006.83
0579	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,697.000	1,632.050		
				50.750	44.000		
					1,676.050	\$2,233.00	\$85,059.54
0593	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,201.000	1,309.133		
				78.750	46.671		
					1,355.804	\$3,675.34	\$106,769.57
0594	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	124.000	66.000		
				1100.000	2.000		
					68.000	\$2,200.00	\$74,800.00
0614	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S	EA	20.000	45.000		
				956.000	2.000		
					47.000	\$1,912.00	\$44,932.00
0627	441-0050	CONC SLOPE DRAIN	SY	170.000	26.670		
				87.750	.000		
					26.670	\$.00	\$2,340.29
0629	668-2100	DROP INLET, GP 1	EA	71.000	77.000		
				2430.000	.000		
					77.000	\$.00	\$187,110.00
0659	603-7000	PLASTIC FILTER FABRIC	SY	1,321.000	3,780.101		
				4.150	46.676		
					3,826.777	\$193.71	\$15,881.12
Category Amount:						\$17,128.30	\$799,184.98

Rpt-ID: RCPESPRJ

Georgia

Date: 03/12/2025

User: 01135398

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0038

Pay Period: 02/01/2025
to 02/28/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0829	163-0240	MULCH	TN	1,979.000 125.000	453.364 39.381 492.745	\$4,922.63	\$61,593.13
0834	163-0232	TEMPORARY GRASSING	AC	139.200 379.000	137.423 20.250 157.673	\$7,674.75	\$59,758.07
Category Amount:						\$12,597.38	\$121,351.20
Category Number: 0400 ROADWAY							
0864	700-6910	PERMANENT GRASSING	AC	139.200 1190.000	54.634 .554 55.188	\$659.26	\$65,673.72
0874	700-8000	FERTILIZER MIXED GRADE	TN	66.000 1300.000	41.105 3.870 44.975	\$5,031.00	\$58,467.50
0884	716-2000	EROSION CONTROL MATS, SLOPES	SY	81,800.000 0.930	91,492.744 2,682.222 94,174.966	\$2,494.47	\$87,582.72
Category Amount:						\$8,184.73	\$211,723.94
Category Number: 0802 BRIDGES							
0914	500-2100	CONCRETE BARRIER	LF	1,776.000 98.000	3,026.000 .000 3,026.000	\$0.00	\$296,548.00
Category Amount:						\$0.00	\$296,548.00
Category Number: 0801 BRIDGES							
0919	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO 1, RT		891.000 367.000	891.000 .000 891.000	\$0.00	\$326,997.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/12/2025

User: 01135398

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0038

Pay Period: 02/01/2025

to 02/28/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0934	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		891.000	891.000		
				367.000	.000		
		1, LT			891.000	\$.00	\$326,997.00
Category Amount:						\$0.00	\$653,994.00
Category Number: 0802 BRIDGES							
0949	520-2216	PILING, PSC, 16 IN SQ	LF	455.000	379.390		
				107.000	.000		
					379.390	\$.00	\$40,594.73
Category Amount:						\$0.00	\$40,594.73
Category Number: 0801 BRIDGES							
0954	520-2216	PILING, PSC, 16 IN SQ	LF	500.000	432.740		
				107.000	.000		
					432.740	\$.00	\$46,303.18
Category Amount:						\$0.00	\$46,303.18
Category Number: 0802 BRIDGES							
0959	520-2216	PILING, PSC, 16 IN SQ	LF	365.000	287.860		
				107.000	.000		
					287.860	\$.00	\$30,801.02
Category Amount:						\$0.00	\$30,801.02
Category Number: 0801 BRIDGES							
0960	520-2216	PILING, PSC, 16 IN SQ	LF	.000	194.880		
				80.250	.000		
		PILING, PSC, 18 IN SQ CUT-OFF PAID @ 75%			194.880	\$.00	\$15,639.12
Category Amount:						\$0.00	\$15,639.12
Category Number: 0802 BRIDGES							
1004	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,605.000	619.222		
				61.500	491.938		
					1,111.160	\$30,254.19	\$68,336.34
Category Amount:						\$30,254.19	\$68,336.34

Rpt-ID: RCPESPRJ

Georgia

Date: 03/12/2025

User: 01135398

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0038

Pay Period: 02/01/2025
to 02/28/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1009	603-7000	PLASTIC FILTER FABRIC	SY	1,374.000 4.650	871.835 490.107 1,361.942	\$2,279.00	\$6,333.03
Category Amount:						\$2,279.00	\$6,333.03
Category Number: 0802 BRIDGES							
1019	520-2220	PILING, PSC, 20 IN SQ	LF	1,715.000 136.000	1,290.940 .000 1,290.940	\$0.00	\$175,567.84
1020	520-2220	PILING, PSC, 20 IN SQ	LF	.000 102.000	145.630 .000 145.630	\$0.00	\$14,854.26
		PILING, PSC, 20 IN SQ CUT OFF					
Category Amount:						\$0.00	\$190,422.10
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	428,732.810 -27,967.310 400,765.500	\$-27,967.31	\$400,765.50
		(IN#9)					
Category Amount:						\$-27,967.31	\$400,765.50
Project Total Amount:						\$1,936,719.88	\$41,464,358.80