

Rpt-ID: RCPESPRJ

Georgia

Date: 04/14/2025

User: 01135398

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0039

Pay Period: 03/01/2025
to 04/10/2025

Contract Location:

US 1/SR 4 BEGINNING AT THE WADLEY BYPASS AND EXTEI
THE LOUISVILLE BYPASS

Time Allowed: 1103 Days

Elapsed Calender Days: 1162 Days

Percent Time: 105.35

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 05/21/2021

Date Awarded: 05/21/2021

Date Contract Executed: 09/27/2021

Date Notice to Proceed: 02/04/2022

Date Work Began: 02/08/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/28/2024

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$50,080,269.14

Original Contract Amount \$46,866,078.03

Funds Available \$8,166,439.57

Percent Complete 85.69%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222120-	\$50,080,269.14	\$46,866,078.03	\$8,166,439.54	83.69%	\$1,137,790.77

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/14/2025

User: 01135398

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0039

Pay Period: 03/01/2025
to 04/10/2025

Project Number: 222120- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222120-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$42,915,717.57	\$41,464,358.80	\$1,451,358.77
Total Earnings	\$42,915,717.57	\$41,464,358.80	\$1,451,358.77
Stockpiled Materials	\$0.03	\$0.03	\$0.00
Gross Earnings	\$42,915,717.60	\$41,464,358.83	\$1,451,358.77
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	(\$214,144.00)	(\$214,144.00)	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$787,744.00)	(\$474,176.00)	(\$313,568.00)
Total:	\$41,913,829.60	\$40,776,038.83	

Total Payable: **\$1,137,790.77**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/14/2025

User: 01135398

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0039

Pay Period: 03/01/2025
to 04/10/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 ROADWAY							
0036	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		31,707.000	47,008.630		
				0.100	1,210.000		
					48,218.630	\$121.00	\$4,821.86
0040	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		17,088.000	10,716.310		
				0.100	250.000		
					10,966.310	\$25.00	\$1,096.63
0041	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		121,354.000	35,149.800		
				0.100	368.000		
					35,517.800	\$36.80	\$3,551.78
Category Amount:						\$182.80	\$9,470.27
Category Number: 0300 ROADWAY							
0066	171-0030	TEMPORARY SILT FENCE, TYPE C LF		63,413.000	42,069.522		
				4.350	100.000		
					42,169.522	\$435.00	\$183,437.42
0069	171-0010	TEMPORARY SILT FENCE, TYPE A LF		34,217.000	20,543.188		
				3.000	50.000		
					20,593.188	\$150.00	\$61,779.56
Category Amount:						\$585.00	\$245,216.98
Category Number: 0100 ROADWAY							
0084	205-0001	UNCLASS EXCAV CY		253,006.000	252,039.897		
				4.500	3,834.997		
					255,874.894	\$17,257.49	\$1,151,437.02
0104	310-1101	GR AGGR BASE CRS, INCL MATL TN		187,083.000	153,773.806		
				35.500	1,052.380		
					154,826.186	\$37,359.49	\$5,496,329.60
0109	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		15,919.000	12,338.926		
				88.000	1,588.960		
					13,927.886	\$139,828.48	\$1,225,653.97

Rpt-ID: RCPEsprj

Georgia

Date: 04/14/2025

User: 01135398

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0039

Pay Period: 03/01/2025
to 04/10/2025

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0114	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN L BITUM MATL & H LIME		1,583.000 103.000	399.470 969.120 1,368.590	\$99,819.36	\$140,964.77
0119	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		26,750.000 84.750	2,547.530 6,062.990 8,610.520	\$513,838.40	\$729,741.57
0124	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		45,183.000 80.250	46,511.270 1,558.150 48,069.420	\$125,041.54	\$3,857,570.96
0126	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME 25 MM ASPHALT @ 95%		.000 76.238	503.250 .000 503.250	\$.00	\$38,366.77
0129	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		24,670.000 85.250	30,098.380 3,457.450 33,555.830	\$294,747.61	\$2,860,634.51
0134	413-0750	TACK COAT	GL	45,876.000 2.900	22,837.000 8,309.000 31,146.000	\$24,096.10	\$90,323.40
0139	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	66,551.000 3.200	40,959.404 1,863.937 42,823.341	\$5,964.60	\$137,034.69
0143	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	5,600.000 56.500	.000 1,360.468 1,360.468	\$76,866.44	\$76,866.44
0164	433-1000	REINF CONC APPROACH SLAB	SY	1,027.000 259.000	1,030.410 .000 1,030.410	\$.00	\$266,876.19

Rpt-ID: RCPESPRJ

Georgia

Date: 04/14/2025

User: 01135398

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0039

Pay Period: 03/01/2025
to 04/10/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0169	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		79,324.000	32,271.000		
				7.900	7,730.000		
					40,001.000	\$61,067.00	\$316,007.90
Category Amount:						\$1,395,886.51	\$16,387,807.79
Category Number: 0801 BRIDGES							
0194	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1286300.000	.000		
		1, LT			1.000	\$.00	\$1,286,300.00
0199	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1286300.000	.000		
		1, RT			1.000	\$.00	\$1,286,300.00
0204	500-2100	CONCRETE BARRIER	LF	2,496.000	1,248.000		
				98.000	.000		
					1,248.000	\$.00	\$122,304.00
0214	500-3002	CLASS AA CONCRETE	CY	992.000	992.000		
				734.000	.000		
					992.000	\$.00	\$728,128.00
0224	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,355.000	2,355.000		
				244.000	.000		
		1, LT			2,355.000	\$.00	\$574,620.00
0229	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,355.000	2,355.000		
				244.000	.000		
		1, RT			2,355.000	\$.00	\$574,620.00
0264	520-2216	PILING, PSC, 16 IN SQ	LF	505.000	456.630		
				107.000	.000		
					456.630	\$.00	\$48,859.41

Rpt-ID: RCPESPRJ

Georgia

Date: 04/14/2025

User: 01135398

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0039

Pay Period: 03/01/2025
to 04/10/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0274	520-2218	PILING, PSC, 18 IN SQ	LF	1,980.000 117.000	1,589.350 .000 1,589.350	\$0.00	\$185,953.95
0275	520-2218	PILING, PSC, 18 IN SQ	LF	.000 87.750	377.120 .000 377.120	\$0.00	\$33,092.28
		PILING, PSC, 18 IN SQ CUT OFF					
0279	520-2218	PILING, PSC, 18 IN SQ	LF	1,870.000 117.000	1,494.030 .000 1,494.030	\$0.00	\$174,801.51
Category Amount:						\$0.00	\$5,014,979.15
Category Number: 0802 BRIDGES							
0374	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 2, LT	LS	1.000 1163500.000	1.000 .000 1.000	\$0.00	\$1,163,500.00
0379	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 2, RT	LS	1.000 1163500.000	1.000 .000 1.000	\$0.00	\$1,163,500.00
0394	500-3101	CLASS A CONCRETE	CY	212.000 1690.000	214.900 .000 214.900	\$0.00	\$363,181.00
0404	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2, LT	LF	2,211.000 210.000	2,210.830 .000 2,210.830	\$0.00	\$464,274.30
0409	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2, RT	LF	2,211.000 210.000	2,210.830 .000 2,210.830	\$0.00	\$464,274.30

Rpt-ID: RCPESPRJ

Georgia

Date: 04/14/2025

User: 01135398

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0039

Pay Period: 03/01/2025
to 04/10/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
0444	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000 136.000	1,472.070 .000 1,472.070	\$0.00	\$200,201.52
Category Amount:						\$0.00	\$3,818,931.12
Category Number: 0100 ROADWAY							
0553	500-3002	CLASS AA CONCRETE	CY	1,171.000 872.000	1,153.600 .000 1,153.600	\$0.00	\$1,005,939.20
Category Amount:						\$0.00	\$1,005,939.20
Category Number: 0200 ROADWAY							
0554	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.900 1510.000	10.970 .000 10.970	\$0.00	\$16,564.70
0559	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,337.000 39.750	5,804.300 2.000 5,806.300	\$79.50	\$230,800.43
0579	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,697.000 50.750	1,676.050 118.000 1,794.050	\$5,988.50	\$91,048.04
0584	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	715.000 58.750	625.750 158.000 783.750	\$9,282.50	\$46,045.31
0593	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,201.000 78.750	1,355.804 25.667 1,381.471	\$2,021.28	\$108,790.84
0599	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	33.000 1300.000	8.000 1.000 9.000	\$1,300.00	\$11,700.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/14/2025

User: 01135398

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0039

Pay Period: 03/01/2025
to 04/10/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0613	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	6.000 1070.000	21.000 6.000 27.000	\$6,420.00	\$28,890.00
0619	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S	EA	12.000 1330.000	20.000 6.000 26.000	\$7,980.00	\$34,580.00
0627	441-0050	CONC SLOPE DRAIN	SY	170.000 87.750	26.670 .000 26.670	\$0.00	\$2,340.29
0629	668-2100	DROP INLET, GP 1	EA	71.000 2430.000	77.000 .000 77.000	\$0.00	\$187,110.00
0659	603-7000	PLASTIC FILTER FABRIC	SY	1,321.000 4.150	3,826.777 25.667 3,852.444	\$106.52	\$15,987.64
Category Amount:						\$33,178.30	\$773,857.25
Category Number: 0300 ROADWAY							
0829	163-0240	MULCH	TN	1,979.000 125.000	492.745 9.560 502.305	\$1,195.00	\$62,788.13
Category Amount:						\$1,195.00	\$62,788.13
Category Number: 0400 ROADWAY							
0864	700-6910	PERMANENT GRASSING	AC	139.200 1190.000	55.188 5.695 60.883	\$6,777.05	\$72,450.77
0874	700-8000	FERTILIZER MIXED GRADE	TN	66.000 1300.000	44.975 1.400 46.375	\$1,820.00	\$60,287.50

Estimate Summary By Project

Pay Period: 03/01/2025

to 04/10/2025

Project Number 222120-

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Amount
		Supplemental Description 2						
	Category Number:	0400 ROADWAY						
0884	716-2000	EROSION CONTROL MATS, SLOPES	SY	81,800.000	94,174.966			
				0.930	4,532.913			
					98,707.879	\$4,215.61		\$91,798.33
Category Amount:						\$12,812.66		\$224,536.60
	Category Number:	0100 ROADWAY						
0894	167-1500	WATER QUALITY INSPECTIONS	MO	30.000	36.000			
				11400.000	-1.000			
					35.000	\$-11,400.00		\$399,000.00
Category Amount:						\$-11,400.00		\$399,000.00
	Category Number:	0802 BRIDGES						
0914	500-2100	CONCRETE BARRIER	LF	1,776.000	3,026.000			
				98.000	.000			
					3,026.000	\$.00		\$296,548.00
Category Amount:						\$0.00		\$296,548.00
	Category Number:	0801 BRIDGES						
0919	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO	LF	891.000	891.000			
				367.000	.000			
					891.000	\$.00		\$326,997.00
		1, RT						
0934	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO	LF	891.000	891.000			
				367.000	.000			
					891.000	\$.00		\$326,997.00
		1, LT						
Category Amount:						\$0.00		\$653,994.00
	Category Number:	0802 BRIDGES						
0949	520-2216	PILING, PSC, 16 IN SQ	LF	455.000	379.390			
				107.000	.000			
					379.390	\$.00		\$40,594.73
Category Amount:						\$0.00		\$40,594.73

Rpt-ID: RCPESPRJ

Georgia

Date: 04/14/2025

User: 01135398

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0039

Pay Period: 03/01/2025
to 04/10/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0954	520-2216	PILING, PSC, 16 IN SQ	LF	500.000	432.740		
				107.000	.000		
					432.740	\$.00	\$46,303.18
Category Amount:						\$0.00	\$46,303.18
Category Number: 0802 BRIDGES							
0959	520-2216	PILING, PSC, 16 IN SQ	LF	365.000	287.860		
				107.000	.000		
					287.860	\$.00	\$30,801.02
Category Amount:						\$0.00	\$30,801.02
Category Number: 0801 BRIDGES							
0960	520-2216	PILING, PSC, 16 IN SQ	LF	.000	194.880		
				80.250	.000		
					194.880	\$.00	\$15,639.12
		PILING, PSC, 18 IN SQ CUT-OFF PAID @ 75%					
0999	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,374.000	621.444		
				61.500	285.994		
					907.438	\$17,588.63	\$55,807.44
Category Amount:						\$17,588.63	\$71,446.56
Category Number: 0802 BRIDGES							
1014	603-7000	PLASTIC FILTER FABRIC	SY	1,605.000	546.777		
				4.650	285.994		
					832.771	\$1,329.87	\$3,872.39
1019	520-2220	PILING, PSC, 20 IN SQ	LF	1,715.000	1,290.940		
				136.000	.000		
					1,290.940	\$.00	\$175,567.84

Rpt-ID: RCPESPRJ

Georgia

Date: 04/14/2025

User: 01135398

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0039

Pay Period: 03/01/2025
to 04/10/2025

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0802 BRIDGES					
1020	520-2220	PILING, PSC, 20 IN SQ	LF	.000	145.630		
				102.000	.000		
					145.630	\$.00	\$14,854.26
		PILING, PSC, 20 IN SQ CUT OFF					
Category Amount:						\$1,329.87	\$194,294.49
Project Total Amount:						\$1,451,358.77	\$42,915,717.57