

Rpt-ID: RCPESPRJ

Georgia

Date: 05/12/2025

User: 01135398

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0040

Pay Period: 04/11/2025
to 05/08/2025

Contract Location:

US 1/SR 4 BEGINNING AT THE WADLEY BYPASS AND EXTEI
THE LOUISVILLE BYPASS

Time Allowed:

1103 Days

Elapsed Calender Days:

1190 Days

Percent Time:

107.89

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

05/21/2021

Date Awarded:

05/21/2021

Date Contract Executed:

09/27/2021

Date Notice to Proceed:

02/04/2022

Date Work Began:

02/08/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/28/2024

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$50,080,269.14

Original Contract Amount \$46,866,078.03

Funds Available \$6,236,885.83

Percent Complete 89.97%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222120-	\$50,080,269.14	\$46,866,078.03	\$6,236,885.80	87.55%	\$1,929,553.74

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/12/2025

User: 01135398

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0040

Pay Period: 04/11/2025
to 05/08/2025

Project Number: 222120- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222120-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$45,059,415.31	\$42,915,717.57	\$2,143,697.74
Total Earnings	\$45,059,415.31	\$42,915,717.57	\$2,143,697.74
Stockpiled Materials	\$0.03	\$0.03	\$0.00
Gross Earnings	\$45,059,415.34	\$42,915,717.60	\$2,143,697.74
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	(\$214,144.00)	(\$214,144.00)	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,001,888.00)	(\$787,744.00)	(\$214,144.00)
Total:	\$43,843,383.34	\$41,913,829.60	

Total Payable: **\$1,929,553.74**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/12/2025

User: 01135398

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0040

Pay Period: 04/11/2025
to 05/08/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 ROADWAY							
0016	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		121,354.000	19,973.591		
				8.100	1,254.750		
					21,228.341	\$10,163.48	\$171,949.56
0036	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		31,707.000	48,218.630		
				0.100	6,976.000		
					55,194.630	\$697.60	\$5,519.46
Category Amount:						\$10,861.08	\$177,469.02
Category Number: 0300 ROADWAY							
0066	171-0030	TEMPORARY SILT FENCE, TYPE C LF	LF	63,413.000	42,169.522		
				4.350	3,507.625		
					45,677.147	\$15,258.17	\$198,695.59
Category Amount:						\$15,258.17	\$198,695.59
Category Number: 0100 ROADWAY							
0089	206-0002	BORROW EXCAV, INCL MATL CY	CY	218,998.000	272,955.929		
				7.450	2,754.991		
					275,710.920	\$20,524.68	\$2,054,046.35
0104	310-1101	GR AGGR BASE CRS, INCL MATL TN	TN	187,083.000	154,826.186		
				35.500	158.380		
					154,984.566	\$5,622.49	\$5,501,952.09
0109	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		15,919.000	13,927.886		
				88.000	1,071.830		
					14,999.716	\$94,321.04	\$1,319,975.01
0114	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN L BITUM MATL & H LIME		1,583.000	1,368.590		
				103.000	132.580		
					1,501.170	\$13,655.74	\$154,620.51
0119	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		26,750.000	8,610.520		
				84.750	15,084.691		
					23,695.211	\$1,278,427.56	\$2,008,169.13

Rpt-ID: RCPEsprj

Georgia

Date: 05/12/2025

User: 01135398

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0040

Pay Period: 04/11/2025

to 05/08/2025

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0124	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		45,183.000	48,069.420		
		TL & H LIME		80.250	18.770		
					48,088.190	\$1,506.29	\$3,859,077.25
0126	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	503.250		
		TL & H LIME		76.238	.000		
					503.250	\$.00	\$38,366.77
		25 MM ASPHALT @ 95%					
0129	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		24,670.000	33,555.830		
		L & H LIME		85.250	318.790		
					33,874.620	\$27,176.85	\$2,887,811.36
0134	413-0750	TACK COAT	GL	45,876.000	31,146.000		
				2.900	6,548.000		
					37,694.000	\$18,989.20	\$109,312.60
0139	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	66,551.000	42,823.341		
				3.200	761.944		
					43,585.285	\$2,438.22	\$139,472.91
0143	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	5,600.000	1,360.468		
				56.500	3,614.214		
					4,974.682	\$204,203.09	\$281,069.53
0164	433-1000	REINF CONC APPROACH SLAB	SY	1,027.000	1,030.410		
				259.000	.000		
					1,030.410	\$.00	\$266,876.19
Category Amount:						\$1,666,865.16	\$18,620,749.70
Category Number: 0801		BRIDGES					
0194	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.996		
				1286300.000	.004		
					1.000	\$5,145.20	\$1,286,300.00
		1, LT					

Rpt-ID: RCPESPRJ

Georgia

Date: 05/12/2025

User: 01135398

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0040

Pay Period: 04/11/2025
to 05/08/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0199	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1, RT	LS	1.000 1286300.000	1.000 .000 1.000	\$0.00	\$1,286,300.00
0204	500-2100	CONCRETE BARRIER	LF	2,496.000 98.000	1,248.000 .000 1,248.000	\$0.00	\$122,304.00
0214	500-3002	CLASS AA CONCRETE	CY	992.000 734.000	992.000 .000 992.000	\$0.00	\$728,128.00
0224	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1, LT	LF	2,355.000 244.000	2,355.000 .000 2,355.000	\$0.00	\$574,620.00
0229	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1, RT	LF	2,355.000 244.000	2,355.000 .000 2,355.000	\$0.00	\$574,620.00
0264	520-2216	PILING, PSC, 16 IN SQ	LF	505.000 107.000	456.630 .000 456.630	\$0.00	\$48,859.41
0274	520-2218	PILING, PSC, 18 IN SQ	LF	1,980.000 117.000	1,589.350 .000 1,589.350	\$0.00	\$185,953.95
0275	520-2218	PILING, PSC, 18 IN SQ PILING, PSC, 18 IN SQ CUT OFF	LF	.000 87.750	377.120 .000 377.120	\$0.00	\$33,092.28
0279	520-2218	PILING, PSC, 18 IN SQ	LF	1,870.000 117.000	1,494.030 .000 1,494.030	\$0.00	\$174,801.51

Rpt-ID: RCPESPRJ

Georgia

Date: 05/12/2025

User: 01135398

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0040

Pay Period: 04/11/2025
to 05/08/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0801 BRIDGES					
0334	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	1.000	.500		
				41500.000	.500		
		1, LT			1.000	\$20,750.00	\$41,500.00
Category Amount:						\$25,895.20	\$5,056,479.15
Category Number:		0802 BRIDGES					
0374	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1163500.000	.000		
		2, LT			1.000	\$0.00	\$1,163,500.00
0379	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1163500.000	.000		
		2, RT			1.000	\$0.00	\$1,163,500.00
0394	500-3101	CLASS A CONCRETE	CY	212.000	214.900		
				1690.000	.000		
					214.900	\$0.00	\$363,181.00
0404	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,211.000	2,210.830		
				210.000	.000		
		2, LT			2,210.830	\$0.00	\$464,274.30
0409	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,211.000	2,210.830		
				210.000	.000		
		2, RT			2,210.830	\$0.00	\$464,274.30
0444	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000	1,472.070		
				136.000	.000		
					1,472.070	\$0.00	\$200,201.52
Category Amount:						\$0.00	\$3,818,931.12
Category Number:		0100 ROADWAY					
0519	641-1200	GUARDRAIL, TP W	LF	10,802.000	5,454.000		
				21.500	4,907.820		
					10,361.820	\$105,518.13	\$222,779.13

Rpt-ID: RCPESPRJ

Georgia

Date: 05/12/2025

User: 01135398

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0040

Pay Period: 04/11/2025
to 05/08/2025

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0524	641-1100	GUARDRAIL, TP T	LF	240.000	120.000		
				75.250	57.600		
					177.600	\$4,334.40	\$13,364.40
0529	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	32.000	17.000		
				1420.000	15.000		
					32.000	\$21,300.00	\$45,440.00
0534	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	27.000	13.000		
				3160.000	15.000		
					28.000	\$47,400.00	\$88,480.00
0539	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	1,115.000	240.411		
				60.750	642.845		
					883.256	\$39,052.83	\$53,657.80
0553	500-3002	CLASS AA CONCRETE	CY	1,171.000	1,153.600		
				872.000	.000		
					1,153.600	\$0.00	\$1,005,939.20
Category Amount:						\$217,605.36	\$1,429,660.53
Category Number: 0200		ROADWAY					
0554	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.900	10.970		
				1510.000	.000		
					10.970	\$0.00	\$16,564.70
0559	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,337.000	5,806.300		
				39.750	144.000		
					5,950.300	\$5,724.00	\$236,524.43
0579	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,697.000	1,794.050		
				50.750	80.000		
					1,874.050	\$4,060.00	\$95,108.04

Rpt-ID: RCPESPRJ

Georgia

Date: 05/12/2025

User: 01135398

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0040

Pay Period: 04/11/2025

to 05/08/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0593	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,201.000 78.750	1,381.471 1,291.732 2,673.203	\$101,723.90	\$210,514.74
0594	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	124.000 1100.000	68.000 3.000 71.000	\$3,300.00	\$78,100.00
0613	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	6.000 1070.000	27.000 3.000 30.000	\$3,210.00	\$32,100.00
0614	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S	EA	20.000 956.000	47.000 1.000 48.000	\$956.00	\$45,888.00
0627	441-0050	CONC SLOPE DRAIN	SY	170.000 87.750	26.667 98.499 125.166	\$8,643.29	\$10,983.32
0629	668-2100	DROP INLET, GP 1	EA	71.000 2430.000	77.000 .000 77.000	\$0.00	\$187,110.00
0659	603-7000	PLASTIC FILTER FABRIC	SY	1,321.000 4.150	3,852.444 1,291.732 5,144.176	\$5,360.69	\$21,348.33
Category Amount:						\$132,977.88	\$934,241.56
Category Number: 0100 ROADWAY							
0714	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		592.000 20.500	.000 28.000 28.000	\$574.00	\$574.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/12/2025

User: 01135398

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0040

Pay Period: 04/11/2025
to 05/08/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0724	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		281.000 22.750	.000 101.000 101.000	\$2,297.75	\$2,297.75
0729	636-1045	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		628.000 23.750	.000 72.000 72.000	\$1,710.00	\$1,710.00
0734	636-2070	GALV STEEL POSTS, TP 7	LF	2,290.000 9.200	.000 333.530 333.530	\$3,068.48	\$3,068.48
0739	636-2080	GALV STEEL POSTS, TP 8	LF	733.000 10.750	.000 46.080 46.080	\$495.36	\$495.36
Category Amount:						\$8,145.59	\$8,145.59
Category Number: 0300 ROADWAY							
0829	163-0240	MULCH	TN	1,979.000 125.000	502.305 47.631 549.936	\$5,953.88	\$68,742.00
0844	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000 26300.000	.750 .250 1.000	\$6,575.00	\$26,300.00
		201+00 LT					
0849	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000 32600.000	.750 .250 1.000	\$8,150.00	\$32,600.00
		278+00 LT					
Category Amount:						\$20,678.88	\$127,642.00
Category Number: 0400 ROADWAY							
0864	700-6910	PERMANENT GRASSING	AC	139.200 1190.000	60.883 22.665 83.548	\$26,971.35	\$99,422.12

Estimate Summary By Project

Pay Period: 04/11/2025

to 05/08/2025

Project Number 222120-

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0400 ROADWAY					
0874	700-8000	FERTILIZER MIXED GRADE	TN	66.000	46.375		
				1300.000	5.625		
					52.000	\$7,312.50	\$67,600.00
0884	716-2000	EROSION CONTROL MATS, SLOPES	SY	81,800.000	98,707.879		
				0.930	11,964.057		
					110,671.936	\$11,126.57	\$102,924.90
Category Amount:						\$45,410.42	\$269,947.02
Category Number:		0802 BRIDGES					
0914	500-2100	CONCRETE BARRIER	LF	1,776.000	3,026.000		
				98.000	.000		
					3,026.000	\$0.00	\$296,548.00
Category Amount:						\$0.00	\$296,548.00
Category Number:		0801 BRIDGES					
0919	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO	LF	891.000	891.000		
				367.000	.000		
					891.000	\$0.00	\$326,997.00
		1, RT					
0934	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO	LF	891.000	891.000		
				367.000	.000		
					891.000	\$0.00	\$326,997.00
		1, LT					
Category Amount:						\$0.00	\$653,994.00
Category Number:		0802 BRIDGES					
0949	520-2216	PILING, PSC, 16 IN SQ	LF	455.000	379.390		
				107.000	.000		
					379.390	\$0.00	\$40,594.73
Category Amount:						\$0.00	\$40,594.73

Rpt-ID: RCPESPRJ

Georgia

Date: 05/12/2025

User: 01135398

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0040

Pay Period: 04/11/2025
to 05/08/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0954	520-2216	PILING, PSC, 16 IN SQ	LF	500.000	432.740		
				107.000	.000		
					432.740	\$0.00	\$46,303.18
Category Amount:						\$0.00	\$46,303.18
Category Number: 0802 BRIDGES							
0959	520-2216	PILING, PSC, 16 IN SQ	LF	365.000	287.860		
				107.000	.000		
					287.860	\$0.00	\$30,801.02
Category Amount:						\$0.00	\$30,801.02
Category Number: 0801 BRIDGES							
0960	520-2216	PILING, PSC, 16 IN SQ	LF	.000	194.880		
				80.250	.000		
					194.880	\$0.00	\$15,639.12
		PILING, PSC, 18 IN SQ CUT-OFF PAID @ 75%					
Category Amount:						\$0.00	\$15,639.12
Category Number: 0802 BRIDGES							
1019	520-2220	PILING, PSC, 20 IN SQ	LF	1,715.000	1,290.940		
				136.000	.000		
					1,290.940	\$0.00	\$175,567.84
1020	520-2220	PILING, PSC, 20 IN SQ	LF	.000	145.630		
				102.000	.000		
					145.630	\$0.00	\$14,854.26
		PILING, PSC, 20 IN SQ CUT OFF					
Category Amount:						\$0.00	\$190,422.10
Project Total Amount:						\$2,143,697.74	\$45,059,415.31