

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2025

User: 01135398

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0041

Pay Period: 05/09/2025
to 05/31/2025

Contract Location:

US 1/SR 4 BEGINNING AT THE WADLEY BYPASS AND EXTEI
THE LOUISVILLE BYPASS

Time Allowed:

1103 Days

Elapsed Calender Days:

1213 Days

Percent Time:

109.97

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

05/21/2021

Date Awarded:

05/21/2021

Date Contract Executed:

09/27/2021

Date Notice to Proceed:

02/04/2022

Date Work Began:

02/08/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/28/2024

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$50,080,269.14

Original Contract Amount \$46,866,078.03

Funds Available \$5,288,681.73

Percent Complete 91.87%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222120-	\$50,080,269.14	\$46,866,078.03	\$5,288,681.70	89.44%	\$948,204.10

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2025

User: 01135398

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0041

Pay Period: 05/09/2025
to 05/31/2025

Project Number: 222120- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222120-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$46,007,619.41	\$45,059,415.31	\$948,204.10
Total Earnings	\$46,007,619.41	\$45,059,415.31	\$948,204.10
Stockpiled Materials	\$0.03	\$0.03	\$0.00
Gross Earnings	\$46,007,619.44	\$45,059,415.34	\$948,204.10
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	(\$38,240.00)	(\$214,144.00)	\$175,904.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,177,792.00)	(\$1,001,888.00)	(\$175,904.00)
Total:	\$44,791,587.44	\$43,843,383.34	
		Total Payable:	\$948,204.10

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2025

User: 01135398

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0041

Pay Period: 05/09/2025
to 05/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	201-1500	CLEARING & GRUBBING -	LS	1.000	.950		
				5165300.000	.050		
					1.000	\$258,265.00	\$5,165,300.00
		222120-					
Category Amount:						\$258,265.00	\$5,165,300.00
Category Number: 0400 ROADWAY							
0016	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		121,354.000	21,228.341		
				8.100	375.000		
					21,603.341	\$3,037.50	\$174,987.06
0036	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		31,707.000	55,194.630		
				0.100	62.000		
					55,256.630	\$6.20	\$5,525.66
0041	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		121,354.000	35,517.800		
				0.100	544.000		
					36,061.800	\$54.40	\$3,606.18
Category Amount:						\$3,098.10	\$184,118.90
Category Number: 0300 ROADWAY							
0066	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	63,413.000	45,677.147		
				4.350	75.000		
					45,752.147	\$326.25	\$199,021.84
Category Amount:						\$326.25	\$199,021.84
Category Number: 0100 ROADWAY							
0089	206-0002	BORROW EXCAV, INCL MATL	CY	218,998.000	275,710.920		
				7.450	1,890.372		
					277,601.292	\$14,083.27	\$2,068,129.63
0104	310-1101	GR AGGR BASE CRS, INCL MATL	TN	187,083.000	154,984.566		
				35.500	753.110		
					155,737.676	\$26,735.41	\$5,528,687.50

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2025

User: 01135398

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0041

Pay Period: 05/09/2025
to 05/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty	Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0109	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		15,919.000	14,999.720		
				88.000	.000		
					14,999.720	\$.00	\$1,319,975.36
0114	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN		1,583.000	1,501.170		
		L BITUM MATL & H LIME		103.000	131.840		
					1,633.010	\$13,579.52	\$168,200.03
0119	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		26,750.000	23,695.211		
		MATL & H LIME		84.750	4,895.420		
					28,590.631	\$414,886.85	\$2,423,055.98
0124	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		45,183.000	48,088.190		
		TL & H LIME		80.250	.000		
					48,088.190	\$.00	\$3,859,077.25
0126	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	503.250		
		TL & H LIME		76.238	.000		
					503.250	\$.00	\$38,366.77
		25 MM ASPHALT @ 95%					
0129	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		24,670.000	33,874.620		
		L & H LIME		85.250	183.250		
					34,057.870	\$15,622.06	\$2,903,433.42
0134	413-0750	TACK COAT	GL	45,876.000	37,694.000		
				2.900	3,208.000		
					40,902.000	\$9,303.20	\$118,615.80
0143	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	5,600.000	4,974.682		
				56.500	2,242.528		
					7,217.210	\$126,702.83	\$407,772.37

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2025

User: 01135398

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0041

Pay Period: 05/09/2025
to 05/31/2025

Project Number 222120-

		Item Description 1			Prev Qty		
		Item Description 2			Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0164	433-1000	REINF CONC APPROACH SLAB	SY	1,027.000	1,030.410		
				259.000	.000		
					1,030.410	\$.00	\$266,876.19
Category Amount:						\$620,913.14	\$19,102,190.30
Category Number:		0801 BRIDGES					
0194	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1286300.000	.000		
					1.000	\$.00	\$1,286,300.00
		1, LT					
0199	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1286300.000	.000		
					1.000	\$.00	\$1,286,300.00
		1, RT					
0204	500-2100	CONCRETE BARRIER	LF	2,496.000	1,248.000		
				98.000	.000		
					1,248.000	\$.00	\$122,304.00
0214	500-3002	CLASS AA CONCRETE	CY	992.000	992.000		
				734.000	.000		
					992.000	\$.00	\$728,128.00
0224	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,355.000	2,355.000		
				244.000	.000		
					2,355.000	\$.00	\$574,620.00
		1, LT					
0229	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,355.000	2,355.000		
				244.000	.000		
					2,355.000	\$.00	\$574,620.00
		1, RT					
0264	520-2216	PILING, PSC, 16 IN SQ	LF	505.000	456.630		
				107.000	.000		
					456.630	\$.00	\$48,859.41

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2025

User: 01135398

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0041

Pay Period: 05/09/2025
to 05/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801		BRIDGES					
0274	520-2218	PILING, PSC, 18 IN SQ	LF	1,980.000	1,589.350		
				117.000	.000		
					1,589.350	\$.00	\$185,953.95
0275	520-2218	PILING, PSC, 18 IN SQ	LF	.000	377.120		
				87.750	.000		
					377.120	\$.00	\$33,092.28
		PILING, PSC, 18 IN SQ CUT OFF					
0279	520-2218	PILING, PSC, 18 IN SQ	LF	1,870.000	1,494.030		
				117.000	.000		
					1,494.030	\$.00	\$174,801.51
Category Amount:						\$0.00	\$5,014,979.15
Category Number: 0802		BRIDGES					
0374	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1163500.000	.000		
					1.000	\$.00	\$1,163,500.00
		2, LT					
0379	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1163500.000	.000		
					1.000	\$.00	\$1,163,500.00
		2, RT					
0394	500-3101	CLASS A CONCRETE	CY	212.000	214.900		
				1690.000	.000		
					214.900	\$.00	\$363,181.00
0404	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,211.000	2,210.830		
				210.000	.000		
					2,210.830	\$.00	\$464,274.30
		2, LT					
0409	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,211.000	2,210.830		
				210.000	.000		
					2,210.830	\$.00	\$464,274.30
		2, RT					

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2025

User: 01135398

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0041

Pay Period: 05/09/2025
to 05/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
0444	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000 136.000	1,472.070 .000 1,472.070	\$0.00	\$200,201.52
Category Amount:						\$0.00	\$3,818,931.12
Category Number: 0100 ROADWAY							
0539	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	1,115.000 60.750	883.256 135.994 1,019.250	\$8,261.64	\$61,919.44
0553	500-3002	CLASS AA CONCRETE	CY	1,171.000 872.000	1,153.600 .000 1,153.600	\$0.00	\$1,005,939.20
Category Amount:						\$8,261.64	\$1,067,858.64
Category Number: 0200 ROADWAY							
0554	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.900 1510.000	10.970 .000 10.970	\$0.00	\$16,564.70
0627	441-0050	CONC SLOPE DRAIN	SY	170.000 87.750	125.166 47.247 172.413	\$4,145.92	\$15,129.24
0628	600-0001	FLOWABLE FILL	CY	50.000 406.000	.000 29.114 29.114	\$11,820.28	\$11,820.28
0629	668-2100	DROP INLET, GP 1	EA	71.000 2430.000	77.000 .000 77.000	\$0.00	\$187,110.00
Category Amount:						\$15,966.20	\$230,624.22

Estimate Summary By Project

Pay Period: 05/09/2025

to 05/31/2025

Project Number 222120-

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Amount
		Supplemental Description 2						
Category Number:		0610 ROADWAY						
0764	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		334.000	.000			
				8.700	202.000			
					202.000	\$1,757.40		\$1,757.40
0784	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	637.000	.000			
				4.900	551.717			
					551.717	\$2,703.41		\$2,703.41
Category Amount:						\$4,460.81		\$4,460.81
Category Number:		0300 ROADWAY						
0829	163-0240	MULCH	TN	1,979.000	549.936			
				125.000	31.723			
					581.659	\$3,965.38		\$72,707.38
Category Amount:						\$3,965.38		\$72,707.38
Category Number:		0400 ROADWAY						
0864	700-6910	PERMANENT GRASSING	AC	139.200	83.548			
				1190.000	14.416			
					97.964	\$17,155.04		\$116,577.16
0874	700-8000	FERTILIZER MIXED GRADE	TN	66.000	52.000			
				1300.000	5.700			
					57.700	\$7,410.00		\$75,010.00
0884	716-2000	EROSION CONTROL MATS, SLOPES	SY	81,800.000	110,671.936			
				0.930	523.889			
					111,195.825	\$487.22		\$103,412.12
Category Amount:						\$25,052.26		\$294,999.28
Category Number:		0802 BRIDGES						
0914	500-2100	CONCRETE BARRIER	LF	1,776.000	3,026.000			
				98.000	.000			
					3,026.000	\$.00		\$296,548.00
Category Amount:						\$0.00		\$296,548.00

Estimate Summary By Project

Pay Period: 05/09/2025
to 05/31/2025

Project Number 222120-

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Cumulative Amount
		Supplemental Description 2						
Category Number:		0801 BRIDGES						
0919	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO	LF	891.000	891.000			
				367.000	.000			
					891.000	\$.00		\$326,997.00
		1, RT						
0934	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO	LF	891.000	891.000			
				367.000	.000			
					891.000	\$.00		\$326,997.00
		1, LT						
Category Amount:						\$0.00		\$653,994.00
Category Number:		0802 BRIDGES						
0949	520-2216	PILING, PSC, 16 IN SQ	LF	455.000	379.390			
				107.000	.000			
					379.390	\$.00		\$40,594.73
Category Amount:						\$0.00		\$40,594.73
Category Number:		0801 BRIDGES						
0954	520-2216	PILING, PSC, 16 IN SQ	LF	500.000	432.740			
				107.000	.000			
					432.740	\$.00		\$46,303.18
Category Amount:						\$0.00		\$46,303.18
Category Number:		0802 BRIDGES						
0959	520-2216	PILING, PSC, 16 IN SQ	LF	365.000	287.860			
				107.000	.000			
					287.860	\$.00		\$30,801.02
Category Amount:						\$0.00		\$30,801.02
Category Number:		0801 BRIDGES						
0960	520-2216	PILING, PSC, 16 IN SQ	LF	.000	194.880			
				80.250	.000			
					194.880	\$.00		\$15,639.12
		PILING, PSC, 18 IN SQ CUT-OFF PAID @ 75%						
Category Amount:						\$0.00		\$15,639.12

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2025

User: 01135398

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0041

Pay Period: 05/09/2025
to 05/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0802 BRIDGES					
1019	520-2220	PILING, PSC, 20 IN SQ	LF	1,715.000	1,290.940		
				136.000	.000		
					1,290.940	\$.00	\$175,567.84
1020	520-2220	PILING, PSC, 20 IN SQ	LF	.000	145.630		
				102.000	.000		
					145.630	\$.00	\$14,854.26
		PILING, PSC, 20 IN SQ CUT OFF					
Category Amount:						\$0.00	\$190,422.10
Category Number:		0100 ROADWAY					
1074	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		13.000	.000		
				413.000	11.457		
					11.457	\$4,731.74	\$4,731.74
1079	456-2020	INDENTATION EDGE LINE RUMBLE STRIPS-GRC GLM		11.000	.000		
		UOUS)		413.000	7.660		
					7.660	\$3,163.58	\$3,163.58
Category Amount:						\$7,895.32	\$7,895.32
Project Total Amount:						\$948,204.10	\$46,007,619.41