

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2025

User: 01135398

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0042

Pay Period: 06/01/2025
to 06/30/2025

Contract Location:

US 1/SR 4 BEGINNING AT THE WADLEY BYPASS AND EXTEI
THE LOUISVILLE BYPASS

Time Allowed:

1103 Days

Elapsed Calender Days:

1243 Days

Percent Time:

112.69

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

05/21/2021

Date Awarded:

05/21/2021

Date Contract Executed:

09/27/2021

Date Notice to Proceed:

02/04/2022

Date Work Began:

02/08/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/28/2024

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$50,080,269.14

Original Contract Amount \$46,866,078.03

Funds Available \$4,792,426.06

Percent Complete 92.45%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222120-	\$50,080,269.14	\$46,866,078.03	\$4,792,426.03	90.43%	\$496,255.67

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2025

User: 01135398

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0042

Pay Period: 06/01/2025
to 06/30/2025

Project Number: 222120- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222120-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$46,297,379.08	\$46,007,619.41	\$289,759.67
Total Earnings	\$46,297,379.08	\$46,007,619.41	\$289,759.67
Stockpiled Materials	\$0.03	\$0.03	\$0.00
Gross Earnings	\$46,297,379.11	\$46,007,619.44	\$289,759.67
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$397,696.00	(\$38,240.00)	\$435,936.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,407,232.00)	(\$1,177,792.00)	(\$229,440.00)
Total:	\$45,287,843.11	\$44,791,587.44	
		Total Payable:	\$496,255.67

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2025

User: 01135398

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0042

Pay Period: 06/01/2025
to 06/30/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0089	206-0002	BORROW EXCAV, INCL MATL	CY	218,998.000 7.450	277,601.292 180.490 277,781.782	\$1,344.65	\$2,069,474.28
0104	310-1101	GR AGGR BASE CRS, INCL MATL	TN	187,083.000 35.500	155,737.676 121.130 155,858.806	\$4,300.12	\$5,532,987.61
0109	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		15,919.000 88.000	14,999.720 .000 14,999.720	\$0.00	\$1,319,975.36
0114	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T TN L BITUM MATL & H LIME		1,583.000 103.000	1,633.010 .000 1,633.010	\$0.00	\$168,200.03
0119	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		26,750.000 84.750	28,590.630 .000 28,590.630	\$0.00	\$2,423,055.89
0124	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		45,183.000 80.250	48,088.190 .000 48,088.190	\$0.00	\$3,859,077.25
0126	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME 25 MM ASPHALT @ 95%		.000 76.238	503.250 .000 503.250	\$0.00	\$38,366.77
0129	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		24,670.000 85.250	34,057.870 .000 34,057.870	\$0.00	\$2,903,433.42
0143	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	5,600.000 56.500	7,217.210 .000 7,217.210	\$0.00	\$407,772.37

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2025

User: 01135398

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0042

Pay Period: 06/01/2025
to 06/30/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0100 ROADWAY					
0164	433-1000	REINF CONC APPROACH SLAB	SY	1,027.000 259.000	1,030.410 .000 1,030.410	\$0.00	\$266,876.19
Category Amount:						\$5,644.77	\$18,989,219.17
Category Number:		0801 BRIDGES					
0194	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1, LT	LS	1.000 1286300.000	1.000 .000 1.000	\$0.00	\$1,286,300.00
0199	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1, RT	LS	1.000 1286300.000	1.000 .000 1.000	\$0.00	\$1,286,300.00
0204	500-2100	CONCRETE BARRIER	LF	2,496.000 98.000	1,248.000 .000 1,248.000	\$0.00	\$122,304.00
0214	500-3002	CLASS AA CONCRETE	CY	992.000 734.000	992.000 .000 992.000	\$0.00	\$728,128.00
0224	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1, LT	LF	2,355.000 244.000	2,355.000 .000 2,355.000	\$0.00	\$574,620.00
0229	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1, RT	LF	2,355.000 244.000	2,355.000 .000 2,355.000	\$0.00	\$574,620.00
0264	520-2216	PILING, PSC, 16 IN SQ	LF	505.000 107.000	456.630 .000 456.630	\$0.00	\$48,859.41

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2025

User: 01135398

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0042

Pay Period: 06/01/2025
to 06/30/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0274	520-2218	PILING, PSC, 18 IN SQ	LF	1,980.000 117.000	1,589.350 .000 1,589.350	\$0.00	\$185,953.95
0275	520-2218	PILING, PSC, 18 IN SQ	LF	.000 87.750	377.120 .000 377.120	\$0.00	\$33,092.28
		PILING, PSC, 18 IN SQ CUT OFF					
0279	520-2218	PILING, PSC, 18 IN SQ	LF	1,870.000 117.000	1,494.030 .000 1,494.030	\$0.00	\$174,801.51
Category Amount:						\$0.00	\$5,014,979.15
Category Number: 0802 BRIDGES							
0374	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 2, LT	LS	1.000 1163500.000	1.000 .000 1.000	\$0.00	\$1,163,500.00
0379	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 2, RT	LS	1.000 1163500.000	1.000 .000 1.000	\$0.00	\$1,163,500.00
0394	500-3101	CLASS A CONCRETE	CY	212.000 1690.000	214.900 .000 214.900	\$0.00	\$363,181.00
0404	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2, LT	LF	2,211.000 210.000	2,210.830 .000 2,210.830	\$0.00	\$464,274.30
0409	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2, RT	LF	2,211.000 210.000	2,210.830 .000 2,210.830	\$0.00	\$464,274.30

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2025

User: 01135398

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0042

Pay Period: 06/01/2025
to 06/30/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
0444	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000 136.000	1,472.070 .000 1,472.070	\$0.00	\$200,201.52
Category Amount:						\$0.00	\$3,818,931.12
Category Number: 0100 ROADWAY							
0514	634-1200	RIGHT OF WAY MARKERS	EA	195.000 120.000	154.000 39.000 193.000	\$4,680.00	\$23,160.00
0519	641-1200	GUARDRAIL, TP W	LF	10,802.000 21.500	10,361.820 1,998.000 12,359.820	\$42,957.00	\$265,736.13
0524	641-1100	GUARDRAIL, TP T	LF	240.000 75.250	177.600 -65.600 112.000	\$-4,936.40	\$8,428.00
0529	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	32.000 1420.000	32.000 5.000 37.000	\$7,100.00	\$52,540.00
0534	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	27.000 3160.000	28.000 2.000 30.000	\$6,320.00	\$94,800.00
0553	500-3002	CLASS AA CONCRETE	CY	1,171.000 872.000	1,153.600 .000 1,153.600	\$0.00	\$1,005,939.20
Category Amount:						\$56,120.60	\$1,450,603.33
Category Number: 0200 ROADWAY							
0554	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.900 1510.000	10.970 .000 10.970	\$0.00	\$16,564.70

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2025

User: 01135398

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0042

Pay Period: 06/01/2025
to 06/30/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0579	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,697.000 50.750	1,874.050 50.700 1,924.750	\$2,573.03	\$97,681.06
0614	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		20.000 956.000	48.000 2.000 50.000	\$1,912.00	\$47,800.00
0627	441-0050	CONC SLOPE DRAIN	SY	170.000 87.750	172.410 .000 172.410	\$0.00	\$15,128.98
0629	668-2100	DROP INLET, GP 1	EA	71.000 2430.000	77.000 -6.000 71.000	\$-14,580.00	\$172,530.00
Category Amount:						\$-10,094.97	\$349,704.74
Category Number: 0610 ROADWAY							
0754	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		111,670.000 0.490	.000 87,823.000 87,823.000	\$43,033.27	\$43,033.27
0759	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE LF		83,017.000 0.490	.000 61,401.000 61,401.000	\$30,086.49	\$30,086.49
0769	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI GLF		78,443.000 0.330	.000 75,765.000 75,765.000	\$25,002.45	\$25,002.45
0774	653-3502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YELI GLF		10,751.000 0.330	.000 10,890.000 10,890.000	\$3,593.70	\$3,593.70

Estimate Summary By Project

Pay Period: 06/01/2025

to 06/30/2025

Project Number 222120-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0610 ROADWAY					
0779	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	15,678.000	.000		
				4.900	12,944.257		
					12,944.257	\$63,426.86	\$63,426.86
0789	654-1001	RAISED PVMT MARKERS TP 1	EA	470.000	.000		
				4.900	705.000		
					705.000	\$3,454.50	\$3,454.50
0794	654-1003	RAISED PVMT MARKERS TP 3	EA	2,812.000	.000		
				4.900	3,115.000		
					3,115.000	\$15,263.50	\$15,263.50
0804	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP :	EA	97.000	.000		
				81.250	86.000		
					86.000	\$6,987.50	\$6,987.50
0814	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF E), TP PB		2,160.000	.000		
				8.700	2,172.000		
					2,172.000	\$18,896.40	\$18,896.40
0819	657-6085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF OW), TP PB		2,160.000	.000		
				8.700	2,172.000		
					2,172.000	\$18,896.40	\$18,896.40
0824	657-3085	PREFORMED PLASTIC SKIP PVMT MKG, 8 IN, C(GLF), TP PB		2,160.000	.000		
				4.350	2,172.000		
					2,172.000	\$9,448.20	\$9,448.20
Category Amount:						\$238,089.27	\$238,089.27
Category Number:		0802 BRIDGES					
0914	500-2100	CONCRETE BARRIER	LF	1,776.000	3,026.000		
				98.000	.000		
					3,026.000	\$0.00	\$296,548.00
Category Amount:						\$0.00	\$296,548.00

Estimate Summary By Project

Pay Period: 06/01/2025
to 06/30/2025

Project Number 222120-

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
Category Number:		0801 BRIDGES						
0919	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO	LF	891.000	891.000			
				367.000	.000			
					891.000		\$0.00	\$326,997.00
		1, RT						
0934	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO	LF	891.000	891.000			
				367.000	.000			
					891.000		\$0.00	\$326,997.00
		1, LT						
Category Amount:							\$0.00	\$653,994.00
Category Number:		0802 BRIDGES						
0949	520-2216	PILING, PSC, 16 IN SQ	LF	455.000	379.390			
				107.000	.000			
					379.390		\$0.00	\$40,594.73
Category Amount:							\$0.00	\$40,594.73
Category Number:		0801 BRIDGES						
0954	520-2216	PILING, PSC, 16 IN SQ	LF	500.000	432.740			
				107.000	.000			
					432.740		\$0.00	\$46,303.18
Category Amount:							\$0.00	\$46,303.18
Category Number:		0802 BRIDGES						
0959	520-2216	PILING, PSC, 16 IN SQ	LF	365.000	287.860			
				107.000	.000			
					287.860		\$0.00	\$30,801.02
Category Amount:							\$0.00	\$30,801.02
Category Number:		0801 BRIDGES						
0960	520-2216	PILING, PSC, 16 IN SQ	LF	.000	194.880			
				80.250	.000			
					194.880		\$0.00	\$15,639.12
		PILING, PSC, 18 IN SQ CUT-OFF PAID @ 75%						
Category Amount:							\$0.00	\$15,639.12

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2025

User: 01135398

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0042

Pay Period: 06/01/2025
to 06/30/2025

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0802 BRIDGES					
1019	520-2220	PILING, PSC, 20 IN SQ	LF	1,715.000	1,290.940		
				136.000	.000		
					1,290.940	\$0.00	\$175,567.84
1020	520-2220	PILING, PSC, 20 IN SQ	LF	.000	145.630		
				102.000	.000		
					145.630	\$0.00	\$14,854.26
		PILING, PSC, 20 IN SQ CUT OFF					
Category Amount:						\$0.00	\$190,422.10
Project Total Amount:						\$289,759.67	\$46,297,379.08