

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: 01135398

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0043

Pay Period: 07/01/2025
to 07/31/2025

Contract Location:

US 1/SR 4 BEGINNING AT THE WADLEY BYPASS AND EXTEI
THE LOUISVILLE BYPASS

Time Allowed: 1103 Days

Elapsed Calender Days: 1274 Days

Percent Time: 115.50

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 05/21/2021

Date Awarded: 05/21/2021

Date Contract Executed: 09/27/2021

Date Notice to Proceed: 02/04/2022

Date Work Began: 02/08/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/28/2024

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$50,080,269.14

Original Contract Amount \$46,866,078.03

Funds Available \$4,624,046.44

Percent Complete 92.78%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222120-	\$50,080,269.14	\$46,866,078.03	\$4,624,046.41	90.77%	\$168,379.62

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: 01135398

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0043

Pay Period: 07/01/2025
to 07/31/2025

Project Number: 222120- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222120-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$46,465,758.70	\$46,297,379.08	\$168,379.62
Total Earnings	\$46,465,758.70	\$46,297,379.08	\$168,379.62
Stockpiled Materials	\$0.03	\$0.03	\$0.00
Gross Earnings	\$46,465,758.73	\$46,297,379.11	\$168,379.62
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$634,784.00	\$397,696.00	\$237,088.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,644,320.00)	(\$1,407,232.00)	(\$237,088.00)
Total:	\$45,456,222.73	\$45,287,843.11	

Total Payable: **\$168,379.62**

Rpt-ID: RCPEsprj

Georgia

Date: 08/06/2025

User: 01135398

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0043

Pay Period: 07/01/2025
to 07/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0400 ROADWAY					
0014	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	153.000	14.250		
				1080.000	5.250		
					19.500	\$5,670.00	\$21,060.00
0015	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S	LF	3,842.000	1,344.128		
				26.250	446.600		
					1,790.728	\$11,723.25	\$47,006.61
0026	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT T	EA	83.000	47.250		
				1010.000	8.250		
					55.500	\$8,332.50	\$56,055.00
0035	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS	EA	36.000	18.750		
				960.000	8.250		
					27.000	\$7,920.00	\$25,920.00
Category Amount:						\$33,645.75	\$150,041.61
Category Number:		0300 ROADWAY					
0066	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	63,413.000	45,752.147		
				4.350	1,243.000		
					46,995.147	\$5,407.05	\$204,428.89
Category Amount:						\$5,407.05	\$204,428.89
Category Number:		0100 ROADWAY					
0089	206-0002	BORROW EXCAV, INCL MATL	CY	218,998.000	277,781.782		
				7.450	60.006		
					277,841.788	\$447.04	\$2,069,921.32
0109	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM	TN	15,919.000	14,999.720		
				88.000	.000		
					14,999.720	\$.00	\$1,319,975.36
0114	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T	TN	1,583.000	1,633.010		
		L BITUM MATL & H LIME		103.000	.000		
					1,633.010	\$.00	\$168,200.03

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: 01135398

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0043

Pay Period: 07/01/2025
to 07/31/2025

Project Number 222120-

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
Category Number:		0100 ROADWAY						
0119	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		26,750.000	28,590.630			
		MATL & H LIME		84.750	.000			
					28,590.630		\$.00	\$2,423,055.89
0124	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		45,183.000	48,088.190			
		TL & H LIME		80.250	.000			
					48,088.190		\$.00	\$3,859,077.25
0126	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	503.250			
		TL & H LIME		76.238	.000			
					503.250		\$.00	\$38,366.77
		25 MM ASPHALT @ 95%						
0129	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		24,670.000	34,057.870			
		L & H LIME		85.250	.000			
					34,057.870		\$.00	\$2,903,433.42
0143	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	5,600.000	7,217.210			
				56.500	.000			
					7,217.210		\$.00	\$407,772.37
0164	433-1000	REINF CONC APPROACH SLAB	SY	1,027.000	1,030.410			
				259.000	.000			
					1,030.410		\$.00	\$266,876.19
Category Amount:							\$447.04	\$13,456,678.60
Category Number:		0801 BRIDGES						
0194	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000			
				1286300.000	.000			
					1.000		\$.00	\$1,286,300.00
		1, LT						
0199	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000			
				1286300.000	.000			
					1.000		\$.00	\$1,286,300.00
		1, RT						

Rpt-ID: RCPEsprj

Georgia

Date: 08/06/2025

User: 01135398

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0043

Pay Period: 07/01/2025
to 07/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
	Category Number:	0801 BRIDGES					
0204	500-2100	CONCRETE BARRIER	LF	2,496.000	1,248.000		
				98.000	.000		
					1,248.000	\$.00	\$122,304.00
0214	500-3002	CLASS AA CONCRETE	CY	992.000	992.000		
				734.000	.000		
					992.000	\$.00	\$728,128.00
0224	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,355.000	2,355.000		
				244.000	.000		
					2,355.000	\$.00	\$574,620.00
		1, LT					
0229	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,355.000	2,355.000		
				244.000	.000		
					2,355.000	\$.00	\$574,620.00
		1, RT					
0264	520-2216	PILING, PSC, 16 IN SQ	LF	505.000	456.630		
				107.000	.000		
					456.630	\$.00	\$48,859.41
0274	520-2218	PILING, PSC, 18 IN SQ	LF	1,980.000	1,589.350		
				117.000	.000		
					1,589.350	\$.00	\$185,953.95
0275	520-2218	PILING, PSC, 18 IN SQ	LF	.000	377.120		
				87.750	.000		
					377.120	\$.00	\$33,092.28
		PILING, PSC, 18 IN SQ CUT OFF					
0279	520-2218	PILING, PSC, 18 IN SQ	LF	1,870.000	1,494.030		
				117.000	.000		
					1,494.030	\$.00	\$174,801.51
Category Amount:						\$0.00	\$5,014,979.15

Rpt-ID: RCPEsprj

Georgia

Date: 08/06/2025

User: 01135398

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0043

Pay Period: 07/01/2025
to 07/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0802 BRIDGES							
0374	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1163500.000	.000		
		2, LT			1.000	\$.00	\$1,163,500.00
0379	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1163500.000	.000		
		2, RT			1.000	\$.00	\$1,163,500.00
0394	500-3101	CLASS A CONCRETE	CY	212.000	214.900		
				1690.000	.000		
					214.900	\$.00	\$363,181.00
0404	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,211.000	2,210.830		
				210.000	.000		
		2, LT			2,210.830	\$.00	\$464,274.30
0409	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,211.000	2,210.830		
				210.000	.000		
		2, RT			2,210.830	\$.00	\$464,274.30
0444	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000	1,472.070		
				136.000	.000		
					1,472.070	\$.00	\$200,201.52
Category Amount:						\$0.00	\$3,818,931.12
Category Number: 0100 ROADWAY							
0524	641-1100	GUARDRAIL, TP T	LF	240.000	112.000		
				75.250	128.000		
					240.000	\$9,632.00	\$18,060.00
0553	500-3002	CLASS AA CONCRETE	CY	1,171.000	1,153.600		
				872.000	.000		
					1,153.600	\$.00	\$1,005,939.20
Category Amount:						\$9,632.00	\$1,023,999.20

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: 01135398

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0043

Pay Period: 07/01/2025
to 07/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0554	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.900 1510.000	10.970 .000 10.970	\$0.00	\$16,564.70
0593	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,201.000 78.750	2,673.203 456.500 3,129.703	\$35,949.38	\$246,464.11
0627	441-0050	CONC SLOPE DRAIN	SY	170.000 87.750	172.410 .000 172.410	\$0.00	\$15,128.98
0629	668-2100	DROP INLET, GP 1	EA	71.000 2430.000	71.000 .000 71.000	\$0.00	\$172,530.00
0659	603-7000	PLASTIC FILTER FABRIC	SY	1,321.000 4.150	5,144.176 456.500 5,600.676	\$1,894.48	\$23,242.81
Category Amount:						\$37,843.86	\$473,930.60
Category Number: 0100 ROADWAY							
0714	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		592.000 20.500	28.000 510.263 538.263	\$10,460.39	\$11,034.39
0719	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		11.000 22.750	.000 10.000 10.000	\$227.50	\$227.50
0724	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		281.000 22.750	101.000 132.180 233.180	\$3,007.10	\$5,304.85

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: 01135398

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0043

Pay Period: 07/01/2025
to 07/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0729	636-1045	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		628.000	72.000		
				23.750	498.805		
					570.805	\$11,846.62	\$13,556.62
0734	636-2070	GALV STEEL POSTS, TP 7	LF	2,290.000	333.530		
				9.200	2,064.470		
					2,398.000	\$18,993.12	\$22,061.60
0739	636-2080	GALV STEEL POSTS, TP 8	LF	733.000	46.080		
				10.750	424.920		
					471.000	\$4,567.89	\$5,063.25
0744	636-3010	GROUND-MOUNTED BREAKAWAY SIGN SUPPO I EA		38.000	.000		
				596.000	35.000		
					35.000	\$20,860.00	\$20,860.00
Category Amount:						\$69,962.62	\$78,108.21
Category Number: 0300		ROADWAY					
0829	163-0240	MULCH	TN	1,979.000	581.659		
				125.000	4.020		
					585.679	\$502.50	\$73,209.88
0854	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.750		
				21500.000	.250		
					1.000	\$5,375.00	\$21,500.00
		281+00 RT					
Category Amount:						\$5,877.50	\$94,709.88
Category Number: 0400		ROADWAY					
0864	700-6910	PERMANENT GRASSING	AC	139.200	97.964		
				1190.000	1.270		
					99.234	\$1,511.30	\$118,088.46

Date: 08/06/2025

Page 9 of 10

Pay Period: 07/01/2025
to 07/31/2025

Category Amount:	\$0.00	\$46,303.18
-------------------------	--------	-------------

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: 01135398

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0043

Pay Period: 07/01/2025
to 07/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
0959	520-2216	PILING, PSC, 16 IN SQ	LF	365.000 107.000	287.860 .000 287.860	\$0.00	\$30,801.02
Category Amount:						\$0.00	\$30,801.02
Category Number: 0801 BRIDGES							
0960	520-2216	PILING, PSC, 16 IN SQ	LF	.000 80.250	194.880 .000 194.880	\$0.00	\$15,639.12
		PILING, PSC, 18 IN SQ CUT-OFF PAID @ 75%					
Category Amount:						\$0.00	\$15,639.12
Category Number: 0802 BRIDGES							
1019	520-2220	PILING, PSC, 20 IN SQ	LF	1,715.000 136.000	1,290.940 .000 1,290.940	\$0.00	\$175,567.84
1020	520-2220	PILING, PSC, 20 IN SQ	LF	.000 102.000	145.630 .000 145.630	\$0.00	\$14,854.26
		PILING, PSC, 20 IN SQ CUT OFF					
Category Amount:						\$0.00	\$190,422.10
Category Number: 0100 ROADWAY							
1054	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX EA		10.000 2030.000	8.000 1.500 9.500	\$3,045.00	\$19,285.00
Category Amount:						\$3,045.00	\$19,285.00
Project Total Amount:						\$168,379.62	\$46,465,758.70