

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2025

User: 01135398

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0044

Pay Period: 08/01/2025
to 08/31/2025

Contract Location:

US 1/SR 4 BEGINNING AT THE WADLEY BYPASS AND EXTEI
THE LOUISVILLE BYPASS

Time Allowed:

1103 Days

Elapsed Calender Days:

1305 Days

Percent Time:

118.31

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

05/21/2021

Date Awarded:

05/21/2021

Date Contract Executed:

09/27/2021

Date Notice to Proceed:

02/04/2022

Date Work Began:

02/08/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/28/2024

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$50,080,269.14

Original Contract Amount \$46,866,078.03

Funds Available \$4,489,283.32

Percent Complete 93.05%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222120-	\$50,080,269.14	\$46,866,078.03	\$4,489,283.29	91.04%	\$134,763.12

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2025

User: 01135398

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0044

Pay Period: 08/01/2025
to 08/31/2025

Project Number: 222120- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222120-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$46,600,521.82	\$46,465,758.70	\$134,763.12
Total Earnings	\$46,600,521.82	\$46,465,758.70	\$134,763.12
Stockpiled Materials	\$0.03	\$0.03	\$0.00
Gross Earnings	\$46,600,521.85	\$46,465,758.73	\$134,763.12
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$871,872.00	\$634,784.00	\$237,088.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,881,408.00)	(\$1,644,320.00)	(\$237,088.00)
Total:	\$45,590,985.85	\$45,456,222.73	
		Total Payable:	\$134,763.12

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2025

User: 01135398

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0044

Pay Period: 08/01/2025
to 08/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0066	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	63,413.000 4.350	46,995.147 1,100.000 48,095.147	\$4,785.00	\$209,213.89
Category Amount:						\$4,785.00	\$209,213.89
Category Number: 0100 ROADWAY							
0089	206-0002	BORROW EXCAV, INCL MATL	CY	218,998.000 7.450	277,841.788 104.487 277,946.275	\$778.43	\$2,070,699.75
0104	310-1101	GR AGGR BASE CRS, INCL MATL	TN	187,083.000 35.500	155,858.806 36.300 155,895.106	\$1,288.65	\$5,534,276.26
0109	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		15,919.000 88.000	14,999.720 .000 14,999.720	\$0.00	\$1,319,975.36
0114	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN L BITUM MATL & H LIME		1,583.000 103.000	1,633.010 .000 1,633.010	\$0.00	\$168,200.03
0119	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		26,750.000 84.750	28,590.631 463.530 29,054.161	\$39,284.17	\$2,462,340.14
0124	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		45,183.000 80.250	48,088.190 .000 48,088.190	\$0.00	\$3,859,077.25
0126	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME 25 MM ASPHALT @ 95%		.000 76.238	503.250 .000 503.250	\$0.00	\$38,366.77

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2025

User: 01135398

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0044

Pay Period: 08/01/2025
to 08/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0129	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		24,670.000 85.250	34,057.870 166.880 34,224.750	\$14,226.52	\$2,917,659.94
0134	413-0750	TACK COAT	GL	45,876.000 2.900	40,902.000 266.000 41,168.000	\$771.40	\$119,387.20
0143	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	5,600.000 56.500	7,217.210 734.500 7,951.710	\$41,499.25	\$449,271.62
0149	643-8000	GATE, FIELD FENCE - 5 FT X 12 FT	EA	2.000 1000.000	.000 2.000 2.000	\$2,000.00	\$2,000.00
0164	433-1000	REINF CONC APPROACH SLAB	SY	1,027.000 259.000	1,030.410 .000 1,030.410	\$0.00	\$266,876.19
Category Amount:						\$99,848.42	\$19,208,130.51
Category Number: 0801 BRIDGES							
0194	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1, LT	LS	1.000 1286300.000	1.000 .000 1.000	\$0.00	\$1,286,300.00
0199	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1, RT	LS	1.000 1286300.000	1.000 .000 1.000	\$0.00	\$1,286,300.00
0204	500-2100	CONCRETE BARRIER	LF	2,496.000 98.000	1,248.000 .000 1,248.000	\$0.00	\$122,304.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2025

User: 01135398

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0044

Pay Period: 08/01/2025

to 08/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
0214	500-3002	CLASS AA CONCRETE	CY	992.000	992.000		
				734.000	.000		
					992.000	\$.00	\$728,128.00
0224	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,355.000	2,355.000		
				244.000	.000		
					2,355.000	\$.00	\$574,620.00
		1, LT					
0229	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,355.000	2,355.000		
				244.000	.000		
					2,355.000	\$.00	\$574,620.00
		1, RT					
0264	520-2216	PILING, PSC, 16 IN SQ	LF	505.000	456.630		
				107.000	.000		
					456.630	\$.00	\$48,859.41
0274	520-2218	PILING, PSC, 18 IN SQ	LF	1,980.000	1,589.350		
				117.000	.000		
					1,589.350	\$.00	\$185,953.95
0275	520-2218	PILING, PSC, 18 IN SQ	LF	.000	377.120		
				87.750	.000		
					377.120	\$.00	\$33,092.28
		PILING, PSC, 18 IN SQ CUT OFF					
0279	520-2218	PILING, PSC, 18 IN SQ	LF	1,870.000	1,494.030		
				117.000	.000		
					1,494.030	\$.00	\$174,801.51
Category Amount:						\$0.00	\$5,014,979.15
Category Number: 0802 BRIDGES							
0374	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1163500.000	.000		
					1.000	\$.00	\$1,163,500.00
		2, LT					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2025

User: 01135398

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0044

Pay Period: 08/01/2025
to 08/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
0379	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 2, RT	LS	1.000 1163500.000	1.000 .000 1.000	\$0.00	\$1,163,500.00
0394	500-3101	CLASS A CONCRETE	CY	212.000 1690.000	214.900 .000 214.900	\$0.00	\$363,181.00
0404	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2, LT	LF	2,211.000 210.000	2,210.830 .000 2,210.830	\$0.00	\$464,274.30
0409	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2, RT	LF	2,211.000 210.000	2,210.830 .000 2,210.830	\$0.00	\$464,274.30
0444	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000 136.000	1,472.070 .000 1,472.070	\$0.00	\$200,201.52
Category Amount:						\$0.00	\$3,818,931.12
Category Number: 0100 ROADWAY							
0514	634-1200	RIGHT OF WAY MARKERS	EA	195.000 120.000	193.000 2.000 195.000	\$240.00	\$23,400.00
0553	500-3002	CLASS AA CONCRETE	CY	1,171.000 872.000	1,153.600 .000 1,153.600	\$0.00	\$1,005,939.20
Category Amount:						\$240.00	\$1,029,339.20
Category Number: 0200 ROADWAY							
0554	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.900 1510.000	10.970 .000 10.970	\$0.00	\$16,564.70

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2025

User: 01135398

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0044

Pay Period: 08/01/2025
to 08/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0564	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	604.000 51.250	683.060 8.000 691.060	\$410.00	\$35,416.83
0627	441-0050	CONC SLOPE DRAIN	SY	170.000 87.750	172.410 .000 172.410	\$0.00	\$15,128.98
0628	600-0001	FLOWABLE FILL	CY	50.000 406.000	29.114 21.454 50.568	\$8,710.32	\$20,530.61
0629	668-2100	DROP INLET, GP 1	EA	71.000 2430.000	71.000 .000 71.000	\$0.00	\$172,530.00
Category Amount:						\$9,120.32	\$260,171.12
Category Number: 0610 ROADWAY							
0759	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LF		83,017.000 0.490	61,401.000 18,487.000 79,888.000	\$9,058.63	\$39,145.12
0764	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		334.000 8.700	202.000 65.000 267.000	\$565.50	\$2,322.90
0769	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		78,443.000 0.330	75,765.000 275.000 76,040.000	\$90.75	\$25,093.20
0774	653-3502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YELI GLF		10,751.000 0.330	10,890.000 510.000 11,400.000	\$168.30	\$3,762.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2025

User: 01135398

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0044

Pay Period: 08/01/2025
to 08/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0610 ROADWAY							
0784	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	637.000 4.900	551.717 280.306 832.023	\$1,373.50	\$4,076.91
0804	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP	EA	97.000 81.250	86.000 24.000 110.000	\$1,950.00	\$8,937.50
0814	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF E), TP PB		2,160.000 8.700	2,172.000 27.000 2,199.000	\$234.90	\$19,131.30
0824	657-3085	PREFORMED PLASTIC SKIP PVMT MKG, 8 IN, (GLF) , TP PB		2,160.000 4.350	2,172.000 28.000 2,200.000	\$121.80	\$9,570.00
Category Amount:						\$13,563.38	\$112,038.93
Category Number: 0100 ROADWAY							
0889	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	9.000 290.000	1.000 8.000 9.000	\$2,320.00	\$2,610.00
Category Amount:						\$2,320.00	\$2,610.00
Category Number: 0802 BRIDGES							
0914	500-2100	CONCRETE BARRIER	LF	1,776.000 98.000	3,026.000 .000 3,026.000	\$0.00	\$296,548.00
Category Amount:						\$0.00	\$296,548.00
Category Number: 0801 BRIDGES							
0919	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO	LF	891.000 367.000	891.000 .000 891.000	\$0.00	\$326,997.00
		1, RT					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2025

User: 01135398

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0044

Pay Period: 08/01/2025
to 08/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0934	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		891.000	891.000		
				367.000	.000		
		1, LT			891.000	\$0.00	\$326,997.00
Category Amount:						\$0.00	\$653,994.00
Category Number: 0802 BRIDGES							
0949	520-2216	PILING, PSC, 16 IN SQ	LF	455.000	379.390		
				107.000	.000		
					379.390	\$0.00	\$40,594.73
Category Amount:						\$0.00	\$40,594.73
Category Number: 0801 BRIDGES							
0954	520-2216	PILING, PSC, 16 IN SQ	LF	500.000	432.740		
				107.000	.000		
					432.740	\$0.00	\$46,303.18
Category Amount:						\$0.00	\$46,303.18
Category Number: 0802 BRIDGES							
0959	520-2216	PILING, PSC, 16 IN SQ	LF	365.000	287.860		
				107.000	.000		
					287.860	\$0.00	\$30,801.02
Category Amount:						\$0.00	\$30,801.02
Category Number: 0801 BRIDGES							
0960	520-2216	PILING, PSC, 16 IN SQ	LF	.000	194.880		
				80.250	.000		
		PILING, PSC, 18 IN SQ CUT-OFF PAID @ 75%			194.880	\$0.00	\$15,639.12
Category Amount:						\$0.00	\$15,639.12
Category Number: 0802 BRIDGES							
1019	520-2220	PILING, PSC, 20 IN SQ	LF	1,715.000	1,290.940		
				136.000	.000		
					1,290.940	\$0.00	\$175,567.84

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2025

User: 01135398

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0044

Pay Period: 08/01/2025
to 08/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0802 BRIDGES					
1020	520-2220	PILING, PSC, 20 IN SQ	LF	.000	145.630		
				102.000	.000		
					145.630	\$.00	\$14,854.26
		PILING, PSC, 20 IN SQ CUT OFF					
Category Amount:						\$0.00	\$190,422.10
Category Number:		0100 ROADWAY					
1084	643-8001	GATE, GALVANIZED METAL-	EA	4.000	.000		
				889.000	4.000		
					4.000	\$3,556.00	\$3,556.00
		5 FT X 6 FT					
1089	643-8001	GATE, GALVANIZED METAL-	EA	1.000	.000		
				1330.000	1.000		
					1.000	\$1,330.00	\$1,330.00
		6 FT X 12 FT					
Category Amount:						\$4,886.00	\$4,886.00
Project Total Amount:						\$134,763.12	\$46,600,521.82