

Rpt-ID: RCPESPRJ

Georgia

Date: 11/17/2025

User: 01135398

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0046

Pay Period: 10/01/2025
to 10/31/2025

Contract Location:

US 1/SR 4 BEGINNING AT THE WADLEY BYPASS AND EXTEI
THE LOUISVILLE BYPASS

Time Allowed: 1191 Days
Elapsed Calender Days: 1366 Days
Percent Time: 114.69

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 05/21/2021
Date Awarded: 05/21/2021
Date Contract Executed: 09/27/2021
Date Notice to Proceed: 02/04/2022
Date Work Began: 02/08/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 03/26/2025

SNELLVILLE GA 30078-2233

Phone: 7709850600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$50,116,069.14

Original Contract Amount \$46,866,078.03

Funds Available \$4,414,952.02

Percent Complete 93.20%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222120-	\$50,116,069.14	\$46,866,078.03	\$4,414,952.01	91.19%	\$102,322.02

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/17/2025

User: 01135398

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0046

Pay Period: 10/01/2025
to 10/31/2025

Project Number: 222120- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222120-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$46,710,653.10	\$46,608,331.08	\$102,322.02
Total Earnings	\$46,710,653.10	\$46,608,331.08	\$102,322.02
Stockpiled Materials	\$0.03	\$0.03	\$0.00
Gross Earnings	\$46,710,653.13	\$46,608,331.11	\$102,322.02
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$665,376.00	\$1,101,312.00	(\$435,936.00)
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,674,912.00)	(\$2,110,848.00)	\$435,936.00
Total:	\$45,701,117.13	\$45,598,795.11	
		Total Payable:	\$102,322.02

Rpt-ID: RCPESPRJ

Georgia

Date: 11/17/2025

User: 01135398

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0046

Pay Period: 10/01/2025
to 10/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0104	310-1101	GR AGGR BASE CRS, INCL MATL	TN	187,083.000 35.500	155,895.106 216.200 156,111.306	\$7,675.10	\$5,541,951.36
0109	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		15,919.000 88.000	14,999.720 .000 14,999.720	\$0.00	\$1,319,975.36
0114	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T TN L BITUM MATL & H LIME		1,583.000 103.000	1,633.010 .000 1,633.010	\$0.00	\$168,200.03
0119	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		26,750.000 84.750	29,054.160 .000 29,054.160	\$0.00	\$2,462,340.06
0124	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		45,183.000 80.250	48,088.190 .000 48,088.190	\$0.00	\$3,859,077.25
0126	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME 25 MM ASPHALT @ 95%		.000 76.238	503.250 .000 503.250	\$0.00	\$38,366.77
0129	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		24,670.000 85.250	34,224.750 .000 34,224.750	\$0.00	\$2,917,659.94
0143	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	5,600.000 56.500	7,965.040 .000 7,965.040	\$0.00	\$450,024.76

Estimate Summary By Project

Pay Period: 10/01/2025

to 10/31/2025

Project Number 222120-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0164	433-1000	REINF CONC APPROACH SLAB	SY	1,027.000	1,030.410		
				259.000	.000		
					1,030.410	\$.00	\$266,876.19
Category Amount:						\$7,675.10	\$17,024,471.72
Category Number:		0200 ROADWAY					
0170	004-0022	EXTRA WORK -	LS	.000	.000		
				8200.000	1.000		
					1.000	\$8,200.00	\$8,200.00
		Tree Removal and Traffic Control for Storm Damage					
Category Amount:						\$8,200.00	\$8,200.00
Category Number:		0801 BRIDGES					
0194	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1286300.000	.000		
					1.000	\$.00	\$1,286,300.00
		1, LT					
0199	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1286300.000	.000		
					1.000	\$.00	\$1,286,300.00
		1, RT					
0204	500-2100	CONCRETE BARRIER	LF	2,496.000	1,248.000		
				98.000	.000		
					1,248.000	\$.00	\$122,304.00
0214	500-3002	CLASS AA CONCRETE	CY	992.000	992.000		
				734.000	.000		
					992.000	\$.00	\$728,128.00
0224	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,355.000	2,355.000		
				244.000	.000		
					2,355.000	\$.00	\$574,620.00
		1, LT					
0229	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,355.000	2,355.000		
				244.000	.000		
					2,355.000	\$.00	\$574,620.00
		1, RT					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/17/2025

User: 01135398

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0046

Pay Period: 10/01/2025
to 10/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0264	520-2216	PILING, PSC, 16 IN SQ	LF	505.000	456.630		
				107.000	.000		
					456.630	\$.00	\$48,859.41
Category Amount:						\$0.00	\$4,621,131.41
Category Number:		0400 ROADWAY					
0265	004-0022	EXTRA WORK -	LS	.000	.000		
				27600.000	1.000		
					1.000	\$27,600.00	\$27,600.00
		Additional Grading for installation of V-Gutter					
Category Amount:						\$27,600.00	\$27,600.00
Category Number:		0801 BRIDGES					
0274	520-2218	PILING, PSC, 18 IN SQ	LF	1,980.000	1,589.350		
				117.000	.000		
					1,589.350	\$.00	\$185,953.95
0275	520-2218	PILING, PSC, 18 IN SQ	LF	.000	377.120		
				87.750	.000		
					377.120	\$.00	\$33,092.28
		PILING, PSC, 18 IN SQ CUT OFF					
0279	520-2218	PILING, PSC, 18 IN SQ	LF	1,870.000	1,494.030		
				117.000	.000		
					1,494.030	\$.00	\$174,801.51
Category Amount:						\$0.00	\$393,847.74
Category Number:		0802 BRIDGES					
0374	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1163500.000	.000		
					1.000	\$.00	\$1,163,500.00
		2, LT					
0379	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1163500.000	.000		
					1.000	\$.00	\$1,163,500.00
		2, RT					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/17/2025

User: 01135398

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0046

Pay Period: 10/01/2025
to 10/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
0394	500-3101	CLASS A CONCRETE	CY	212.000 1690.000	214.900 .000 214.900	\$0.00	\$363,181.00
0404	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2, LT	LF	2,211.000 210.000	2,210.830 .000 2,210.830	\$0.00	\$464,274.30
0409	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2, RT	LF	2,211.000 210.000	2,210.830 .000 2,210.830	\$0.00	\$464,274.30
0444	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000 136.000	1,472.070 .000 1,472.070	\$0.00	\$200,201.52
Category Amount:						\$0.00	\$3,818,931.12
Category Number: 0100 ROADWAY							
0539	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	1,115.000 60.750	1,019.250 159.930 1,179.180	\$9,715.75	\$71,635.19
0553	500-3002	CLASS AA CONCRETE	CY	1,171.000 872.000	1,153.600 .000 1,153.600	\$0.00	\$1,005,939.20
Category Amount:						\$9,715.75	\$1,077,574.39
Category Number: 0200 ROADWAY							
0554	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.900 1510.000	10.970 .000 10.970	\$0.00	\$16,564.70
0558	441-3999	CONCRETE V GUTTER	LF	640.000 31.500	224.000 .000 224.000	\$0.00	\$7,056.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/17/2025

User: 01135398

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0046

Pay Period: 10/01/2025
to 10/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200		ROADWAY					
0564	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	604.000	691.060		
				51.250	80.000		
					771.060	\$4,100.00	\$39,516.83
0593	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,201.000	3,129.703		
				78.750	386.398		
					3,516.101	\$30,428.84	\$276,892.95
0599	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	33.000	9.000		
				1300.000	1.000		
					10.000	\$1,300.00	\$13,000.00
0627	441-0050	CONC SLOPE DRAIN	SY	170.000	172.410		
				87.750	.000		
					172.410	\$.00	\$15,128.98
0629	668-2100	DROP INLET, GP 1	EA	71.000	71.000		
				2430.000	.000		
					71.000	\$.00	\$172,530.00
0654	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	973.000	2,471.500		
				61.500	60.001		
					2,531.501	\$3,690.06	\$155,687.31
0659	603-7000	PLASTIC FILTER FABRIC	SY	1,321.000	5,600.676		
				4.150	446.406		
					6,047.082	\$1,852.58	\$25,095.39
Category Amount:						\$41,371.48	\$721,472.16
Category Number: 0300		ROADWAY					
0829	163-0240	MULCH	TN	1,979.000	585.679		
				125.000	3.196		
					588.875	\$399.50	\$73,609.38
Category Amount:						\$399.50	\$73,609.38

Estimate Summary By Project

Pay Period: 10/01/2025
to 10/31/2025

Project Number 222120-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0400 ROADWAY					
0864	700-6910	PERMANENT GRASSING	AC	139.200	99.234		
				1190.000	2.459		
					101.693	\$2,926.21	\$121,014.67
0874	700-8000	FERTILIZER MIXED GRADE	TN	66.000	58.475		
				1300.000	.850		
					59.325	\$1,105.00	\$77,122.50
0884	716-2000	EROSION CONTROL MATS, SLOPES	SY	81,800.000	111,195.825		
				0.930	3,579.547		
					114,775.372	\$3,328.98	\$106,741.10
Category Amount:						\$7,360.19	\$304,878.27
Category Number:		0802 BRIDGES					
0914	500-2100	CONCRETE BARRIER	LF	1,776.000	3,026.000		
				98.000	.000		
					3,026.000	\$.00	\$296,548.00
Category Amount:						\$0.00	\$296,548.00
Category Number:		0801 BRIDGES					
0919	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO	LF	891.000	891.000		
				367.000	.000		
					891.000	\$.00	\$326,997.00
		1, RT					
0934	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO	LF	891.000	891.000		
				367.000	.000		
					891.000	\$.00	\$326,997.00
		1, LT					
Category Amount:						\$0.00	\$653,994.00
Category Number:		0802 BRIDGES					
0949	520-2216	PILING, PSC, 16 IN SQ	LF	455.000	379.390		
				107.000	.000		
					379.390	\$.00	\$40,594.73
Category Amount:						\$0.00	\$40,594.73

Rpt-ID: RCPESPRJ

Georgia

Date: 11/17/2025

User: 01135398

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3TIA2101474-0

Estimate Number: 0046

Pay Period: 10/01/2025
to 10/31/2025

Project Number 222120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0954	520-2216	PILING, PSC, 16 IN SQ	LF	500.000	432.740		
				107.000	.000		
					432.740	\$.00	\$46,303.18
Category Amount:						\$0.00	\$46,303.18
Category Number: 0802 BRIDGES							
0959	520-2216	PILING, PSC, 16 IN SQ	LF	365.000	287.860		
				107.000	.000		
					287.860	\$.00	\$30,801.02
Category Amount:						\$0.00	\$30,801.02
Category Number: 0801 BRIDGES							
0960	520-2216	PILING, PSC, 16 IN SQ	LF	.000	194.880		
				80.250	.000		
					194.880	\$.00	\$15,639.12
		PILING, PSC, 18 IN SQ CUT-OFF PAID @ 75%					
Category Amount:						\$0.00	\$15,639.12
Category Number: 0802 BRIDGES							
1019	520-2220	PILING, PSC, 20 IN SQ	LF	1,715.000	1,290.940		
				136.000	.000		
					1,290.940	\$.00	\$175,567.84
1020	520-2220	PILING, PSC, 20 IN SQ	LF	.000	145.630		
				102.000	.000		
					145.630	\$.00	\$14,854.26
		PILING, PSC, 20 IN SQ CUT OFF					
Category Amount:						\$0.00	\$190,422.10
Project Total Amount:						\$102,322.02	\$46,710,653.10