

Rpt-ID: RCPESPRJ

Georgia

Date: 08/11/2023

User: 01032650

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0023

Pay Period: 07/01/2023
to 07/31/2023

Contract Location:

MENNONITE CHURCH ROAD (CR 138) AND EXTENDING TO :

Time Allowed: 988 Days

Elapsed Calender Days: 683 Days

Percent Time: 69.13

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 05/21/2021

Date Awarded: 05/21/2021

Date Contract Executed: 08/17/2021

Date Notice to Proceed: 09/17/2021

Date Work Began: 10/14/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2024

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$34,452,870.57

Original Contract Amount \$32,222,142.72

Funds Available \$19,114,960.99

Percent Complete 43.76%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222170-	\$34,452,870.56	\$32,222,142.71	\$19,114,960.98	44.52%	\$486,543.41

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/11/2023

User: 01032650

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0023

Pay Period: 07/01/2023
to 07/31/2023

Project Number: 222170- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222170-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$15,076,703.46	\$14,590,160.05	\$486,543.41
Total Earnings	\$15,076,703.46	\$14,590,160.05	\$486,543.41
Stockpiled Materials	\$261,206.12	\$261,206.12	\$0.00
Gross Earnings	\$15,337,909.58	\$14,851,366.17	\$486,543.41
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$15,337,909.58	\$14,851,366.17	

Total Payable: **\$486,543.41**

Rpt-ID: RCPEsprj

Georgia

Date: 08/11/2023

User: 01032650

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0023

Pay Period: 07/01/2023

to 07/31/2023

Project Number 222170-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0003	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		551.000 25.250	2,028.150 282.750 2,310.900	\$7,139.44	\$58,350.23
0006	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GATE EA		186.000 538.000	37.000 9.750 46.750	\$5,245.50	\$25,151.50
0007	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		44,242.000 8.100	17,241.150 739.125 17,980.275	\$5,986.91	\$145,640.23
0017	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TRAP EA		94.000 384.000	32.250 18.000 50.250	\$6,912.00	\$19,296.00
0036	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TP LF		12,776.000 0.100	4,895.000 1,800.000 6,695.000	\$180.00	\$669.50
0040	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TP LF		26,181.000 0.100	4,012.000 300.000 4,312.000	\$30.00	\$431.20
0041	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		2,212.000 3.850	3,177.000 400.000 3,577.000	\$1,540.00	\$13,771.45
0082	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		186.000 96.500	34.000 1.000 35.000	\$96.50	\$3,377.50
0087	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		94.000 163.000	18.000 4.000 22.000	\$652.00	\$3,586.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/11/2023

User: 01032650

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0023

Pay Period: 07/01/2023
to 07/31/2023

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0097	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	25,552.000	14,885.125		
				4.350	391.500		
					15,276.625	\$1,703.03	\$66,453.32
0101	710-9000	PERMANENT SOIL REINFORCING MAT	SY	41,858.000	.000		
				4.850	301.111		
					301.111	\$1,460.39	\$1,460.39
0107	205-0001	UNCLASS EXCAV	CY	196,569.000	183,327.728		
				4.450	4,652.520		
					187,980.248	\$20,703.71	\$836,512.10
0117	310-1101	GR AGGR BASE CRS, INCL MATL	TN	150,144.000	74,658.410		
				30.250	8,362.340		
					83,020.750	\$252,960.79	\$2,511,377.69
0137	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		72,915.000	29,615.230		
		TL & H LIME		76.500	.000		
					29,615.230	\$.00	\$2,265,565.10
0142	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		25,559.000	6,587.960		
		L & H LIME		80.750	636.750		
					7,224.710	\$51,417.56	\$583,395.33
0147	413-0750	TACK COAT	GL	59,792.000	12,299.000		
				2.900	135.000		
					12,434.000	\$391.50	\$36,058.60
0157	433-1000	REINF CONC APPROACH SLAB	SY	514.000	256.660		
				260.000	.000		
					256.660	\$.00	\$66,731.60
0172	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	5,664.000	2,008.600		
				58.250	.000		
					2,008.600	\$.00	\$117,000.95

Rpt-ID: RCPESPRJ

Georgia

Date: 08/11/2023

User: 01032650

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0023

Pay Period: 07/01/2023
to 07/31/2023

Project Number 222170-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0182	500-3002	CLASS AA CONCRETE	CY	266.140 854.000	237.360 .000 237.360	\$0.00	\$202,705.44
Category Amount:						\$356,419.33	\$6,957,534.13
Category Number: 0801 BRIDGE 1 - OVER BIG CREEK							
0227	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1 RT	LS	1.000 134450.000	.870 .130 1.000	\$17,478.50	\$134,450.00
0237	500-2100	CONCRETE BARRIER	LF	248.000 124.000	248.000 .000 248.000	\$0.00	\$30,752.00
0242	500-3101	CLASS A CONCRETE	CY	46.000 1170.000	46.200 .000 46.200	\$0.00	\$54,054.00
0287	520-2220	PILING, PSC, 20 IN SQ	LF	1,020.000 141.000	812.370 .000 812.370	\$0.00	\$114,544.17
0288	520-2220	PILING, PSC, 20 IN SQ CONCRETE PILE CUT OFF LENGTHS (75%)	LF	.000 105.750	8.460 .000 8.460	\$0.00	\$894.65
Category Amount:						\$17,478.50	\$334,694.82
Category Number: 0100 ROADWAY							
0332	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	7,496.000 45.750	5,570.720 539.000 6,109.720	\$24,659.25	\$279,519.69
0342	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	625.000 76.500	.000 40.000 40.000	\$3,060.00	\$3,060.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/11/2023

User: 01032650

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0023

Pay Period: 07/01/2023

to 07/31/2023

Project Number 222170-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0357	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,774.000 52.000	923.020 368.000 1,291.020	\$19,136.00	\$67,133.04
0372	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	94.000 945.000	75.000 7.000 82.000	\$6,615.00	\$77,490.00
0403	550-3518	SAFETY END SECTION 18 IN, STORM DRAIN, 6:1	EA	.000 825.000	3.000 11.000 14.000	\$9,075.00	\$11,550.00
0410	550-4118	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 SLOPE ITEM ADDED BY SUPPLEMENTAL AGREEMENT FLARED END SECTION 18 IN, SIDE DRAIN	EA	48.000 401.000	26.000 7.000 33.000	\$2,807.00	\$13,233.00
0431	668-2100	DROP INLET, GP 1	EA	91.000 2490.000	27.750 .000 27.750	\$0.00	\$69,097.50
0486	150-1000	TRAFFIC CONTROL -	LS	1.000 357100.000	.659 .015 .674	\$5,356.50	\$240,685.40
222170-							
0566	318-3000	AGGR SURF CRS	TN	500.000 30.250	386.630 381.910 768.540	\$11,552.78	\$23,248.34
0576	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 10100.000	20.000 1.000 21.000	\$10,100.00	\$212,100.00
0581	163-0240	MULCH	TN	4,175.000 13.500	203.087 33.000 236.087	\$445.50	\$3,187.17

Rpt-ID: RCPESPRJ

Georgia

Date: 08/11/2023

User: 01032650

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0023

Pay Period: 07/01/2023

to 07/31/2023

Project Number 222170-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0586	163-0232	TEMPORARY GRASSING	AC	123.000 271.000	58.444 2.671 61.115	\$723.84	\$16,562.17
0591	700-6910	PERMANENT GRASSING	AC	245.000 1080.000	50.586 6.056 56.642	\$6,540.48	\$61,173.36
0601	700-8000	FERTILIZER MIXED GRADE	TN	172.000 974.000	33.610 4.100 37.710	\$3,993.40	\$36,729.54
0611	716-2000	EROSION CONTROL MATS, SLOPES	SY	57,375.000 2.700	44,204.327 1,422.444 45,626.771	\$3,840.60	\$123,192.28
Category Amount:						\$107,905.35	\$1,237,961.49
Category Number: 0801 BRIDGE 1 - OVER BIG CREEK							
0821	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1 RT	LS	1.000 134450.000	.950 .000 .950	\$0.00	\$127,727.50
0826	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF 1 RT		769.000 321.000	768.940 .000 768.940	\$0.00	\$246,829.74
Category Amount:						\$0.00	\$374,557.24
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN#9)	*\$*	.000 1.000	325,006.550 4,740.230 329,746.780	\$4,740.23	\$329,746.78
Category Amount:						\$4,740.23	\$329,746.78
Project Total Amount:						\$486,543.41	\$15,076,703.46