

Rpt-ID: RCPESPRJ

Georgia

Date: 09/11/2023

User: 01150085

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: text

Estimate Number: text

Pay Period: text
to text

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222170-	\$34,452,870.56	\$32,222,142.71	\$18,312,056.61	46.85%	\$802,904.37

Chief Engineer

Project Number: 222170- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222170-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$15,879,607.83	\$15,076,703.46	\$802,904.37
Total Earnings	\$15,879,607.83	\$15,076,703.46	\$802,904.37
Stockpiled Materials	\$261,206.12	\$261,206.12	\$0.00
Gross Earnings	\$16,140,813.95	\$15,337,909.58	\$802,904.37
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$16,140,813.95	\$15,337,909.58	

Total Payable: \$802,904.37

Rpt-ID: RCPEsprj

Georgia

Date: 09/11/2023

User: 01150085

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: text

Estimate Number: text

Pay Period: text
to text

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0036	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		12,776.000	6,695.000		
				0.100	1,950.000		
					8,645.000	\$195.00	\$864.50
0041	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		2,212.000	3,577.000		
				3.850	1,153.000		
					4,730.000	\$4,439.05	\$18,210.50
0092	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	22.000	12.000		
				666.000	1.000		
					13.000	\$666.00	\$8,658.00
0117	310-1101	GR AGGR BASE CRS, INCL MATL	TN	150,144.000	83,020.750		
				30.250	18,712.430		
					101,733.180	\$566,051.01	\$3,077,428.70
0132	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,444.000	.000		
				97.250	16.660		
					16.660	\$1,620.19	\$1,620.19
0137	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		72,915.000	29,615.230		
				76.500	614.640		
					30,229.870	\$47,019.96	\$2,312,585.06
0142	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		25,559.000	7,224.710		
				80.750	1,206.760		
					8,431.470	\$97,445.87	\$680,841.20
0147	413-0750	TACK COAT	GL	59,792.000	12,434.000		
				2.900	743.000		
					13,177.000	\$2,154.70	\$38,213.30
0157	433-1000	REINF CONC APPROACH SLAB	SY	514.000	256.660		
				260.000	.000		
					256.660	\$.00	\$66,731.60

Estimate Summary By Project

Pay Period: text
to text

Project Number 222170-

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0172	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	5,664.000	2,008.600		
				58.250	.000		
					2,008.600	\$.00	\$117,000.95
0182	500-3002	CLASS AA CONCRETE	CY	266.140	237.360		
				854.000	.000		
					237.360	\$.00	\$202,705.44
0186	207-0203	FOUND BKFILL MATL, TP II	CY	332.000	248.767		
				75.750	67.001		
					315.768	\$5,075.33	\$23,919.43
Category Amount:						\$724,667.11	\$6,548,778.87
Category Number:		0801 BRIDGE 1 - OVER BIG CREEK					
0227	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				134450.000	.000		
					1.000	\$.00	\$134,450.00
		1 RT					
0237	500-2100	CONCRETE BARRIER	LF	248.000	248.000		
				124.000	.000		
					248.000	\$.00	\$30,752.00
0242	500-3101	CLASS A CONCRETE	CY	46.000	46.200		
				1170.000	.000		
					46.200	\$.00	\$54,054.00
0287	520-2220	PILING, PSC, 20 IN SQ	LF	1,020.000	812.370		
				141.000	.000		
					812.370	\$.00	\$114,544.17
0288	520-2220	PILING, PSC, 20 IN SQ	LF	.000	8.460		
				105.750	.000		
					8.460	\$.00	\$894.65
		CONCRETE PILE CUT OFF LENGTHS (75%)					
Category Amount:						\$0.00	\$334,694.82

Estimate Summary By Project

Pay Period: text
to text

Project Number 222170-

		Item Description 1			Prev Qty			
		Item Description 2		Auth Qty	Qty This Period		Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date		This Period	Cumulative Amount
		Supplemental Description 2						
	Category Number:	0100 ROADWAY						
0337	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,204.000	514.050			
				55.000	98.000			
					612.050		\$5,390.00	\$33,662.75
0342	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	625.000	40.000			
				76.500	321.300			
					361.300		\$24,579.45	\$27,639.45
0377	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	14.000	7.000			
				1040.000	1.000			
					8.000		\$1,040.00	\$8,320.00
0382	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	13.000	4.000			
				1240.000	3.000			
					7.000		\$3,720.00	\$8,680.00
0403	550-3518	SAFETY END SECTION 18 IN, STORM DRAIN, 6:1	EA	.000	14.000			
				825.000	2.000			
					16.000		\$1,650.00	\$13,200.00
		SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 SLOPE						
		ITEM ADDED BY SUPPLEMENTAL AGREEMENT						
0421	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,042.000	317.407			
				42.250	127.587			
					444.994		\$5,390.55	\$18,801.00
0426	603-7000	PLASTIC FILTER FABRIC	SY	1,070.000	317.407			
				4.650	127.587			
					444.994		\$593.28	\$2,069.22
0431	668-2100	DROP INLET, GP 1	EA	91.000	27.750			
				2490.000	.000			
					27.750		\$.00	\$69,097.50
0486	150-1000	TRAFFIC CONTROL -	LS	1.000	.674			
				357100.000	.021			
					.695		\$7,499.10	\$248,184.50
		222170-						

Rpt-ID: RCPESPRJ

Georgia

Date: 09/11/2023

User: 01150085

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: text

Estimate Number: text

Pay Period: text
to text

Project Number 222170-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0576	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 10100.000	21.000 1.000 22.000	\$10,100.00	\$222,200.00
0581	163-0240	MULCH	TN	4,175.000 13.500	236.087 4.500 240.587	\$60.75	\$3,247.92
0586	163-0232	TEMPORARY GRASSING	AC	123.000 271.000	61.115 1.068 62.183	\$289.43	\$16,851.59
0591	700-6910	PERMANENT GRASSING	AC	245.000 1080.000	56.642 1.059 57.701	\$1,143.72	\$62,317.08
0601	700-8000	FERTILIZER MIXED GRADE	TN	172.000 974.000	37.710 .900 38.610	\$876.60	\$37,606.14
0611	716-2000	EROSION CONTROL MATS, SLOPES	SY	57,375.000 2.700	45,626.771 895.194 46,521.965	\$2,417.02	\$125,609.31
Category Amount:						\$64,749.90	\$897,486.46
Category Number: 0801 BRIDGE 1 - OVER BIG CREEK							
0821	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1 RT	LS	1.000 134450.000	.950 .000 .950	\$0.00	\$127,727.50
0826	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF 1 RT		769.000 321.000	768.940 .000 768.940	\$0.00	\$246,829.74
Category Amount:						\$0.00	\$374,557.24

Contract ID: text

Estimate Number: text

Pay Period: text
to text

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	329,746.780		
				1.000	13,487.360		
					343,234.140	\$13,487.36	\$343,234.14
		(IN#9)					
Category Amount:						\$13,487.36	\$343,234.14
Project Total Amount:						\$802,904.37	\$15,879,607.83