

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: 01150085

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0035

Pay Period: 07/01/2024
to 07/31/2024

Contract Location:

MENNONITE CHURCH ROAD (CR 138) AND EXTENDING TO :

Time Allowed:

988 Days

Elapsed Calender Days:

1049 Days

Percent Time:

106.17

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

05/21/2021

Date Awarded:

05/21/2021

Date Contract Executed:

08/17/2021

Date Notice to Proceed:

09/17/2021

Date Work Began:

10/14/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2024

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$34,452,870.57

Original Contract Amount \$32,222,142.72

Funds Available \$9,010,795.79

Percent Complete 74.90%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222170-	\$34,452,870.56	\$32,222,142.71	\$9,010,795.78	73.85%	\$1,468,520.47

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: 01150085

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0035

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 222170- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222170-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$25,804,963.78	\$24,152,024.31	\$1,652,939.47
Total Earnings	\$25,804,963.78	\$24,152,024.31	\$1,652,939.47
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$25,804,963.78	\$24,152,024.31	\$1,652,939.47
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$362,889.00)	(\$178,470.00)	(\$184,419.00)
Total:	\$25,442,074.78	\$23,973,554.31	

Total Payable: **\$1,468,520.47**

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2024

User: 01150085

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0035

Pay Period: 07/01/2024
to 07/31/2024

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0017	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		94.000	60.750		
				384.000	1.500		
					62.250	\$576.00	\$23,904.00
0022	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.750		
				19300.000	.250		
		STA 273+47			1.000	\$4,825.00	\$19,300.00
0024	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.753		
				41300.000	.247		
		STA 275+52			1.000	\$10,201.10	\$41,300.00
0036	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		12,776.000	18,924.000		
				0.100	743.000		
					19,667.000	\$74.30	\$1,966.70
0041	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		2,212.000	10,001.000		
				3.850	650.000		
					10,651.000	\$2,502.50	\$41,006.35
0087	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		94.000	59.000		
				163.000	12.000		
					71.000	\$1,956.00	\$11,573.00
0097	171-0030	TEMPORARY SILT FENCE, TYPE C LF		25,552.000	17,184.000		
				4.350	115.500		
					17,299.500	\$502.43	\$75,252.83
0107	205-0001	UNCLASS EXCAV CY		196,569.000	195,549.828		
				4.450	1,021.700		
					196,571.528	\$4,546.57	\$874,743.30
0112	206-0002	BORROW EXCAV, INCL MATL CY		238,780.000	210,040.620		
				7.350	1,090.000		
					211,130.620	\$8,011.50	\$1,551,810.06

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: 01150085

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0035

Pay Period: 07/01/2024
to 07/31/2024

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0117	310-1101	GR AGGR BASE CRS, INCL MATL	TN	150,144.000	152,578.900		
				30.250	2,822.670		
					155,401.570	\$85,385.77	\$4,700,897.49
0122	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		21,402.000	5,748.360		
				83.500	973.090		
					6,721.450	\$81,253.02	\$561,241.08
0127	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		24,162.000	.000		
		R-MODIFIED BITUM MATL & H LIME		87.750	3,717.960		
					3,717.960	\$326,250.99	\$326,250.99
0132	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,444.000	16.660		
		MATL & H LIME		97.250	.000		
					16.660	\$.00	\$1,620.19
0137	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		72,915.000	62,314.560		
		TL & H LIME		76.500	7,150.100		
					69,464.660	\$546,982.65	\$5,314,046.49
0142	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		25,559.000	20,017.457		
		L & H LIME		80.750	3,700.020		
					23,717.477	\$298,776.62	\$1,915,186.27
0147	413-0750	TACK COAT	GL	59,792.000	24,238.000		
				2.900	8,674.000		
					32,912.000	\$25,154.60	\$95,444.80
0152	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	52,373.000	.000		
				2.500	4,550.000		
					4,550.000	\$11,375.00	\$11,375.00
0157	433-1000	REINF CONC APPROACH SLAB	SY	514.000	514.330		
				260.000	.000		
					514.330	\$.00	\$133,725.80

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: 01150085

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0035

Pay Period: 07/01/2024
to 07/31/2024

Project Number 222170-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0172	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	5,664.000 58.250	3,231.039 1,171.762 4,402.801	\$68,255.14	\$256,463.16
0177	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		91,537.000 7.850	.000 3,001.000 3,001.000	\$23,557.85	\$23,557.85
0182	500-3002	CLASS AA CONCRETE	CY	266.140 854.000	237.360 .000 237.360	\$0.00	\$202,705.44
0192	600-0001	FLOWABLE FILL	CY	62.590 158.000	55.000 24.000 79.000	\$3,792.00	\$12,482.00
Category Amount:						\$1,503,979.04	\$16,195,852.80
Category Number: 0801 BRIDGE 1 - OVER BIG CREEK							
0222	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1 LT	LS	1.000 268900.000	1.000 .000 1.000	\$0.00	\$268,900.00
0227	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1 RT	LS	1.000 134450.000	1.000 .000 1.000	\$0.00	\$134,450.00
0232	500-2100	CONCRETE BARRIER	LF	248.000 124.000	248.000 .000 248.000	\$0.00	\$30,752.00
0237	500-2100	CONCRETE BARRIER	LF	248.000 124.000	248.000 .000 248.000	\$0.00	\$30,752.00

Date: 08/08/2024

Page 6 of 8

to 07/31/2024

0403 550-3518	SAFETY END SECTION 18 IN, STORM DRAIN, 6:1 EA	.000	30.000		
		825.000	10.000		
			40.000	\$8,250.00	\$33,000.00
	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 SLOPE				
	ITEM ADDED BY SUPPLEMENTAL AGREEMENT				

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: 01150085

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0035

Pay Period: 07/01/2024
to 07/31/2024

Project Number 222170-

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0421	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,042.000	1,222.283		
				42.250	13.333		
					1,235.616	\$563.32	\$52,204.78
0426	603-7000	PLASTIC FILTER FABRIC	SY	1,070.000	780.661		
				4.650	13.333		
					793.994	\$62.00	\$3,692.07
0431	668-2100	DROP INLET, GP 1	EA	91.000	89.250		
				2490.000	.000		
					89.250	\$.00	\$222,232.50
0486	150-1000	TRAFFIC CONTROL -	LS	1.000	.913		
				357100.000	.033		
					.946	\$11,784.30	\$337,816.60
		222170-					
0566	318-3000	AGGR SURF CRS	TN	500.000	2,050.420		
				30.250	38.640		
					2,089.060	\$1,168.86	\$63,194.07
0571	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	32.000	2.000		
				289.000	30.000		
					32.000	\$8,670.00	\$9,248.00
0581	163-0240	MULCH	TN	4,175.000	321.118		
				13.500	4.312		
					325.430	\$58.21	\$4,393.31
0591	700-6910	PERMANENT GRASSING	AC	245.000	94.290		
				1080.000	2.255		
					96.545	\$2,435.40	\$104,268.60
0596	700-7000	AGRICULTURAL LIME	TN	490.000	32.756		
				135.000	1.220		
					33.976	\$164.70	\$4,586.76

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: 01150085

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0035

Pay Period: 07/01/2024
to 07/31/2024

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0601	700-8000	FERTILIZER MIXED GRADE	TN	172.000	50.555		
				974.000	.800		
					51.355	\$779.20	\$50,019.77
Category Amount:						\$45,375.99	\$1,001,709.50
Category Number:		0801 BRIDGE 1 - OVER BIG CREEK					
0821	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				134450.000	.000		
					1.000	\$0.00	\$134,450.00
		1 RT					
0826	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		769.000	768.940		
				321.000	.000		
					768.940	\$0.00	\$246,829.74
		1 RT					
Category Amount:						\$0.00	\$381,279.74
Category Number:		0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	651,884.420		
				1.000	103,584.440		
					755,468.860	\$103,584.44	\$755,468.86
		(IN#9)					
Category Amount:						\$103,584.44	\$755,468.86
Project Total Amount:						\$1,652,939.47	\$25,804,963.78