

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01150085

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0036

Pay Period: 08/01/2024
to 08/31/2024

Contract Location:

MENNONITE CHURCH ROAD (CR 138) AND EXTENDING TO :

Time Allowed:

988 Days

Elapsed Calender Days:

1080 Days

Percent Time:

109.31

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

05/21/2021

Date Awarded:

05/21/2021

Date Contract Executed:

08/17/2021

Date Notice to Proceed:

09/17/2021

Date Work Began:

10/14/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2024

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$34,452,870.57

Original Contract Amount \$32,222,142.72

Funds Available \$7,949,971.00

Percent Complete 78.51%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222170-	\$34,452,870.56	\$32,222,142.71	\$7,949,970.99	76.93%	\$1,060,824.79

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01150085

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0036

Pay Period: 08/01/2024
to 08/31/2024

Project Number: 222170- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222170-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$27,050,207.57	\$25,804,963.78	\$1,245,243.79
Total Earnings	\$27,050,207.57	\$25,804,963.78	\$1,245,243.79
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$27,050,207.57	\$25,804,963.78	\$1,245,243.79
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$547,308.00)	(\$362,889.00)	(\$184,419.00)
Total:	\$26,502,899.57	\$25,442,074.78	

Total Payable: **\$1,060,824.79**

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2024

User: 01150085

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0036

Pay Period: 08/01/2024
to 08/31/2024

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0036	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		12,776.000	19,667.000		
				0.100	219.000		
					19,886.000	\$21.90	\$1,988.60
0112	206-0002	BORROW EXCAV, INCL MATL	CY	238,780.000	211,130.620		
				7.350	4,670.370		
					215,800.990	\$34,327.22	\$1,586,137.28
0117	310-1101	GR AGGR BASE CRS, INCL MATL	TN	150,144.000	155,401.570		
				30.250	13,518.160		
					168,919.730	\$408,924.34	\$5,109,821.83
0122	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		21,402.000	6,721.450		
				83.500	2,523.460		
					9,244.910	\$210,708.91	\$771,949.99
0127	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		24,162.000	3,717.960		
				87.750	2,390.310		
					6,108.270	\$209,749.70	\$536,000.69
0132	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,444.000	16.660		
				97.250	.000		
					16.660	\$0.00	\$1,620.19
0137	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		72,915.000	69,464.660		
				76.500	579.040		
					70,043.700	\$44,296.56	\$5,358,343.05
0142	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		25,559.000	23,717.477		
				80.750	1,513.750		
					25,231.227	\$122,235.31	\$2,037,421.58
0147	413-0750	TACK COAT	GL	59,792.000	32,912.000		
				2.900	2,094.000		
					35,006.000	\$6,072.60	\$101,517.40

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01150085

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0036

Pay Period: 08/01/2024
to 08/31/2024

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0152	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	52,373.000	4,550.000		
				2.500	905.000		
					5,455.000	\$2,262.50	\$13,637.50
0157	433-1000	REINF CONC APPROACH SLAB	SY	514.000	514.330		
				260.000	.000		
					514.330	\$.00	\$133,725.80
0167	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	1,080.000	255.030		
				54.500	254.167		
					509.197	\$13,852.10	\$27,751.24
0172	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	5,664.000	4,402.801		
				58.250	1,484.667		
					5,887.468	\$86,481.85	\$342,945.01
0182	500-3002	CLASS AA CONCRETE	CY	266.140	237.360		
				854.000	.000		
					237.360	\$.00	\$202,705.44
Category Amount:						\$1,138,932.99	\$16,225,565.60
Category Number: 0801		BRIDGE 1 - OVER BIG CREEK					
0222	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				268900.000	.000		
					1.000	\$.00	\$268,900.00
		1 LT					
0227	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				134450.000	.000		
					1.000	\$.00	\$134,450.00
		1 RT					
0232	500-2100	CONCRETE BARRIER	LF	248.000	248.000		
				124.000	.000		
					248.000	\$.00	\$30,752.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2024

User: 01150085

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0036

Pay Period: 08/01/2024

to 08/31/2024

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGE 1 - OVER BIG CREEK					
0237	500-2100	CONCRETE BARRIER	LF	248.000	248.000		
				124.000	.000		
					248.000	\$.00	\$30,752.00
0242	500-3101	CLASS A CONCRETE	CY	46.000	46.200		
				1170.000	.000		
					46.200	\$.00	\$54,054.00
0247	500-3101	CLASS A CONCRETE	CY	46.000	46.200		
				1170.000	.000		
					46.200	\$.00	\$54,054.00
0252	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO	LF	769.000	768.500		
				321.000	.000		
					768.500	\$.00	\$246,688.50
		1 LT					
0282	520-2220	PILING, PSC, 20 IN SQ	LF	740.000	854.010		
				141.000	.000		
					854.010	\$.00	\$120,415.41
0287	520-2220	PILING, PSC, 20 IN SQ	LF	1,020.000	812.370		
				141.000	.000		
					812.370	\$.00	\$114,544.17
0288	520-2220	PILING, PSC, 20 IN SQ	LF	.000	66.870		
				105.750	.000		
					66.870	\$.00	\$7,071.50
		CONCRETE PILE CUT OFF LENGTHS (75%)					
Category Amount:						\$0.00	\$1,061,681.58
Category Number:		0100 ROADWAY					
0357	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,774.000	2,251.020		
				52.000	300.000		
					2,551.020	\$15,600.00	\$132,653.04

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2024

User: 01150085

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0036

Pay Period: 08/01/2024
to 08/31/2024

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0367	550-2300	SIDE DRAIN PIPE, 30 IN, H 1-10	LF	168.000	133.900		
				73.500	80.000		
					213.900	\$5,880.00	\$15,721.65
0403	550-3518	SAFETY END SECTION 18 IN, STORM DRAIN, 6:1EA		.000	40.000		
				825.000	14.000		
					54.000	\$11,550.00	\$44,550.00
		SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 SLOPE					
		ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
0416	550-4130	FLARED END SECTION 30 IN, SIDE DRAIN	EA	8.000	8.000		
				726.000	4.000		
					12.000	\$2,904.00	\$8,712.00
0431	668-2100	DROP INLET, GP 1	EA	91.000	89.250		
				2490.000	.000		
					89.250	\$.00	\$222,232.50
0486	150-1000	TRAFFIC CONTROL -	LS	1.000	.946		
				357100.000	.043		
					.989	\$15,355.30	\$353,171.90
		222170-					
0566	318-3000	AGGR SURF CRS	TN	500.000	2,089.060		
				30.250	36.440		
					2,125.500	\$1,102.31	\$64,296.38
0581	163-0240	MULCH	TN	4,175.000	325.430		
				13.500	2.985		
					328.415	\$40.30	\$4,433.60
0586	163-0232	TEMPORARY GRASSING	AC	123.000	66.394		
				271.000	1.247		
					67.641	\$337.94	\$18,330.71
0591	700-6910	PERMANENT GRASSING	AC	245.000	96.545		
				1080.000	3.227		
					99.772	\$3,485.16	\$107,753.76

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01150085

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0036

Pay Period: 08/01/2024
to 08/31/2024

Project Number 222170-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0596	700-7000	AGRICULTURAL LIME	TN	490.000 135.000	33.976 2.600 36.576	\$351.00	\$4,937.76
0601	700-8000	FERTILIZER MIXED GRADE	TN	172.000 974.000	51.355 .875 52.230	\$852.25	\$50,872.02
0791	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX EA		7.000 1820.000	10.750 2.000 12.750	\$3,640.00	\$23,205.00
Category Amount:						\$61,098.26	\$1,050,870.32
Category Number: 0801 BRIDGE 1 - OVER BIG CREEK							
0821	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 134450.000	1.000 .000 1.000	\$0.00	\$134,450.00
		1 RT					
0826	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		769.000 321.000	768.940 .000 768.940	\$0.00	\$246,829.74
		1 RT					
Category Amount:						\$0.00	\$381,279.74
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	755,468.860 45,212.540 800,681.400	\$45,212.54	\$800,681.40
		(IN#9)					
Category Amount:						\$45,212.54	\$800,681.40
Project Total Amount:						\$1,245,243.79	\$27,050,207.57