

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2024

User: 01150085

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0037

Pay Period: 09/01/2024
to 09/30/2024

Contract Location:

MENNONITE CHURCH ROAD (CR 138) AND EXTENDING TO :

Time Allowed:

988 Days

Elapsed Calender Days:

1110 Days

Percent Time:

112.35

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

05/21/2021

Date Awarded:

05/21/2021

Date Contract Executed:

08/17/2021

Date Notice to Proceed:

09/17/2021

Date Work Began:

10/14/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2024

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$34,452,870.57

Original Contract Amount \$32,222,142.72

Funds Available \$5,672,365.06

Percent Complete 85.64%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222170-	\$34,452,870.56	\$32,222,142.71	\$5,672,365.05	83.54%	\$2,277,605.94

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2024

User: 01150085

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0037

Pay Period: 09/01/2024
to 09/30/2024

Project Number: 222170- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222170-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$29,506,283.51	\$27,050,207.57	\$2,456,075.94
Total Earnings	\$29,506,283.51	\$27,050,207.57	\$2,456,075.94
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$29,506,283.51	\$27,050,207.57	\$2,456,075.94
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$725,778.00)	(\$547,308.00)	(\$178,470.00)
Total:	\$28,780,505.51	\$26,502,899.57	

Total Payable: **\$2,277,605.94**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2024

User: 01150085

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0037

Pay Period: 09/01/2024
to 09/30/2024

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0007	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		44,242.000	24,169.250		
				8.100	470.250		
					24,639.500	\$3,809.03	\$199,579.95
0025	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.750		
				19400.000	.250		
		STA 361+96			1.000	\$4,850.00	\$19,400.00
0026	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.750		
				23000.000	.250		
		STA 385+85			1.000	\$5,750.00	\$23,000.00
0107	205-0001	UNCLASS EXCAV	CY	196,569.000	196,571.528		
				4.450	240.000		
					196,811.528	\$1,068.00	\$875,811.30
0112	206-0002	BORROW EXCAV, INCL MATL	CY	238,780.000	215,800.990		
				7.350	240.000		
					216,040.990	\$1,764.00	\$1,587,901.28
0117	310-1101	GR AGGR BASE CRS, INCL MATL	TN	150,144.000	168,919.730		
				30.250	8,727.310		
					177,647.040	\$264,001.13	\$5,373,822.96
0122	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		21,402.000	9,244.910		
				83.500	1,277.710		
					10,522.620	\$106,688.79	\$878,638.77
0127	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		24,162.000	6,108.270		
		R-MODIFIED BITUM MATL & H LIME		87.750	4,737.090		
					10,845.360	\$415,679.65	\$951,680.34
0132	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,444.000	16.660		
		MATL & H LIME		97.250	306.790		
					323.450	\$29,835.33	\$31,455.51

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2024

User: 01150085

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0037

Pay Period: 09/01/2024
to 09/30/2024

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0137	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		72,915.000	70,043.700		
		TL & H LIME		76.500	9,033.380		
					79,077.080	\$691,053.57	\$6,049,396.62
0142	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		25,559.000	25,231.227		
		L & H LIME		80.750	5,294.460		
					30,525.687	\$427,527.65	\$2,464,949.23
0147	413-0750	TACK COAT	GL	59,792.000	35,006.000		
				2.900	5,510.000		
					40,516.000	\$15,979.00	\$117,496.40
0152	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	52,373.000	5,455.000		
				2.500	1,825.110		
					7,280.110	\$4,562.78	\$18,200.28
0157	433-1000	REINF CONC APPROACH SLAB	SY	514.000	514.330		
				260.000	.000		
					514.330	\$.00	\$133,725.80
0167	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	1,080.000	509.197		
				54.500	142.360		
					651.557	\$7,758.62	\$35,509.86
0172	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	5,664.000	5,887.468		
				58.250	1,894.530		
					7,781.998	\$110,356.37	\$453,301.38
0177	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		91,537.000	3,001.000		
				7.850	7,449.000		
					10,450.000	\$58,474.65	\$82,032.50

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2024

User: 01150085

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0037

Pay Period: 09/01/2024
to 09/30/2024

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0182	500-3002	CLASS AA CONCRETE	CY	266.140	237.360		
				854.000	.000		
					237.360	\$.00	\$202,705.44
Category Amount:						\$2,149,158.57	\$19,498,607.62
Category Number: 0801 BRIDGE 1 - OVER BIG CREEK							
0222	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				268900.000	.000		
					1.000	\$.00	\$268,900.00
		1 LT					
0227	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				134450.000	.000		
					1.000	\$.00	\$134,450.00
		1 RT					
0232	500-2100	CONCRETE BARRIER	LF	248.000	248.000		
				124.000	.000		
					248.000	\$.00	\$30,752.00
0237	500-2100	CONCRETE BARRIER	LF	248.000	248.000		
				124.000	.000		
					248.000	\$.00	\$30,752.00
0242	500-3101	CLASS A CONCRETE	CY	46.000	46.200		
				1170.000	.000		
					46.200	\$.00	\$54,054.00
0247	500-3101	CLASS A CONCRETE	CY	46.000	46.200		
				1170.000	.000		
					46.200	\$.00	\$54,054.00
0252	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	769.000	768.500		
				321.000	.000		
					768.500	\$.00	\$246,688.50
		1 LT					

Date: 10/08/2024

Page 6 of 8

to 09/30/2024

**Cumulative
Amount**

0404 550-3524	SAFETY END SECTION 24 IN, STORM DRAIN, 6:1 EA	.000	1.000		
		1165.000	8.000		
			9.000	\$9,320.00	\$10,485.00
	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 SLOPE				
	ITEM ADDED BY SUPPLEMENTAL AGREEMENT				

Rpt-ID: RCPEsprj

Georgia

Date: 10/08/2024

User: 01150085

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0037

Pay Period: 09/01/2024
to 09/30/2024

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0410	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	48.000	53.000		
				401.000	2.000		
					55.000	\$802.00	\$22,055.00
0421	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,042.000	1,235.616		
				42.250	148.333		
					1,383.949	\$6,267.07	\$58,471.85
0426	603-7000	PLASTIC FILTER FABRIC	SY	1,070.000	793.994		
				4.650	148.333		
					942.327	\$689.75	\$4,381.82
0431	668-2100	DROP INLET, GP 1	EA	91.000	89.250		
				2490.000	.000		
					89.250	\$.00	\$222,232.50
0466	641-1100	GUARDRAIL, TP T	LF	168.000	84.000		
				75.750	84.000		
					168.000	\$6,363.00	\$12,726.00
0471	641-1200	GUARDRAIL, TP W	LF	5,556.000	2,112.500		
				23.750	3,745.000		
					5,857.500	\$88,943.75	\$139,115.63
0476	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	13.000	3.000		
				1730.000	5.000		
					8.000	\$8,650.00	\$13,840.00
0481	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	12.000	4.000		
				2810.000	7.000		
					11.000	\$19,670.00	\$30,910.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2024

User: 01150085

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0037

Pay Period: 09/01/2024
to 09/30/2024

Project Number 222170-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0801	441-0050	CONC SLOPE DRAIN	SY	54.000 73.750	.000 7.000 7.000	\$516.25	\$516.25
Category Amount:						\$160,958.07	\$994,034.35
Category Number: 0801 BRIDGE 1 - OVER BIG CREEK							
0821	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 134450.000	1.000 .000 1.000	\$0.00	\$134,450.00
		1 RT					
0826	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		769.000 321.000	768.940 .000 768.940	\$0.00	\$246,829.74
		1 RT					
Category Amount:						\$0.00	\$381,279.74
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	800,681.400 125,209.840 925,891.240	\$125,209.84	\$925,891.24
		(IN#9)					
Category Amount:						\$125,209.84	\$925,891.24
Project Total Amount:						\$2,456,075.94	\$29,506,283.51