

Rpt-ID: RCPESPRJ

Georgia

Date: 11/20/2024

User: 01150085

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0038

Pay Period: 10/01/2024
to 10/31/2024

Contract Location:

MENNONITE CHURCH ROAD (CR 138) AND EXTENDING TO :

Time Allowed:

988 Days

Elapsed Calender Days:

1141 Days

Percent Time:

115.49

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

05/21/2021

Date Awarded:

05/21/2021

Date Contract Executed:

08/17/2021

Date Notice to Proceed:

09/17/2021

Date Work Began:

10/14/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2024

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$34,452,870.57

Original Contract Amount \$32,222,142.72

Funds Available \$4,376,619.39

Percent Complete 89.94%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222170-	\$34,452,870.56	\$32,222,142.71	\$4,376,619.38	87.30%	\$1,295,745.67

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/20/2024

User: 01150085

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0038

Pay Period: 10/01/2024
to 10/31/2024

Project Number: 222170- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222170-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$30,986,448.18	\$29,506,283.51	\$1,480,164.67
Total Earnings	\$30,986,448.18	\$29,506,283.51	\$1,480,164.67
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$30,986,448.18	\$29,506,283.51	\$1,480,164.67
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$910,197.00)	(\$725,778.00)	(\$184,419.00)
Total:	\$30,076,251.18	\$28,780,505.51	

Total Payable: **\$1,295,745.67**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/20/2024

User: 01150085

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0038

Pay Period: 10/01/2024
to 10/31/2024

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0007	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		44,242.000	24,639.500		
				8.100	798.750		
					25,438.250	\$6,469.88	\$206,049.83
0036	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TYPE LF		12,776.000	19,886.000		
				0.100	1,707.000		
					21,593.000	\$170.70	\$2,159.30
0041	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		2,212.000	10,651.000		
				3.850	100.000		
					10,751.000	\$385.00	\$41,391.35
0096	171-0010	TEMPORARY SILT FENCE, TYPE A LF		52,363.000	33,152.750		
				3.000	895.500		
					34,048.250	\$2,686.50	\$102,144.75
0097	171-0030	TEMPORARY SILT FENCE, TYPE C LF		25,552.000	17,299.500		
				4.350	397.500		
					17,697.000	\$1,729.13	\$76,981.95
0117	310-1101	GRAGGR BASE CRS, INCL MATL TN		150,144.000	177,647.040		
				30.250	349.280		
					177,996.320	\$10,565.72	\$5,384,388.68
0122	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		21,402.000	10,522.620		
				83.500	.000		
					10,522.620	\$0.00	\$878,638.77
0127	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, CONTN R-MODIFIED BITUM MATL & H LIME		24,162.000	10,845.360		
				87.750	8,339.190		
					19,184.550	\$731,763.92	\$1,683,444.26
0132	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, CONTN MATL & H LIME		1,444.000	323.450		
				97.250	.000		
					323.450	\$0.00	\$31,455.51

Rpt-ID: RCPEsprj

Georgia

Date: 11/20/2024

User: 01150085

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0038

Pay Period: 10/01/2024
to 10/31/2024

Project Number 222170-

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0137	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		72,915.000	79,077.080		
		TL & H LIME		76.500	2,625.040		
					81,702.120	\$200,815.56	\$6,250,212.18
0142	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		25,559.000	30,525.687		
		L & H LIME		80.750	3,728.210		
					34,253.897	\$301,052.96	\$2,766,002.18
0147	413-0750	TACK COAT	GL	59,792.000	40,516.000		
				2.900	7,062.000		
					47,578.000	\$20,479.80	\$137,976.20
0152	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	52,373.000	7,280.110		
				2.500	5,005.410		
					12,285.520	\$12,513.53	\$30,713.80
0157	433-1000	REINF CONC APPROACH SLAB	SY	514.000	514.330		
				260.000	.000		
					514.330	\$.00	\$133,725.80
0167	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	1,080.000	651.557		
				54.500	563.602		
					1,215.159	\$30,716.31	\$66,226.17
0172	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	5,664.000	7,781.998		
				58.250	293.333		
					8,075.331	\$17,086.65	\$470,388.03
0177	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		91,537.000	10,450.000		
				7.850	683.000		
					11,133.000	\$5,361.55	\$87,394.05

Rpt-ID: RCPESPRJ

Georgia

Date: 11/20/2024

User: 01150085

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0038

Pay Period: 10/01/2024
to 10/31/2024

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0182	500-3002	CLASS AA CONCRETE	CY	266.140	237.360		
				854.000	.000		
					237.360	\$.00	\$202,705.44
Category Amount:						\$1,341,797.21	\$18,551,998.25
Category Number: 0801		BRIDGE 1 - OVER BIG CREEK					
0222	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				268900.000	.000		
					1.000	\$.00	\$268,900.00
		1 LT					
0227	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				134450.000	.000		
					1.000	\$.00	\$134,450.00
		1 RT					
0232	500-2100	CONCRETE BARRIER	LF	248.000	248.000		
				124.000	.000		
					248.000	\$.00	\$30,752.00
0237	500-2100	CONCRETE BARRIER	LF	248.000	248.000		
				124.000	.000		
					248.000	\$.00	\$30,752.00
0242	500-3101	CLASS A CONCRETE	CY	46.000	46.200		
				1170.000	.000		
					46.200	\$.00	\$54,054.00
0247	500-3101	CLASS A CONCRETE	CY	46.000	46.200		
				1170.000	.000		
					46.200	\$.00	\$54,054.00
0252	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	769.000	768.500		
				321.000	.000		
					768.500	\$.00	\$246,688.50
		1 LT					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/20/2024

User: 01150085

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0038

Pay Period: 10/01/2024
to 10/31/2024

Project Number 222170-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE 1 - OVER BIG CREEK							
0282	520-2220	PILING, PSC, 20 IN SQ	LF	740.000 141.000	854.010 .000 854.010	\$0.00	\$120,415.41
0287	520-2220	PILING, PSC, 20 IN SQ	LF	1,020.000 141.000	812.370 .000 812.370	\$0.00	\$114,544.17
0288	520-2220	PILING, PSC, 20 IN SQ	LF	.000 105.750	66.870 .000 66.870	\$0.00	\$7,071.50
		CONCRETE PILE CUT OFF LENGTHS (75%)					
Category Amount:						\$0.00	\$1,061,681.58
Category Number: 0100 ROADWAY							
0357	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,774.000 52.000	2,588.020 81.000 2,669.020	\$4,212.00	\$138,789.04
0403	550-3518	SAFETY END SECTION 18 IN, STORM DRAIN, 6:1 EA		.000 825.000	54.000 4.000 58.000	\$3,300.00	\$47,850.00
0431	668-2100	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 SLOPE ITEM ADDED BY SUPPLEMENTAL AGREEMENT DROP INLET, GP 1	EA	91.000 2490.000	89.250 .000 89.250	\$0.00	\$222,232.50
0441	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		352.110 20.500	.000 202.990 202.990	\$4,161.30	\$4,161.30
0446	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		549.760 21.750	.000 458.760 458.760	\$9,978.03	\$9,978.03

Rpt-ID: RCPEsprj

Georgia

Date: 11/20/2024

User: 01150085

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0038

Pay Period: 10/01/2024
to 10/31/2024

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0451	636-1045	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		373.470	.000		
				22.750	226.000		
					226.000	\$5,141.50	\$5,141.50
0456	636-2070	GALV STEEL POSTS, TP 7	LF	2,060.940	.000		
				8.650	1,698.440		
					1,698.440	\$14,691.51	\$14,691.51
0461	636-2080	GALV STEEL POSTS, TP 8	LF	286.500	.000		
				10.750	203.250		
					203.250	\$2,184.94	\$2,184.94
0566	318-3000	AGGR SURF CRS	TN	500.000	2,125.500		
				30.250	66.800		
					2,192.300	\$2,020.70	\$66,317.08
0581	163-0240	MULCH	TN	4,175.000	328.415		
				13.500	35.245		
					363.660	\$475.81	\$4,909.41
0586	163-0232	TEMPORARY GRASSING	AC	123.000	67.641		
				271.000	12.726		
					80.367	\$3,448.75	\$21,779.46
0591	700-6910	PERMANENT GRASSING	AC	245.000	99.772		
				1080.000	.608		
					100.380	\$656.64	\$108,410.40
0596	700-7000	AGRICULTURAL LIME	TN	490.000	36.576		
				135.000	4.866		
					41.442	\$656.91	\$5,594.67
0601	700-8000	FERTILIZER MIXED GRADE	TN	172.000	52.230		
				974.000	2.203		
					54.433	\$2,145.72	\$53,017.74

Rpt-ID: RCPESPRJ

Georgia

Date: 11/20/2024

User: 01150085

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0038

Pay Period: 10/01/2024
to 10/31/2024

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Supplemental Description 1		Unit Price	Qty This Period		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0801	441-0050	CONC SLOPE DRAIN	SY	54.000	7.000		
				73.750	.000		
					7.000	\$.00	\$516.25
Category Amount:						\$53,073.81	\$705,573.83
Category Number:		0801 BRIDGE 1 - OVER BIG CREEK					
0821	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				134450.000	.000		
					1.000	\$.00	\$134,450.00
		1 RT					
0826	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		769.000	768.940		
				321.000	.000		
					768.940	\$.00	\$246,829.74
		1 RT					
Category Amount:						\$0.00	\$381,279.74
Category Number:		0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	925,891.240		
				1.000	85,293.650		
					1,011,184.890	\$85,293.65	\$1,011,184.89
		(IN#9)					
Category Amount:						\$85,293.65	\$1,011,184.89
Project Total Amount:						\$1,480,164.67	\$30,986,448.18