

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: 01150085

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0039

Pay Period: 11/01/2024
to 11/30/2024

Contract Location:

MENNONITE CHURCH ROAD (CR 138) AND EXTENDING TO :

Time Allowed:

988 Days

Elapsed Calender Days:

1171 Days

Percent Time:

118.52

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

05/21/2021

Date Awarded:

05/21/2021

Date Contract Executed:

08/17/2021

Date Notice to Proceed:

09/17/2021

Date Work Began:

10/14/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2024

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$34,452,870.57

Original Contract Amount \$32,222,142.72

Funds Available \$3,638,461.81

Percent Complete 92.60%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222170-	\$34,452,870.56	\$32,222,142.71	\$3,638,461.80	89.44%	\$738,157.58

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: 01150085

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0039

Pay Period: 11/01/2024
to 11/30/2024

Project Number: 222170- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222170-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$31,903,075.76	\$30,986,448.18	\$916,627.58
Total Earnings	\$31,903,075.76	\$30,986,448.18	\$916,627.58
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$31,903,075.76	\$30,986,448.18	\$916,627.58
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,088,667.00)	(\$910,197.00)	(\$178,470.00)
Total:	\$30,814,408.76	\$30,076,251.18	

Total Payable: **\$738,157.58**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: 01150085

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0039

Pay Period: 11/01/2024
to 11/30/2024

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0007	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		44,242.000	25,438.250		
				8.100	672.500		
					26,110.750	\$5,447.25	\$211,497.08
0040	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		26,181.000	5,754.000		
				0.100	17.000		
					5,771.000	\$1.70	\$577.10
0117	310-1101	GR AGGR BASE CRS, INCL MATL	TN	150,144.000	177,996.320		
				30.250	299.120		
					178,295.440	\$9,048.38	\$5,393,437.06
0122	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		21,402.000	10,522.620		
				83.500	.000		
					10,522.620	\$.00	\$878,638.77
0127	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		24,162.000	19,184.550		
				87.750	5,847.730		
					25,032.280	\$513,138.31	\$2,196,582.57
0132	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,444.000	323.450		
				97.250	1,386.030		
					1,709.480	\$134,791.42	\$166,246.93
0137	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		72,915.000	81,702.120		
				76.500	.000		
					81,702.120	\$.00	\$6,250,212.18
0142	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		25,559.000	34,253.897		
				80.750	184.120		
					34,438.017	\$14,867.69	\$2,780,869.87
0147	413-0750	TACK COAT	GL	59,792.000	47,578.000		
				2.900	2,495.000		
					50,073.000	\$7,235.50	\$145,211.70

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: 01150085

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0039

Pay Period: 11/01/2024
to 11/30/2024

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0157	433-1000	REINF CONC APPROACH SLAB	SY	514.000	514.330		
				260.000	.000		
					514.330	\$.00	\$133,725.80
0172	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	5,664.000	8,075.330		
				58.250	.000		
					8,075.330	\$.00	\$470,387.97
0182	500-3002	CLASS AA CONCRETE	CY	266.140	237.360		
				854.000	.000		
					237.360	\$.00	\$202,705.44
Category Amount:						\$684,530.25	\$18,830,092.47
Category Number: 0801		BRIDGE 1 - OVER BIG CREEK					
0222	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				268900.000	.000		
					1.000	\$.00	\$268,900.00
		1 LT					
0227	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				134450.000	.000		
					1.000	\$.00	\$134,450.00
		1 RT					
0232	500-2100	CONCRETE BARRIER	LF	248.000	248.000		
				124.000	.000		
					248.000	\$.00	\$30,752.00
0237	500-2100	CONCRETE BARRIER	LF	248.000	248.000		
				124.000	.000		
					248.000	\$.00	\$30,752.00
0242	500-3101	CLASS A CONCRETE	CY	46.000	46.200		
				1170.000	.000		
					46.200	\$.00	\$54,054.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: 01150085

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0039

Pay Period: 11/01/2024
to 11/30/2024

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0801 BRIDGE 1 - OVER BIG CREEK							
0247	500-3101	CLASS A CONCRETE	CY	46.000	46.200		
				1170.000	.000		
					46.200	\$0.00	\$54,054.00
0252	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF		769.000	768.500		
				321.000	.000		
					768.500	\$0.00	\$246,688.50
		1 LT					
0282	520-2220	PILING, PSC, 20 IN SQ	LF	740.000	854.010		
				141.000	.000		
					854.010	\$0.00	\$120,415.41
0287	520-2220	PILING, PSC, 20 IN SQ	LF	1,020.000	812.370		
				141.000	.000		
					812.370	\$0.00	\$114,544.17
0288	520-2220	PILING, PSC, 20 IN SQ	LF	.000	66.870		
				105.750	.000		
					66.870	\$0.00	\$7,071.50
		CONCRETE PILE CUT OFF LENGTHS (75%)					
Category Amount:						\$0.00	\$1,061,681.58
Category Number: 0100 ROADWAY							
0431	668-2100	DROP INLET, GP 1	EA	91.000	89.250		
				2490.000	.000		
					89.250	\$0.00	\$222,232.50
0441	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		352.110	202.990		
				20.500	24.760		
					227.750	\$507.58	\$4,668.88
0446	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		549.760	458.760		
				21.750	43.000		
					501.760	\$935.25	\$10,913.28

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: 01150085

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0039

Pay Period: 11/01/2024
to 11/30/2024

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0451	636-1045	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1SF		373.470	226.000		
				22.750	62.320		
					288.320	\$1,417.78	\$6,559.28
0456	636-2070	GALV STEEL POSTS, TP 7	LF	2,060.940	1,698.440		
				8.650	200.310		
					1,898.750	\$1,732.68	\$16,424.19
0461	636-2080	GALV STEEL POSTS, TP 8	LF	286.500	203.250		
				10.750	12.400		
					215.650	\$133.30	\$2,318.24
Category Amount:						\$4,726.59	\$263,116.37
	Category Number:	0610 ROADWAY					
0531	654-1003	RAISED PVMT MARKERS TP 3	EA	2,578.000	.000		
				4.900	1,629.000		
					1,629.000	\$7,982.10	\$7,982.10
Category Amount:						\$7,982.10	\$7,982.10
	Category Number:	0100 ROADWAY					
0561	201-1500	CLEARING & GRUBBING -	LS	1.000	.900		
				3405000.000	.050		
					.950	\$170,250.00	\$3,234,750.00
		222170-					
0581	163-0240	MULCH	TN	4,175.000	363.660		
				13.500	18.853		
					382.513	\$254.52	\$5,163.93
0586	163-0232	TEMPORARY GRASSING	AC	123.000	80.367		
				271.000	3.782		
					84.149	\$1,024.92	\$22,804.38
0596	700-7000	AGRICULTURAL LIME	TN	490.000	41.442		
				135.000	1.020		
					42.462	\$137.70	\$5,732.37

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: 01150085

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0039

Pay Period: 11/01/2024
to 11/30/2024

Project Number 222170-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0601	700-8000	FERTILIZER MIXED GRADE	TN	172.000 974.000	54.433 .550 54.983	\$535.70	\$53,553.44
0801	441-0050	CONC SLOPE DRAIN	SY	54.000 73.750	7.000 .000 7.000	\$0.00	\$516.25
Category Amount:						\$172,202.84	\$3,322,520.37
Category Number: 0801 BRIDGE 1 - OVER BIG CREEK							
0821	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1 RT	LS	1.000 134450.000	1.000 .000 1.000	\$0.00	\$134,450.00
0826	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF 1 RT		769.000 321.000	768.940 .000 768.940	\$0.00	\$246,829.74
Category Amount:						\$0.00	\$381,279.74
Category Number: 0100 ROADWAY							
0856	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		12.900 379.000	.000 5.159 5.159	\$1,955.26	\$1,955.26
0861	456-2020	INDENTATION EDGE LINE RUMBLE STRIPS-GRC GLM UOUS)		10.700 379.000	.000 9.684 9.684	\$3,670.24	\$3,670.24
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN#9)	*\$*	.000 1.000	1,011,184.890 41,560.300 1,052,745.190	\$41,560.30	\$1,052,745.19
Category Amount:						\$47,185.80	\$1,058,370.69
Project Total Amount:						\$916,627.58	\$31,903,075.76