

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: 01150085

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0040

Pay Period: 12/01/2024
to 12/31/2024

Contract Location:

MENNONITE CHURCH ROAD (CR 138) AND EXTENDING TO :

Time Allowed:

988 Days

Elapsed Calender Days:

1202 Days

Percent Time:

121.66

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

05/21/2021

Date Awarded:

05/21/2021

Date Contract Executed:

08/17/2021

Date Notice to Proceed:

09/17/2021

Date Work Began:

10/14/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2024

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$34,452,870.57

Original Contract Amount \$32,222,142.72

Funds Available \$3,775,292.29

Percent Complete 92.74%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222170-	\$34,452,870.56	\$32,222,142.71	\$3,775,292.28	89.04%	\$-136,830.48

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: 01150085

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0040

Pay Period: 12/01/2024
to 12/31/2024

Project Number: 222170- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222170-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$31,950,664.28	\$31,903,075.76	\$47,588.52
Total Earnings	\$31,950,664.28	\$31,903,075.76	\$47,588.52
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$31,950,664.28	\$31,903,075.76	\$47,588.52
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,273,086.00)	(\$1,088,667.00)	(\$184,419.00)
Total:	\$30,677,578.28	\$30,814,408.76	
		Total Payable:	(\$136,830.48)

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: 01150085

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0040

Pay Period: 12/01/2024
to 12/31/2024

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0007	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		44,242.000	26,110.750		
				8.100	251.000		
					26,361.750	\$2,033.10	\$213,530.18
0040	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		26,181.000	5,771.000		
				0.100	40.000		
					5,811.000	\$4.00	\$581.10
0041	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		2,212.000	10,751.000		
				3.850	382.000		
					11,133.000	\$1,470.70	\$42,862.05
0096	171-0010	TEMPORARY SILT FENCE, TYPE A LF		52,363.000	34,048.250		
				3.000	156.750		
					34,205.000	\$470.25	\$102,615.00
0097	171-0030	TEMPORARY SILT FENCE, TYPE C LF		25,552.000	17,697.000		
				4.350	1,042.750		
					18,739.750	\$4,535.96	\$81,517.91
0117	310-1101	GR AGGR BASE CRS, INCL MATL TN		150,144.000	178,295.440		
				30.250	806.080		
					179,101.520	\$24,383.92	\$5,417,820.98
0122	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		21,402.000	10,522.620		
				83.500	.000		
					10,522.620	\$0.00	\$878,638.77
0132	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,444.000	1,709.480		
				97.250	.000		
					1,709.480	\$0.00	\$166,246.93
0137	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		72,915.000	81,702.120		
				76.500	.000		
					81,702.120	\$0.00	\$6,250,212.18

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: 01150085

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0040

Pay Period: 12/01/2024
to 12/31/2024

Project Number 222170-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0142	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		25,559.000 80.750	34,438.020 .000 34,438.020	\$0.00	\$2,780,870.12
0157	433-1000	REINF CONC APPROACH SLAB	SY	514.000 260.000	514.330 .000 514.330	\$0.00	\$133,725.80
0172	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	5,664.000 58.250	8,075.330 .000 8,075.330	\$0.00	\$470,387.97
0182	500-3002	CLASS AA CONCRETE	CY	266.140 854.000	237.360 .000 237.360	\$0.00	\$202,705.44
Category Amount:						\$32,897.93	\$16,741,714.43
Category Number: 0801 BRIDGE 1 - OVER BIG CREEK							
0222	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1 LT	LS	1.000 268900.000	1.000 .000 1.000	\$0.00	\$268,900.00
0227	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1 RT	LS	1.000 134450.000	1.000 .000 1.000	\$0.00	\$134,450.00
0232	500-2100	CONCRETE BARRIER	LF	248.000 124.000	248.000 .000 248.000	\$0.00	\$30,752.00
0237	500-2100	CONCRETE BARRIER	LF	248.000 124.000	248.000 .000 248.000	\$0.00	\$30,752.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: 01150085

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0040

Pay Period: 12/01/2024
to 12/31/2024

Project Number 222170-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE 1 - OVER BIG CREEK							
0242	500-3101	CLASS A CONCRETE	CY	46.000 1170.000	46.200 .000 46.200	\$0.00	\$54,054.00
0247	500-3101	CLASS A CONCRETE	CY	46.000 1170.000	46.200 .000 46.200	\$0.00	\$54,054.00
0252	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF 1 LT		769.000 321.000	768.500 .000 768.500	\$0.00	\$246,688.50
0282	520-2220	PILING, PSC, 20 IN SQ	LF	740.000 141.000	854.010 .000 854.010	\$0.00	\$120,415.41
0287	520-2220	PILING, PSC, 20 IN SQ	LF	1,020.000 141.000	812.370 .000 812.370	\$0.00	\$114,544.17
0288	520-2220	PILING, PSC, 20 IN SQ CONCRETE PILE CUT OFF LENGTHS (75%)	LF	.000 105.750	66.870 .000 66.870	\$0.00	\$7,071.50
Category Amount:						\$0.00	\$1,061,681.58
Category Number: 0100 ROADWAY							
0431	668-2100	DROP INLET, GP 1	EA	91.000 2490.000	89.250 3.750 93.000	\$9,337.50	\$231,570.00
0581	163-0240	MULCH	TN	4,175.000 13.500	382.513 22.153 404.666	\$299.07	\$5,462.99

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: 01150085

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0040

Pay Period: 12/01/2024
to 12/31/2024

Project Number 222170-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0586	163-0232	TEMPORARY GRASSING	AC	123.000 271.000	84.149 3.657 87.806	\$991.05	\$23,795.43
0596	700-7000	AGRICULTURAL LIME	TN	490.000 135.000	42.462 1.260 43.722	\$170.10	\$5,902.47
0601	700-8000	FERTILIZER MIXED GRADE	TN	172.000 974.000	54.983 1.050 56.033	\$1,022.70	\$54,576.14
0801	441-0050	CONC SLOPE DRAIN	SY	54.000 73.750	7.000 .000 7.000	\$.00	\$516.25
Category Amount:						\$11,820.42	\$321,823.28
Category Number: 0801 BRIDGE 1 - OVER BIG CREEK							
0821	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 134450.000	1.000 .000 1.000	\$.00	\$134,450.00
		1 RT					
0826	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		769.000 321.000	768.940 .000 768.940	\$.00	\$246,829.74
		1 RT					
Category Amount:						\$0.00	\$381,279.74
Category Number: 0100 ROADWAY							
0856	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		12.900 379.000	5.159 7.573 12.732	\$2,870.17	\$4,825.43
Category Amount:						\$2,870.17	\$4,825.43
Project Total Amount:						\$47,588.52	\$31,950,664.28