

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: 01150085

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0041

Pay Period: 01/01/2025
to 01/31/2025

Contract Location:

MENNONITE CHURCH ROAD (CR 138) AND EXTENDING TO :

Time Allowed:

988 Days

Elapsed Calender Days:

1233 Days

Percent Time:

124.80

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

05/21/2021

Date Awarded:

05/21/2021

Date Contract Executed:

08/17/2021

Date Notice to Proceed:

09/17/2021

Date Work Began:

10/14/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2024

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$34,452,870.57

Original Contract Amount \$32,222,142.72

Funds Available \$3,936,795.85

Percent Complete 92.80%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222170-	\$34,452,870.56	\$32,222,142.71	\$3,936,795.84	88.57%	\$-161,503.56

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: 01150085

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0041

Pay Period: 01/01/2025
to 01/31/2025

Project Number: 222170- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222170-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$31,973,579.72	\$31,950,664.28	\$22,915.44
Total Earnings	\$31,973,579.72	\$31,950,664.28	\$22,915.44
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$31,973,579.72	\$31,950,664.28	\$22,915.44
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,457,505.00)	(\$1,273,086.00)	(\$184,419.00)
Total:	\$30,516,074.72	\$30,677,578.28	

Total Payable: (\$161,503.56)

Rpt-ID: RCPEsprj

Georgia

Date: 02/07/2025

User: 01150085

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0041

Pay Period: 01/01/2025
to 01/31/2025

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0041	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	2,212.000	11,133.000		
				3.850	200.000		
					11,333.000	\$770.00	\$43,632.05
0122	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		21,402.000	10,522.620		
				83.500	.000		
					10,522.620	\$.00	\$878,638.77
0132	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,444.000	1,709.480		
		MATL & H LIME		97.250	.000		
					1,709.480	\$.00	\$166,246.93
0137	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		72,915.000	81,702.120		
		TL & H LIME		76.500	.000		
					81,702.120	\$.00	\$6,250,212.18
0142	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		25,559.000	34,438.020		
		L & H LIME		80.750	.000		
					34,438.020	\$.00	\$2,780,870.12
0157	433-1000	REINF CONC APPROACH SLAB	SY	514.000	514.330		
				260.000	.000		
					514.330	\$.00	\$133,725.80
0172	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	5,664.000	8,075.330		
				58.250	.000		
					8,075.330	\$.00	\$470,387.97
0182	500-3002	CLASS AA CONCRETE	CY	266.140	237.360		
				854.000	.000		
					237.360	\$.00	\$202,705.44
Category Amount:						\$770.00	\$10,926,419.26

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: 01150085

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0041

Pay Period: 01/01/2025
to 01/31/2025

Project Number 222170-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE 1 - OVER BIG CREEK							
0222	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1 LT	LS	1.000 268900.000	1.000 .000 1.000	\$0.00	\$268,900.00
0227	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1 RT	LS	1.000 134450.000	1.000 .000 1.000	\$0.00	\$134,450.00
0232	500-2100	CONCRETE BARRIER	LF	248.000 124.000	248.000 .000 248.000	\$0.00	\$30,752.00
0237	500-2100	CONCRETE BARRIER	LF	248.000 124.000	248.000 .000 248.000	\$0.00	\$30,752.00
0242	500-3101	CLASS A CONCRETE	CY	46.000 1170.000	46.200 .000 46.200	\$0.00	\$54,054.00
0247	500-3101	CLASS A CONCRETE	CY	46.000 1170.000	46.200 .000 46.200	\$0.00	\$54,054.00
0252	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - 1 LT	LF	769.000 321.000	768.500 .000 768.500	\$0.00	\$246,688.50
0282	520-2220	PILING, PSC, 20 IN SQ	LF	740.000 141.000	854.010 .000 854.010	\$0.00	\$120,415.41
0287	520-2220	PILING, PSC, 20 IN SQ	LF	1,020.000 141.000	812.370 .000 812.370	\$0.00	\$114,544.17

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: 01150085

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0041

Pay Period: 01/01/2025
to 01/31/2025

Project Number 222170-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0801 BRIDGE 1 - OVER BIG CREEK					
0288	520-2220	PILING, PSC, 20 IN SQ	LF	.000 105.750	66.870 .000 66.870		
		CONCRETE PILE CUT OFF LENGTHS (75%)				\$.00	\$7,071.50
Category Amount:						\$0.00	\$1,061,681.58
Category Number:		0100 ROADWAY					
0431	668-2100	DROP INLET, GP 1	EA	91.000 2490.000	93.000 .000 93.000		
						\$.00	\$231,570.00
0436	634-1200	RIGHT OF WAY MARKERS	EA	212.000 120.000	107.000 81.000 188.000		
						\$9,720.00	\$22,560.00
0586	163-0232	TEMPORARY GRASSING	AC	123.000 271.000	87.806 3.767 91.573		
						\$1,020.86	\$24,816.28
0591	700-6910	PERMANENT GRASSING	AC	245.000 1080.000	100.380 7.576 107.956		
						\$8,182.08	\$116,592.48
0596	700-7000	AGRICULTURAL LIME	TN	490.000 135.000	43.722 5.119 48.841		
						\$691.07	\$6,593.54
0601	700-8000	FERTILIZER MIXED GRADE	TN	172.000 974.000	56.033 2.599 58.632		
						\$2,531.43	\$57,107.57
0801	441-0050	CONC SLOPE DRAIN	SY	54.000 73.750	7.000 .000 7.000		
						\$.00	\$516.25
Category Amount:						\$22,145.44	\$459,756.12

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: 01150085

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0041

Pay Period: 01/01/2025
to 01/31/2025

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0801	BRIDGE 1 - OVER BIG CREEK				
0821	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				134450.000	.000		
					1.000	\$.00	\$134,450.00
		1 RT					
0826	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF		769.000	768.940		
				321.000	.000		
					768.940	\$.00	\$246,829.74
		1 RT					
Category Amount:						\$0.00	\$381,279.74
Project Total Amount:						\$22,915.44	\$31,973,579.72