

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2025

User: 01150085

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0043

Pay Period: 03/01/2025
to 03/31/2025

Contract Location:

MENNONITE CHURCH ROAD (CR 138) AND EXTENDING TO :

Time Allowed:

1123 Days

Elapsed Calender Days:

1292 Days

Percent Time:

115.05

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

05/21/2021

Date Awarded:

05/21/2021

Date Contract Executed:

08/17/2021

Date Notice to Proceed:

09/17/2021

Date Work Began:

10/14/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/13/2024

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$34,499,371.17

Original Contract Amount \$32,222,142.72

Funds Available \$2,740,305.12

Percent Complete 94.44%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222170-	\$34,499,371.16	\$32,222,142.71	\$2,740,305.12	92.06%	\$995,813.86

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2025

User: 01150085

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0043

Pay Period: 03/01/2025
to 03/31/2025

Project Number: 222170- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222170-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$32,580,028.04	\$32,387,329.18	\$192,698.86
Total Earnings	\$32,580,028.04	\$32,387,329.18	\$192,698.86
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$32,580,028.04	\$32,387,329.18	\$192,698.86
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$184,419.00	\$0.00	\$184,419.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,005,381.00)	(\$1,624,077.00)	\$618,696.00
Total:	\$31,759,066.04	\$30,763,252.18	
		Total Payable:	\$995,813.86

Rpt-ID: RCPEsprj

Georgia

Date: 04/07/2025

User: 01150085

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0043

Pay Period: 03/01/2025
to 03/31/2025

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0107	205-0001	UNCLASS EXCAV	CY	196,569.000	196,811.528		
				4.450	21,350.200		
					218,161.728	\$95,008.39	\$970,819.69
0112	206-0002	BORROW EXCAV, INCL MATL	CY	238,780.000	216,040.990		
				7.350	4,089.680		
					220,130.670	\$30,059.15	\$1,617,960.42
0122	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		21,402.000	10,522.620		
				83.500	.000		
					10,522.620	\$.00	\$878,638.77
0132	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,444.000	1,709.480		
		MATL & H LIME		97.250	.000		
					1,709.480	\$.00	\$166,246.93
0137	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		72,915.000	81,702.120		
		TL & H LIME		76.500	.000		
					81,702.120	\$.00	\$6,250,212.18
0142	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		25,559.000	34,438.020		
		L & H LIME		80.750	.000		
					34,438.020	\$.00	\$2,780,870.12
0157	433-1000	REINF CONC APPROACH SLAB	SY	514.000	514.330		
				260.000	.000		
					514.330	\$.00	\$133,725.80
0172	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	5,664.000	8,075.330		
				58.250	.000		
					8,075.330	\$.00	\$470,387.97

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2025

User: 01150085

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0043

Pay Period: 03/01/2025
to 03/31/2025

Project Number 222170-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0182	500-3002	CLASS AA CONCRETE	CY	266.140 854.000	237.360 .000 237.360	\$0.00	\$202,705.44
Category Amount:						\$125,067.54	\$13,471,567.32
Category Number: 0801 BRIDGE 1 - OVER BIG CREEK							
0222	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1 LT	LS	1.000 268900.000	1.000 .000 1.000	\$0.00	\$268,900.00
0227	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1 RT	LS	1.000 134450.000	1.000 .000 1.000	\$0.00	\$134,450.00
0232	500-2100	CONCRETE BARRIER	LF	248.000 124.000	248.000 .000 248.000	\$0.00	\$30,752.00
0237	500-2100	CONCRETE BARRIER	LF	248.000 124.000	248.000 .000 248.000	\$0.00	\$30,752.00
0242	500-3101	CLASS A CONCRETE	CY	46.000 1170.000	46.200 .000 46.200	\$0.00	\$54,054.00
0247	500-3101	CLASS A CONCRETE	CY	46.000 1170.000	46.200 .000 46.200	\$0.00	\$54,054.00
0252	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - 1 LT	LF	769.000 321.000	768.500 .000 768.500	\$0.00	\$246,688.50

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2025

User: 01150085

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0043

Pay Period: 03/01/2025
to 03/31/2025

Project Number 222170-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE 1 - OVER BIG CREEK							
0282	520-2220	PILING, PSC, 20 IN SQ	LF	740.000 141.000	854.010 .000 854.010	\$0.00	\$120,415.41
0287	520-2220	PILING, PSC, 20 IN SQ	LF	1,020.000 141.000	812.370 .000 812.370	\$0.00	\$114,544.17
0288	520-2220	PILING, PSC, 20 IN SQ	LF	.000 105.750	66.870 .000 66.870	\$0.00	\$7,071.50
		CONCRETE PILE CUT OFF LENGTHS (75%)					
Category Amount:						\$0.00	\$1,061,681.58
Category Number: 0100 ROADWAY							
0421	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,042.000 42.250	1,749.282 166.667 1,915.949	\$7,041.68	\$80,948.85
0426	603-7000	PLASTIC FILTER FABRIC	SY	1,070.000 4.650	2,358.297 166.667 2,524.964	\$775.00	\$11,741.08
0431	668-2100	DROP INLET, GP 1	EA	91.000 2490.000	93.000 .000 93.000	\$0.00	\$231,570.00
0441	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		352.110 20.500	227.750 7.500 235.250	\$153.75	\$4,822.63
0446	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		549.760 21.750	501.760 12.500 514.260	\$271.88	\$11,185.16

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2025

User: 01150085

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0043

Pay Period: 03/01/2025
to 03/31/2025

Project Number 222170-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0451	636-1045	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		373.470 22.750	288.320 22.500 310.820	\$511.88	\$7,071.16
0456	636-2070	GALV STEEL POSTS, TP 7	LF	2,060.940 8.650	1,898.750 13.200 1,911.950	\$114.18	\$16,538.37
0461	636-2080	GALV STEEL POSTS, TP 8	LF	286.500 10.750	215.650 28.100 243.750	\$302.08	\$2,620.31
Category Amount:						\$9,170.45	\$366,497.56
Category Number: 0610 ROADWAY							
0501	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		325.000 9.200	185.500 64.600 250.100	\$594.32	\$2,300.92
0526	654-1001	RAISED PVMT MARKERS TP 1	EA	486.000 4.900	.000 322.000 322.000	\$1,577.80	\$1,577.80
0531	654-1003	RAISED PVMT MARKERS TP 3	EA	2,578.000 4.900	1,629.000 1,597.000 3,226.000	\$7,825.30	\$15,807.40
Category Amount:						\$9,997.42	\$19,686.12
Category Number: 0100 ROADWAY							
0560	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	2.000 14200.000	2.000 .000 2.000	\$.00	\$28,400.00
0581	163-0240	MULCH	TN	4,175.000 13.500	406.506 8.941 415.447	\$120.70	\$5,608.53

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2025

User: 01150085

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0043

Pay Period: 03/01/2025
to 03/31/2025

Project Number 222170-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0591	700-6910	PERMANENT GRASSING	AC	245.000 1080.000	107.956 1.330 109.286	\$1,436.40	\$118,028.88
0596	700-7000	AGRICULTURAL LIME	TN	490.000 135.000	49.741 .300 50.041	\$40.50	\$6,755.54
0601	700-8000	FERTILIZER MIXED GRADE	TN	172.000 974.000	59.006 .375 59.381	\$365.25	\$57,837.09
0742	004-0022	EXTRA WORK -	LS	.000 46500.600	.000 1.000 1.000	\$46,500.60	\$46,500.60
Remove and Replace Water Main due to Storm Drain Conflict Includes Valves and Fittings at Adams. St.							
0801	441-0050	CONC SLOPE DRAIN	SY	54.000 73.750	7.000 .000 7.000	\$0.00	\$516.25
Category Amount:						\$48,463.45	\$263,646.89
Category Number: 0801 BRIDGE 1 - OVER BIG CREEK							
0821	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 134450.000	1.000 .000 1.000	\$0.00	\$134,450.00
1 RT							
0826	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		769.000 321.000	768.940 .000 768.940	\$0.00	\$246,829.74
1 RT							
Category Amount:						\$0.00	\$381,279.74
Project Total Amount:						\$192,698.86	\$32,580,028.04