

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2025

User: 01150085

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0048

Pay Period: 08/01/2025
to 09/30/2025

Contract Location:

MENNONITE CHURCH ROAD (CR 138) AND EXTENDING TO :

Time Allowed:

1123 Days

Elapsed Calender Days:

1475 Days

Percent Time:

131.34

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

05/21/2021

Date Awarded:

05/21/2021

Date Contract Executed:

08/17/2021

Date Notice to Proceed:

09/17/2021

Date Work Began:

10/14/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/13/2024

SNELLVILLE

GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$34,499,371.17

Original Contract Amount \$32,222,142.72

Funds Available \$2,496,197.93

Percent Complete 95.14%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222170-	\$34,499,371.16	\$32,222,142.71	\$2,496,197.93	92.76%	\$144,241.73

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2025

User: 01150085

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0048

Pay Period: 08/01/2025
to 09/30/2025

Project Number: 222170- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222170-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$32,824,135.23	\$32,679,893.50	\$144,241.73
Total Earnings	\$32,824,135.23	\$32,679,893.50	\$144,241.73
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$32,824,135.23	\$32,679,893.50	\$144,241.73
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$1,273,086.00	\$910,197.00	\$362,889.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$2,094,048.00)	(\$1,731,159.00)	(\$362,889.00)
Total:	\$32,003,173.23	\$31,858,931.50	

Total Payable: **\$144,241.73**

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2025

User: 01150085

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0048

Pay Period: 08/01/2025
to 09/30/2025

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			This Period		
Category Number:		0100 ROADWAY					
0003	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		551.000	2,759.550		
				25.250	908.527		
					3,668.077	\$22,940.31	\$92,618.94
0005	163-0501	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		1.000	.750		
				538.000	.250		
					1.000	\$134.50	\$538.00
0006	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		186.000	54.250		
				538.000	17.750		
					72.000	\$9,549.50	\$38,736.00
0007	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		44,242.000	27,775.750		
				8.100	3,647.750		
					31,423.500	\$29,546.78	\$254,530.35
0016	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		22.000	14.250		
				1840.000	4.750		
					19.000	\$8,740.00	\$34,960.00
0017	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		94.000	62.250		
				384.000	13.000		
					75.250	\$4,992.00	\$28,896.00
0035	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF		6,088.000	52.500		
				49.000	17.500		
					70.000	\$857.50	\$3,430.00
0036	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		12,776.000	21,593.000		
				0.100	.000		
					21,593.000	\$.00	\$2,159.30
0040	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		26,181.000	5,811.000		
				0.100	.000		
					5,811.000	\$.00	\$581.10

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2025

User: 01150085

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0048

Pay Period: 08/01/2025
to 09/30/2025

Project Number 222170-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2	Units	Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1		Unit Price	Qty To Date	This	
		Supplemental Description 2				Period	
Category Number:		0100 ROADWAY					
0096	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	52,363.000	34,505.000		
				3.000	9,868.833		
					44,373.833	\$29,606.50	\$133,121.50
0097	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	25,552.000	18,739.750		
				4.350	3,590.375		
					22,330.125	\$15,618.13	\$97,136.04
0117	310-1101	GR AGGR BASE CRS, INCL MATL	TN	150,144.000	179,393.940		
				30.250	52.820		
					179,446.760	\$1,597.81	\$5,428,264.49
0122	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		21,402.000	10,522.620		
				83.500	.000		
					10,522.620	\$.00	\$878,638.77
0127	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		24,162.000	25,032.280		
				87.750	20.050		
					25,052.330	\$1,759.39	\$2,198,341.96
0132	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,444.000	1,709.480		
				97.250	.000		
					1,709.480	\$.00	\$166,246.93
0137	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		72,915.000	81,702.120		
				76.500	.000		
					81,702.120	\$.00	\$6,250,212.18
0142	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		25,559.000	34,438.017		
				80.750	13.900		
					34,451.917	\$1,122.43	\$2,781,992.30
0147	413-0750	TACK COAT	GL	59,792.000	50,073.000		
				2.900	41.000		
					50,114.000	\$118.90	\$145,330.60

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2025

User: 01150085

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0048

Pay Period: 08/01/2025
to 09/30/2025

Project Number 222170-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0157	433-1000	REINF CONC APPROACH SLAB	SY	514.000 260.000	514.330 .000 514.330	\$0.00	\$133,725.80
0172	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	5,664.000 58.250	8,075.330 .000 8,075.330	\$0.00	\$470,387.97
0182	500-3002	CLASS AA CONCRETE	CY	266.140 854.000	237.360 .000 237.360	\$0.00	\$202,705.44
Category Amount:						\$126,583.75	\$19,342,553.67
Category Number: 0801 BRIDGE 1 - OVER BIG CREEK							
0222	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1 LT	LS	1.000 268900.000	1.000 .000 1.000	\$0.00	\$268,900.00
0227	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1 RT	LS	1.000 134450.000	1.000 .000 1.000	\$0.00	\$134,450.00
0232	500-2100	CONCRETE BARRIER	LF	248.000 124.000	248.000 .000 248.000	\$0.00	\$30,752.00
0237	500-2100	CONCRETE BARRIER	LF	248.000 124.000	248.000 .000 248.000	\$0.00	\$30,752.00
0242	500-3101	CLASS A CONCRETE	CY	46.000 1170.000	46.200 .000 46.200	\$0.00	\$54,054.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2025

User: 01150085

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0048

Pay Period: 08/01/2025
to 09/30/2025

Project Number 222170-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE 1 - OVER BIG CREEK							
0247	500-3101	CLASS A CONCRETE	CY	46.000 1170.000	46.200 .000 46.200	\$0.00	\$54,054.00
0252	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF 1 LT		769.000 321.000	768.500 .000 768.500	\$0.00	\$246,688.50
0282	520-2220	PILING, PSC, 20 IN SQ	LF	740.000 141.000	854.010 .000 854.010	\$0.00	\$120,415.41
0287	520-2220	PILING, PSC, 20 IN SQ	LF	1,020.000 141.000	812.370 .000 812.370	\$0.00	\$114,544.17
0288	520-2220	PILING, PSC, 20 IN SQ CONCRETE PILE CUT OFF LENGTHS (75%)	LF	.000 105.750	66.870 .000 66.870	\$0.00	\$7,071.50
Category Amount:						\$0.00	\$1,061,681.58
Category Number: 0100 ROADWAY							
0418	668-8012	SAFETY GRATE, TP 2	SF	173.000 34.250	.000 142.600 142.600	\$4,884.05	\$4,884.05
0419	668-8013	SAFETY GRATE, TP 3	SF	49.000 36.000	.000 49.000 49.000	\$1,764.00	\$1,764.00
0420	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	13.400 1500.000	13.380 .000 13.380	\$0.00	\$20,070.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2025

User: 01150085

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0048

Pay Period: 08/01/2025
to 09/30/2025

Project Number 222170-

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0421	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,042.000	2,199.282		
				42.250	61.444		
					2,260.726	\$2,596.01	\$95,515.67
0426	603-7000	PLASTIC FILTER FABRIC	SY	1,070.000	2,808.297		
				4.650	28.111		
					2,836.408	\$130.72	\$13,189.30
0431	668-2100	DROP INLET, GP 1	EA	91.000	93.000		
				2490.000	.000		
					93.000	\$.00	\$231,570.00
0441	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		352.110	244.250		
				20.500	61.500		
					305.750	\$1,260.75	\$6,267.88
0560	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				14200.000	.000		
					2.000	\$.00	\$28,400.00
		IV					
0791	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX	EA	7.000	12.750		
				1820.000	3.250		
					16.000	\$5,915.00	\$29,120.00
0801	441-0050	CONC SLOPE DRAIN	SY	54.000	7.000		
				73.750	.000		
					7.000	\$.00	\$516.25
Category Amount:						\$16,550.53	\$431,297.15
Category Number:		0801 BRIDGE 1 - OVER BIG CREEK					
0821	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				134450.000	.000		
					1.000	\$.00	\$134,450.00
		1 RT					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2025

User: 01150085

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0048

Pay Period: 08/01/2025

to 09/30/2025

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801 BRIDGE 1 - OVER BIG CREEK					
0826	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF		769.000	768.940		
				321.000	.000		
					768.940	\$.00	\$246,829.74
		1 RT					
					Category Amount:	\$0.00	\$381,279.74
	Category Number:	0100 ROADWAY					
0876	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	6.650	3.820		
				321.000	3.450		
					7.270	\$1,107.45	\$2,333.67
					Category Amount:	\$1,107.45	\$2,333.67
					Project Total Amount:	\$144,241.73	\$32,824,135.23