

Rpt-ID: RCPESPRJ

Georgia

Date: 05/31/2023

User: C0009568

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3TIA2101743-0

Estimate Number: 0015

Pay Period: 05/01/2023
to 05/31/2023

Contract Location:

SR 23/SR 57 BEGINNING AT BUBBA KENNEDY ROAD AND E:
SR 169.

Time Allowed: 697 Days
Elapsed Calender Days: 504 Days
Percent Time: 72.31

District: 5

Area: 01

Contractor:

MCLENDON ENTERPRISES, INC.
2365 AIMWELL RD.

Date Let: 06/18/2021
Date Awarded: 06/18/2021
Date Contract Executed: 09/01/2021
Date Notice to Proceed: 01/13/2022
Date Work Began: 03/14/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/10/2023

VIDALIA GA 30474-9064
Phone: (912)537-7887

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$7,305,036.22
Original Contract Amount \$6,533,690.64
Funds Available \$1,860,196.89
Percent Complete 74.54%

Counties:

Tattnall

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008289	\$7,305,036.22	\$6,533,690.64	\$1,860,196.89	74.54%	\$218,621.86

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/31/2023

User: C0009568

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3TIA2101743-0

Estimate Number: 0015

Pay Period: 05/01/2023
to 05/31/2023

Project Number: 0008289 SR 23 / 57 - CONSTRUCTION OF PASSING LANES

Federal State Project Number: 0008289

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$5,444,839.33	\$5,226,217.47	\$218,621.86
Total Earnings	\$5,444,839.33	\$5,226,217.47	\$218,621.86
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,444,839.33	\$5,226,217.47	\$218,621.86
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,444,839.33	\$5,226,217.47	

Total Payable: **\$218,621.86**

Rpt-ID: RCPEsprj

Georgia

Date: 05/31/2023

User: C0009568

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3TIA2101743-0

Estimate Number: 0015

Pay Period: 05/01/2023

to 05/31/2023

Project Number 0008289

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.847		
				217896.770	.118		
					.965	\$25,711.82	\$210,270.38
		0008289					
0020	210-0100	GRADING COMPLETE -	LS	1.000	.878		
				1536496.190	.037		
					.915	\$56,850.36	\$1,405,894.01
		0008289					
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		2,474.000	2,098.340		
				79.910	.000		
					2,098.340	\$0.00	\$167,678.35
0050	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		11,404.000	11,245.460		
				66.410	.000		
					11,245.460	\$0.00	\$746,811.00
0055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		6,317.000	6,949.640		
				70.440	345.910		
					7,295.550	\$24,365.90	\$513,898.54
0065	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	5,064.000	.000		
				3.360	2,114.444		
					2,114.444	\$7,104.53	\$7,104.53
0070	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	332.000	.000		
				51.760	275.842		
					275.842	\$14,277.58	\$14,277.58
0130	500-3002	CLASS AA CONCRETE	CY	126.000	113.810		
				1965.000	.000		
					113.810	\$0.00	\$223,636.65
0133	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	.000	959.778		
				16.250	973.222		
					1,933.000	\$15,814.86	\$31,411.25

Rpt-ID: RCPEsprj

Georgia

Date: 05/31/2023

User: C0009568

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3TIA2101743-0

Estimate Number: 0015

Pay Period: 05/01/2023
to 05/31/2023

Project Number 0008289

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0200	668-2100	DROP INLET, GP 1	EA	2.000	2.000		
				3498.060	.000		
					2.000	\$.00	\$6,996.12
0205	668-4300	STORM SEWER MANHOLE, TP 1	EA	4.000	4.000		
				3243.910	.000		
					4.000	\$.00	\$12,975.64
0220	163-0240	MULCH	TN	508.000	38.285		
				20.000	38.680		
					76.965	\$773.60	\$1,539.30
0300	167-1500	WATER QUALITY INSPECTIONS	MO	22.000	14.000		
				6024.000	1.000		
					15.000	\$6,024.00	\$90,360.00
0315	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	646.000	376.611		
				59.520	62.222		
					438.833	\$3,703.45	\$26,119.34
0320	603-7000	PLASTIC FILTER FABRIC	SY	646.000	402.611		
				1.510	62.222		
					464.833	\$93.96	\$701.90
0477	700-6910	PERMANENT GRASSING	AC	.000	3.624		
				1590.000	28.770		
					32.394	\$45,744.30	\$51,506.46
0487	700-8000	FERTILIZER MIXED GRADE	TN	.000	5.600		
				943.000	16.600		
					22.200	\$15,653.80	\$20,934.60

Estimate Summary By Project

Contract ID: B3TIA2101743-0

Estimate Number: 0015

Pay Period: 05/01/2023
to 05/31/2023

Project Number 0008289

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	145,813.610		
				1.000	2,503.700		
					148,317.310	\$2,503.70	\$148,317.31
		(IN#9)					
Category Amount:						\$218,621.86	\$3,680,432.96
Project Total Amount:						\$218,621.86	\$5,444,839.33