

Estimate Summary By Project

Contract ID: C3OSA1901416-0

Estimate Number: 0005

Pay Period: 02/16/2020

to 04/14/2020

Contract Location:

SR 16 @ CR 74/PYLANT ST & CR 74 PYLANT ST @ DEAD O/

Time Allowed: 367 Days
Elapsed Calender Days: 349 Days
Percent Time: 95.10

District: 3

Area: 05

Contractor:

CITY OF SENOIA
P.O. BOX 427

Date Let: 01/01/2019
Date Awarded: 10/21/2019
Date Contract Executed: 04/23/2019
Date Notice to Proceed: 05/02/2019
Date Work Began: 07/18/2019
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 05/02/2020

SENOIA GA 30276
Phone: (404)599-3679

Escrow Agent:

Surety Co: NO SURETY REQUIRED

Current Contract Amount \$1,822,544.00
Original Contract Amount \$1,822,544.00
Funds Available \$1,050,531.93
Percent Complete 42.36%

Counties:

Coweta

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012610.C3000	\$1,822,544.00	\$1,822,544.00	\$1,050,531.93	42.36%	\$176,637.92

Chief Engineer

Estimate Summary By Project

Contract ID: C3OSA1901416-0

Estimate Number: 0005

Pay Period: 02/16/2020

to 04/14/2020

Project Number: 0012610.C3000 CA - SR 16 @ CR 74/PYLANT ST & CR 74 PYLANT S
EEK

Federal State Project Number: 0012610-CST

	Total to Date	Prev to Date	This Estimate
Participating	\$772,012.07	\$595,374.15	\$176,637.92
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$772,012.07	\$595,374.15	\$176,637.92
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$772,012.07	\$595,374.15	\$176,637.92
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$772,012.07	\$595,374.15	

Total Payable: \$176,637.92

Rpt-ID: RCPEsprj

Georgia

Date: 04/14/2020

User: rilee

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: C3OSA1901416-0

Estimate Number: 0005

Pay Period: 02/16/2020

to 04/14/2020

Project Number 0012610.C3000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 INTERSECTION IMPROVEMENTS							
0005	001-9996	TRANSPORTATION ENHANCEMENT ACTIVITY - L*\$*		,822,544.000	595,374.150		
				1.000	176,637.920		
					772,012.070	\$176,637.92	\$772,012.07
		CONTRACT AMT SHOWN IN SM IS 80% OF BID A MT OR MAX FED PART AMT IN CONTRACT					
Category Amount:						\$176,637.92	\$772,012.07
Project Total Amount:						\$176,637.92	\$772,012.07