

Estimate Summary By Project

Contract ID: C3OSA2001584-0

Estimate Number: 0004

Pay Period: 06/03/2020
to 07/01/2020

Contract Location:
TWENTY LOCATIONS.

Time Allowed: 366 **Days**
Elapsed Calender Days: 212 **Days**
Percent Time: 57.92

District: 7 **Area:** 01

Contractor:
CITY OF ATLANTA
68 MITCHELL ST -- 3 RD FLOOR

Date Let: 01/01/2020
Date Awarded: 03/18/2020
Date Contract Executed: 11/18/2019
Date Notice to Proceed: 12/03/2019
Date Work Began: 12/04/2019
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/02/2020

ATLANTA GA 30303
Phone: (404)658-6300

Escrow Agent:
Surety Co: NONE ASSIGNED

Current Contract Amount \$5,000,000.00
Original Contract Amount \$5,000,000.00
Funds Available \$3,220,294.58
Percent Complete 35.59%

Counties:
DeKalb Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005610.C3000	\$5,000,000.00	\$5,000,000.00	\$3,220,294.58	35.59%	\$343,978.99

Chief Engineer

Estimate Summary By Project

Contract ID: C3OSA2001584-0

Estimate Number: 0004

Pay Period: 06/03/2020

to 07/01/2020

Project Number: M005610.C3000 CA - CITY OF ATLANTA RESURFACING - PHASE II

Federal State Project Number: M005610-MCST

	Total to Date	Prev to Date	This Estimate
Participating	\$1,779,705.42	\$1,435,726.43	\$343,978.99
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$1,779,705.42	\$1,435,726.43	\$343,978.99
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,779,705.42	\$1,435,726.43	\$343,978.99
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,779,705.42	\$1,435,726.43	

Total Payable:	\$343,978.99
-----------------------	---------------------

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2020

User: eekere

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: C3OSA2001584-0

Estimate Number: 0004

Pay Period: 06/03/2020

to 07/01/2020

Project Number M005610.C3000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0000 RESURFACING							
0005	001-9996	TRANSPORTATION ENHANCEMENT ACTIVITY - L*\$*		1,000,000.000	1,435,726.430		
				1.000	343,978.990		
					1,779,705.420	\$343,978.99	\$1,779,705.42
		CONTRACT AMT SHOWN IN SM IS 80% OF BID A M OR MAX FED PART AMT IN CONTRACT					
Category Amount:						\$343,978.99	\$1,779,705.42
Project Total Amount:						\$343,978.99	\$1,779,705.42