

Rpt-ID: RCPESPRJ

Georgia

Date: 07/20/2021

User: mpressle

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: C3OSA2002323-0

Estimate Number: 0006

Pay Period: 06/18/2021
to 07/20/2021

Contract Location:

CONSTRUCTION AND REHABILITATION ON CR 441/S PINET
SR 35 TO CS 772/OLD MONTICELLO RD FOR TURN LANES

Time Allowed: 185 Days

Elapsed Calender Days: 240 Days

Percent Time: 129.73

District: 4

Area: 04

Contractor:

CITY OF THOMASVILLE
P. O. BOX 1540

Date Let: 01/01/2020

Date Awarded: 03/11/2021

Date Contract Executed: 11/16/2020

Date Notice to Proceed: 11/23/2020

Date Work Began: 01/04/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/26/2021

THOMASVILLE

GA 31799

Phone: (912)228-7673

Escrow Agent:

Surety Co: NO SURETY REQUIRED

Current Contract Amount \$2,719,156.24

Original Contract Amount \$2,688,559.72

Funds Available \$1,741,027.70

Percent Complete 36.76%

Counties:

Thomas

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015802.C3000	\$2,719,156.24	\$2,688,559.72	\$1,741,027.70	35.97%	\$104,410.11

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/20/2021

User: mpressle

Department of Transportation

Page 2 of 3

Estimate Summary By Project

Contract ID: C3OSA2002323-0

Estimate Number: 0006

Pay Period: 06/18/2021
to 07/20/2021Project Number: 0015802.C3000 CA - CR 441/S PINETREE BLVD FM SR 35 TO CS 7
O RD

Federal State Project Number: 0015802

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$999,633.54	\$882,320.43	\$117,313.11
Total Earnings	\$999,633.54	\$882,320.43	\$117,313.11
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$999,633.54	\$882,320.43	\$117,313.11
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$21,505.00)	(\$8,602.00)	(\$12,903.00)
Total:	\$978,128.54	\$873,718.43	

Total Payable: **\$104,410.11**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/20/2021

User: mpressle

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: C3OSA2002323-0

Estimate Number: 0006

Pay Period: 06/18/2021

to 07/20/2021

Project Number 0015802.C3000

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0100 ROADWAY					
0005	001-9996	TRANSPORTATION ENHANCEMENT ACTIVITY - L *\$*		1,688,559.720	882,320.430		
				1.000	117,313.110		
					999,633.540	\$117,313.11	\$999,633.54
		CONTRACT AMT SHOWN IN SM IS 80% OF THE B					
		ID AMT OR MAX FED PART AMT IN CONTRACT					
Category Amount:						\$117,313.11	\$999,633.54
Project Total Amount:						\$117,313.11	\$999,633.54