

Rpt-ID: RCPESPRJ

Georgia

Date: 08/11/2022

User: tiwillia

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: C3OSA2102125-0

Estimate Number: 0005

Pay Period: 06/11/2022

to 08/08/2022

Contract Location:

TRANSPORTATION STREETSCAPE IMPROVEMENTS IN THE

Time Allowed: 281 **Days**
Elapsed Calender Days: 291 **Days**
Percent Time: 103.56

District: 5

Area: 03

Contractor:

CITY OF JESUP
PO BOX 427

Date Let: 01/01/2021
Date Awarded: 10/22/2021
Date Contract Executed: 10/18/2021
Date Notice to Proceed: 10/22/2021
Date Work Began: 01/24/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 07/29/2022

JESUP GA 31545
Phone: (912)427-2903

Escrow Agent:

Surety Co: NO SURETY REQUIRED

Current Contract Amount \$781,503.49
Original Contract Amount \$781,503.49
Funds Available \$176,520.73
Percent Complete 77.41%

Counties:

Wayne

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015724.C3000	\$781,503.49	\$781,503.49	\$176,520.73	77.41%	\$122,059.93

Chief Engineer

Estimate Summary By Project

Contract ID: C3OSA2102125-0

Estimate Number: 0005

Pay Period: 06/11/2022

to 08/08/2022

Project Number: 0015724.C3000 CA - TRANSPORTATION IMPROVEMENTS IN JESU

Federal State Project Number: 0015724

	Total to Date	Prev to Date	This Estimate
Participating	\$604,982.76	\$482,922.83	\$122,059.93
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$604,982.76	\$482,922.83	\$122,059.93
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$604,982.76	\$482,922.83	\$122,059.93
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$604,982.76	\$482,922.83	

Total Payable: \$122,059.93

Rpt-ID: RCPEsprj

Georgia

Date: 08/11/2022

User: tiwillia

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: C3OSA2102125-0

Estimate Number: 0005

Pay Period: 06/11/2022

to 08/08/2022

Project Number 0015724.C3000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 STREETScape							
0005	001-9996	TRANSPORTATION ENHANCEMENT ACTIVITY - L*\$*		781,503.490	482,922.830		
				1.000	122,059.930		
					604,982.760	\$122,059.93	\$604,982.76
		CONTRACT AMT SHOWN IN SM IS 80% OF BID A MT OR MAX FED PART AMT IN CONTRACT					
Category Amount:						\$122,059.93	\$604,982.76
Project Total Amount:						\$122,059.93	\$604,982.76