

Rpt-ID: RCPESPRJ

Georgia

Date: 07/20/2021

User: 01020617

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: D30054-14-000-0

Estimate Number: 0052

Pay Period: 06/17/2021
to 07/19/2021

Contract Location:

WEIGH-IN-MOTION SCALES AT VARIOUS LOCATIONS IN DI:

Time Allowed: 974 Days

Elapsed Calender Days: 971 Days

Percent Time: 99.69

District: 8

Area:

Contractor:

BROOKS-BERRY-HAYNIE & ASSOC., INC.
600 DISCOVERY PLACE

Date Let: 06/30/2014

Date Awarded: 07/01/2014

Date Contract Executed: 09/02/2014

Date Notice to Proceed: 09/08/2014

Date Work Began: 09/08/2014

Date Time Stopped: 05/05/2017

Date Accepted: 09/19/2018

Adjusted Completion Date: 05/08/2017

MABLETON

GA 30126-4680

Phone: (770)874-1162

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$25,351,575.00

Original Contract Amount \$24,897,000.00

Funds Available \$710,317.42

Percent Complete 97.20%

Counties:

All Counties

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012683	\$25,351,575.00	\$24,897,000.00	\$710,317.42	97.20%	\$22,698.08

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/20/2021

User: 01020617

Department of Transportation

Page 2 of 3

Estimate Summary By Project

Contract ID: D30054-14-000-0

Estimate Number: 0052

Pay Period: 06/17/2021
to 07/19/2021

Project Number: 0012683 VARIOUS LOCATIONS - TRUCK WEIGH-IN-MOTION

Federal State Project Number: 0012683

	Total to Date	Prev to Date	This Estimate
Participating	\$22,177,131.79	\$22,156,703.52	\$20,428.27
Non-Participating	\$2,464,125.79	\$2,461,855.98	\$2,269.81
Total Earnings	\$24,641,257.58	\$24,618,559.50	\$22,698.08
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$24,641,257.58	\$24,618,559.50	\$22,698.08
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$24,641,257.58	\$24,618,559.50	

Total Payable: **\$22,698.08**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/20/2021

User: 01020617

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: D30054-14-000-0

Estimate Number: 0052

Pay Period: 06/17/2021
to 07/19/2021

Project Number 0012683

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0020	HOURLY MILESTONE				
0027	999-2015	CONSTRUCTION COMPLETE	LS	.000	.975		
				2698075.000	.001		
					.976	\$22,698.08	\$22,153,321.20
Category Amount:						\$22,698.08	\$22,153,321.20
Project Total Amount:						\$22,698.08	\$24,641,257.58