

Estimate Summary By Project

Contract ID: D3OSA1801617-0

Estimate Number: 0001

Pay Period: 11/09/2018

to 04/10/2019

Contract Location: CR 653/COVINGTON BYPASS @ CR 181/FLAT SHOALS RD.
Time Allowed: 366 Days
Elapsed Calender Days: 153 Days
Percent Time: 41.80

District: 2 Area: 05

Contractor: NEWTON COUNTY COUNTY COURTHOUSE
Date Let: 01/01/2018
Date Awarded: 11/20/2018
Date Contract Executed: 10/25/2018
Date Notice to Proceed: 11/09/2018
Date Work Began: 01/24/2019
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 11/09/2019

COVINGTON GA 30209
Phone: (404)786-2686

Escrow Agent:
Surety Co: NO SURETY REQUIRED

Current Contract Amount \$1,886,960.00
Original Contract Amount \$1,886,960.00
Funds Available \$1,685,815.98
Percent Complete 10.66%

Counties: Newton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012646.C3000	\$1,886,960.00	\$1,886,960.00	\$1,685,815.98	10.66%	\$201,144.02

Chief Engineer

Estimate Summary By Project

Contract ID: D3OSA1801617-0

Estimate Number: 0001

Pay Period: 11/09/2018
to 04/10/2019

Project Number: 0012646.C3000 CA - CR 653/COVINGTON BYPASS @ CR 181/FLAT

Federal State Project Number: 0012646-CST

	Total to Date	Prev to Date	This Estimate
Participating	\$160,915.22	\$0.00	\$160,915.22
Non-Participating	\$40,228.80	\$0.00	\$40,228.80
Total Earnings	\$201,144.02	\$0.00	\$201,144.02
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$201,144.02	\$0.00	\$201,144.02
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$201,144.02	\$0.00	

Total Payable:	\$201,144.02
-----------------------	---------------------

Estimate Summary By Project

Contract ID: D3OSA1801617-0

Estimate Number: 0001

Pay Period: 11/09/2018
to 04/10/2019

Project Number 0012646.C3000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	001-9996	TRANSPORTATION ENHANCEMENT ACTIVITY - L*\$*		,886,960.000	.000		
				1.000	201,144.020		
					201,144.020	\$201,144.02	\$201,144.02
		CONTRACT AMT SHOWN IN SM IS 80% OF BID A MT OR MAX FED PART AMT IN CONTRACT					
Category Amount:						\$201,144.02	\$201,144.02
Project Total Amount:						\$201,144.02	\$201,144.02