

Estimate Summary By Project

Contract ID: E3OSA1601098-0

Estimate Number: 0004

Pay Period: 03/01/2017
to 03/31/2017

Contract Location:
DALLAS BATTLEFIELD TRAILHEADS.

Time Allowed: 574 **Days**
Elapsed Calender Days: 299 **Days**
Percent Time: 52.09

District: 6 **Area:** 03

Contractor:
CITY OF DALLAS
120 MAIN ST.

Date Let: 01/01/2016
Date Awarded: 06/30/2016
Date Contract Executed: 04/29/2016
Date Notice to Proceed: 06/06/2016
Date Work Began: 10/16/2016
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/31/2017

DALLAS GA 30132-4200
Phone: (404)443-8110

Escrow Agent:
Surety Co: NO SURETY REQUIRED

Current Contract Amount \$600,000.00
Original Contract Amount \$600,000.00
Funds Available \$291,419.50
Percent Complete 51.43%

Counties:
Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010709.E3000	\$600,000.00	\$600,000.00	\$291,419.50	51.43%	\$42,614.66

Chief Engineer

Estimate Summary By Project

Contract ID: E3OSA1601098-0

Estimate Number: 0004

Pay Period: 03/01/2017

to 03/31/2017

Project Number: 0010709.E3000 TE - CONSTRUCTION OF DALLAS BATTLEFIELD TF

Federal State Project Number: 0010709

	Total to Date	Prev to Date	This Estimate
Participating	\$308,580.50	\$265,965.84	\$42,614.66
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$308,580.50	\$265,965.84	\$42,614.66
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$308,580.50	\$265,965.84	\$42,614.66
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$308,580.50	\$265,965.84	

Total Payable:	\$42,614.66
-----------------------	--------------------

Estimate Summary By Project

Contract ID: E3OSA1601098-0

Estimate Number: 0004

Pay Period: 03/01/2017
to 03/31/2017

Project Number 0010709.E3000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 TRAILHEADS							
0005	001-9996	TRANSPORTATION ENHANCEMENT ACTIVITY - L *\$*		600,000.000	265,965.840		
				1.000	42,614.660		
					308,580.500	\$42,614.66	\$308,580.50
		-CONTRACT AMT SHOWN IN SM IS 80% OF BID AMT OR MAX FED PART AMT IN CONTRACT					
Category Amount:						\$42,614.66	\$308,580.50
Project Total Amount:						\$42,614.66	\$308,580.50