

Estimate Summary By Project

Contract ID: H3OSA1701806-0

Estimate Number: 0008

Pay Period: 08/29/2019

to 11/04/2019

Contract Location: CONSTRUCTION ON CITY CENTER IN CLARKSTON STREET
Time Allowed: 541 Days
Elapsed Calender Days: 637 Days
Percent Time: 117.74

District: 7 **Area:** 01

Contractor: CITY OF CLARKSTON
 3921 CHURCH STREET
 CLARKSTON GA 30021
Phone: (404)296-6489
Escrow Agent:
Surety Co: NO SURETY REQUIRED

Date Let: 01/01/2017
Date Awarded: 08/10/2017
Date Contract Executed: 02/01/2018
Date Notice to Proceed: 02/06/2018
Date Work Began: 04/15/2018
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 07/31/2019

Current Contract Amount \$4,892,613.00 **Counties:**
Original Contract Amount \$4,892,613.00 DeKalb
Funds Available \$2,940,828.18
Percent Complete 39.89%

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007613.H3000	\$4,892,613.00	\$4,892,613.00	\$2,940,828.18	39.89%	\$151,639.56

Chief Engineer

Estimate Summary By Project

Contract ID: H3OSA1701806-0

Estimate Number: 0008

Pay Period: 08/29/2019

to 11/04/2019

Project Number: 0007613.H3000 HPP - CITY CENTER IN CLARKSTON STREETSCAF

Federal State Project Number: 0007613

	Total to Date	Prev to Date	This Estimate
Participating	\$1,951,784.82	\$1,800,145.26	\$151,639.56
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$1,951,784.82	\$1,800,145.26	\$151,639.56
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,951,784.82	\$1,800,145.26	\$151,639.56
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,951,784.82	\$1,800,145.26	

Total Payable: \$151,639.56

Estimate Summary By Project

Contract ID: H3OSA1701806-0

Estimate Number: 0008

Pay Period: 08/29/2019
to 11/04/2019

Project Number 0007613.H3000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 STREETScape							
0005	001-9996	TRANSPORTATION ENHANCEMENT ACTIVITY - L*\$*		1,892,613.000	1,800,145.260		
				1.000	151,639.560		
					1,951,784.820	\$151,639.56	\$1,951,784.82
		-CONTRACT AMT SHOWN IN SM IS 80% OF BID AMT OR MAX FED PART AMT IN CONTRACT					
Category Amount:						\$151,639.56	\$1,951,784.82
Project Total Amount:						\$151,639.56	\$1,951,784.82