



STATE	PROJECT NUMBER	SHEET NO.	TOTAL SHEETS
GA.			




NOTE: ALL DIMENSIONS ARE RADIAL



CONSTRUCTION SEQUENCE

1. PLACE TEMPORARY SHORING AS NECESSARY. MAINTAIN 2 - 12'-0" TRAFFIC LANES ON EXISTING BRIDGE.
2. BUILD STAGE I ACCORDING TO PLANS.
3. PLACE TEMPORARY BARRIER ACCORDING TO PLANS. SHIFT TRAFFIC TO STAGE I CONSTRUCTION, MAINTAINING 2 - 12'-0" TRAVEL LANES.
4. REMOVE EXISTING BRIDGE.
5. COMPLETE STAGE II CONSTRUCTION ACCORDING TO PLANS.
6. REMOVE TEMPORARY BARRIER AND PLACE TEMPORARY TRAFFIC CONTROL DEVICES WITHIN THE LIMITS SHOWN IN STAGE III CONSTRUCTION. SHIFT TRAFFIC AS SHOWN IN STAGE III CONSTRUCTION.
7. COMPLETE STAGE III CONSTRUCTION ACCORDING TO PLANS.
8. REMOVE TEMPORARY TRAFFIC CONTROL DEVICES AND OPEN COMPLETED BRIDGE TO TRAFFIC.

THE AFOREMENTIONED SEQUENCE SHALL BE COORDINATED WITH ROADWAY OPERATIONS, SEE ROADWAY PLANS. IN LIEU OF THE ABOVE CONSTRUCTION SEQUENCE, THE CONTRACTOR MAY SUBMIT A PROPOSED CONSTRUCTION SEQUENCE FOR APPROVAL.



<div>DRAWING NO. 35-002</div> <div>BRIDGE SHEET 2 OF 2</div>		DATE						BRIDGE NO. 1		
								GEORGIA		
								DEPARTMENT OF TRANSPORTATION		
								ENGINEERING DIVISION-OFFICE OF BRIDGES & STRUCTURES		
	REVISIONS						SEQUENCE OF CONSTRUCTION			
							S.R. 4 (U.S. 1) OVER ROCKY CREEK			
							TOOMBS COUNTY EDS00-0545-00(025)			
							NOT TO SCALE			OCTOBER 2014
		BY					DESIGNED CIK		CHECKED STB	REVIEWED DLC/WMD
							DRAWN CIK		DESIGN GROUP STB	APPROVED BFR