ID	Activity Name	Original Start	Finish	Total 2019	2020	2021	2022
		Duration		Float NDJFMAMJJASOND			
DOT - I-20	@ Savannah River Bridge Replacement	0		0			
Contract		0		0			
		1266 12-Nov-18	20 Apr 22				20 Apr 22
lilestones			50-Apr-22				30-Apr-22,
M1000	NTP 1 Preliminary Design	0 12-Nov-18		0 🕈 NTP 1 Preliminary Design			
M2000	Substantial Completion Duration from NTP 1	1146 12-Nov-18		0			Substantial Completion
M2010	Preliminary Design Duration	87 12-Nov-18	06-Feb-19	0 Preliminary Design Duration			
M1010	NTP 2 Finalize Design	0 07-Feb-19		0 • NTP 2 Finalize Design			
M2020	Detailed Design Duration	180 07-Feb-19	05-Aug-19		sign Duration		
M1020	NTP 3 Release for Construction	0 06-Aug-19		0 ♦ NTP 3 Rele	ase for Construction		
M2030	Construction Duration	879 06-Aug-19		0			Construction Duration
M9000	Substantial Completion	0	31-Dec-21*	0			Substantial Completion
M9500	Project Closeout Duration	120 01-Jan-22	30-Apr-22	0			Project Clo
M9900	Final Completion	0	30-Apr-22	0			♦ Final Com
estrictions		0		0			
019		383 15-Mar-19	31-Mar-20	0	3 1-Mar-20, 2019	. .	
M3000	Spring Break Restriction 2019	10 15-Mar-19*	24-Mar-19	0	12019		
M3010	Masters Tournament Restriction 2019	10 05-Apr-19*		0 Masters Tournament F		<td></td>	
M3020	Easter Restriction 2019	5 18-Apr-19*	•	0 Easter Restriction 201			
M3030	Memorial Day Restriction 2019	4 24-May-1		0 I Memorial Day Res			
M3040	Independence Day Restriction 2019	-	08-Jul-19	i i i i i i i i i i i i i i i	Day Restriction 2019		
M3050	Tax Free Weekend Restriction 2019		28-Jul-19		eekend Restriction 2019		
M3060	Labor Day Restriction 2019	4 30-Aug-19*			ay Restriction 2019		
M3070	Sales Tax Holiday Restriction 2019	3 27-Sep-19*			Tax Holiday Restriction 2019		
M3080	Thanksgiving Restriction 2019	5 27-Sep-19	· ·		Thanksgiving Restriction 2019		
M3090	Augusta Canal Recreational Shutdown Window 2019	122 01-Dec-19*				ational Shutdown Window 2019	**
	Augusta Canal Towpath Shutdown Window 2019	91 01-Dec-19*			Augusta Canal Towpath		
M3110	Christmas/New Year Restriction 2019	12 23-Dec-19* 383 13-Mar-20		0	Christmas/New Year Restrictio	√ 30-Mar-21, 2020	
020		363 T3-War-20	30-IVIAI-21			3 0-IVIal-21, 2020	
M3120	Spring Break Restriction 2020	10 13-Mar-20*	22-Mar-20	0	Spring Break Restrictio	n 2020	
M3130	Masters Tournament Restriction 2020	10 03-Apr-20*	12-Apr-20	0	Masters Tournament	Restriction 2020	
M3140	Easter Restriction 2020	5 09-Apr-20*	13-Apr-20	0	Easter Restriction 20	20	
M3150	Memorial Day Restriction 2020	4 22-May-2(25-May-20	0	Memorial Day Re	striction 2020	
M3160	Independence Day Restriction 2020	5 02-Jul-20*	06-Jul-20	0		e Day Restriction 2020	· ·
M3170	Tax Free Weekend Restriction 2020	3 24-Jul-20*	26-Jul-20	0	I Tax Free W	eekend Restriction 2020	
M3180	Labor Day Restriction 2020	4 28-Aug-20*	31-Aug-20	0	🛿 Labor D	ay Restriction 2020	
M3190	Sales Tax Holiday Restriction 2020	3 25-Sep-20*	27-Sep-20	0	l Sales	Tax Holiday Restriction 2020	
M3200	Thanksgiving Restriction 2020	5 25-Nov-20*	29-Nov-20	0		Thanksgiving Restriction 2020	
M3210	Augusta Canal Recreational Shutdown Window 2020	120 01-Dec-20*	30-Mar-21	0		Augusta Canal Rec	reational Shutdown Windo
M3220	Augusta Canal Towpath Shutdown Window 2020	90 01-Dec-20*	28-Feb-21	0		Augusta Canal Towpa	th Shutdown Window 2020
M3230	Christmas/New Year Restriction 2020	12 23-Dec-20*	03-Jan-21	0		Christmas/New Year Restrie	
021		298 12-Mar-21	03-Jan-22	0			03+Jan-22, 2021
M3240	Spring Break Restriction 2021	10 12-Mar-21*	21-Mar-21	0		Spring Break Restric	ction 2021
M3250	Easter Restriction 2021	5 01-Apr-21*				Easter Restriction 2	
M3260	Masters Tournament Restriction 2021	10 02-Apr-21*				Masters Tourname	
M3270	Memorial Day Restriction 2021	4 21-May-2'				I Memorial Day	
	INCHIONAL DAY INCOMUNI 2021	4 21-1v1ay-2	2-+-iviay=21				

		20	21											20	22											25 20		ер	-18	8 1 1	1:5	8
Л	_		_	-			NI	6		-	N 4	٨	N 4	_	_	_	0		NI	D		-	N 4	•		_		^	~		NI	-
1	M	J	J	A	5	0	Ν	D	J	F	Μ	А	IVI	J	J	А	5	0	IN	U	J	F	М	А		J	J	A	5	0	IN	
													7 3	30-	Ар	r-2	2,	Mile	est	one	es											
				1	1	1			5	Sul	osta	ant	ial	Co	mp	let	ion	D	ura	tior	n fr	on	n N	TF	21							
						I I I I I I I I I I I I I I														4												L 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
- 4					 	 				i		i i	ial I	Co Pro	r i	olet t C	ion Ios	eo etic		Jur	ati	on										L 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
						1																										
td		'n \	Wi	ndo	w	20	19										1															
3	inc	dov Ma	v 2	2019	9	·																										
)2 ri əs	0 ctic stric n 2 Ré	on ctic 202	n 2 20 rict	20 202 ion	20																											
A	ug us	us ta (ta Ca	ctio Cai nal rea	hal Tc	Re	ecr atl	۱S	hu ի 2	tdc 02	owr 0	١W	/ind	dov	v 2			202	20													
E	Eas Ma	ste aste	r R ers	eak lest To nor	iric uri	tior	n 2 nei	02 nt F	20 Re:)21 stri	ctic	on 2	202		21		-					_	-									- r
A	- 1	ivit					<u> </u>							<u> </u>						;				(DC	Dra	cle	Co	orp	ora	tio	n

/ ID	Activity Name	Original Start	Finish	Total		2019				2021					2023	
		Duration					202					2022				ন
M3280	Independence Day Restriction 2021	5 02-Jul-21*	06-Jul-21	0							endence Day Rest					Ц
M3290	Tax Free Weekend Restriction 2021	3 23-Jul-21*		0							Free Weekend Re					
M3300	Labor Day Restriction 2021	4 27-Aug-21*		0							abor Day Restrictio					
M3310	Sales Tax Holiday Restriction 2021	3 24-Sep-21*	0	0							Sales Tax Holiday		21			
M3320	Thanksgiving Restriction 2021	5 24-Nov-21*	•	0								ng Restriction 20	- i i i i			
M3330	Christmas/New Year Restriction 2021	12 23-Dec-21*		0		*-*-*-*				- + + + -		as/New Year Re)21		
Design		0		0							_					
	Dealan	163 12-Nov-18	26- lup-10	0		▼ 26-Jun-19, Preliminary I	Design									
Preliminary																
D1000	Perform Survey Topo, Metes, & Bounds	73 12-Nov-18	20-Feb-19	0	: :	Perform Survey Topo, Metes, & Bo										
D1070	Prepare Preliminary Demolition & Removal Plans	86 12-Nov-18		43		Prepare Preliminary Demolition &	+									
D1010	Prepare Geotechnical Investigations & Reports	143 10-Dec-18	26-Jun-19	0		Prepare Geotechnical In		ns & Reports	8							ł
D1020	Prepare Preliminary Roadway Design	65 10-Dec-18		23	Ì	Prepare Preliminary Roadway De										į.
D1030	Prepare Preliminary Bridge Design	130 10-Dec-18	07-Jun-19	0		Prépare Préliminary Bridg										1
D1040	Prepare Preliminary Drainage Design	102 08-Jan-19	•	0		Prepare Preliminary Drain		n								1
D1090	Prepare Preliminary Wall Design	82 08-Jan-19	,	2		Prepare Preliminary Wall De					· · · · · · · · · · · · · · · · · · ·					¦
Detailed De	esign	191 07-Feb-19	31-Oct-19	0		▼ 31-Oct-19, [Detailed D	esign								
D2030	Prepare & Submit Project Quality Management Plan (QMP)	5 07-Feb-19	13-Feb-19	123		I Prepare & Submit Project Quality Ma	anagemer	t Plan (QMP	?)							
D2040	Prepare & Submit Project Safety Plan	5 07-Feb-19	13-Feb-19	123		Prepare & Submit Project Safety Pla	an									
D2050	Prepare & Submit Schedule of Values	5 07-Feb-19	13-Feb-19	123		Prepare & Submit Schedule of Value	i i i									į.
D2060	Prepare & Submit Project Baseline Schedule	5 07-Feb-19	13-Feb-19	123		Prepare & Submit Project Baseline \$	Schedule									ł
D2070	Prepare & Submit Traffic Control Plan (TCP)	5 07-Feb-19	13-Feb-19	123		Prepare & Submit Traffic Control Pla				- <u>i</u>		······································		·		1-
D2080	Prepare & Submit Transportation Management Plan (TMP)	5 07-Feb-19		123		Prepare & Submit Transportation M		t Plan (TMP	2)							ł
D2090	Prepare & Submit Public Information and Communications Plan (PICP)	5 07-Feb-19		123		Prepare & Submit Public Information				1 1 1 1 1 1 1 1 1 1 1 1 1 1 1						ł
D2100	Prepare & Submit Construction Phasing Plan	5 07-Feb-19		123		Prepare & Submit Construction Pha	- i i i									ł
D2110	Prepare & Submit Construction Maintenance Limits Plan	5 07-Feb-19		123		 Prepare & Submit Construction Mair 		imits Plan		i i i i i i i i i i i i i i i						ł
D2120	Prepare & Submit Comprehensive Environmental Protection Program (CEI	5 07-Feb-19		123		I Prepare & Submit Comprehensive E		4 4 4 1	n Program ((CEPP)	· · · · · · · · · · · · · · · · · · ·	· · · · · · · · · · · · · · · · · · ·				
D2130	Prepare & Submit Final Demolition & Removal Plan	86 07-Feb-19		42		Prepare & Submit Final D	i i i			· · · /						ł
D2140	Prepare & Submit Maintenance Management Plan	5 07-Feb-19		123		Prepare & Submit Maintenance Mar										į.
D2150	Prepare & Submit Government Approvals	5 07-Feb-19		123		I Prepare & Submit Government App	i i i									ł.
D2160	Prepare & Submit Post-Construction Stormwater Report	5 07-Feb-19		123		Prepare & Submit Post-Construction		iter Report								į.
D2100	Prepare & Submit Utility Coordination Documents	5 07-Feb-19		123		 Prepare & Submit Utility Coordinatio 		الالفادفانية			· · · · · · · · · · · · · · · · · · ·					÷
D2170	Prepare & Submit Worksite Supervisors	5 07-Feb-19		123		Prepare & Submit Worksite Supervi		1110								į.
D2100	Prepare & Submit Project Management Plans	5 07-Feb-19		123		 Prepare & Submit Project Managem 										ł
D2000	Prepare Final Roadway Design	151 07-Mar-19*				Prepare Final	1 I I I									
D2000	Prepare & Submit Final Augusta Canal Bridge	162 07-Mar-19*				Prepare & Su			nal Bridge							i.
D2200	Prepare & Submit Savannah River Stage 1 Substr. & Foundation	64 07-Jun-19*				Prepare & Submi				Foundation		$\begin{array}{cccccccccccccccccccccccccccccccccccc$				÷
D2210	Develop Specifications by Discipline	82 14-Jun-19*	•	0												ł
D2020	Prepare & Submit Savannah River Stage 1 Superstructure	59 15-Jul-19*		0		Prepare & Sub			tage 1 Super	structure						i.
D2020	Prepare & Submit Savannah River Stage 2 & 3 Packages	59 12-Aug-19*		0		Prepare & S	i i i									-
rocureme		228 13-Jun-19		0				or-20, Procu	-	. aurugeo						
			· · · · ·					1								;
P1000	Solicit Proposals For Construction Phase 1	20 13-Jun-19*				Solicit Proposals For C	i i i									ł
P1010	Solicit Proposals For Materials Phase 1	20 13-Jun-19		3		Solicit Proposals For N		nase 1								1
P1020	Evaulate Proposals Phase 1	10 11-Jul-19		3	: :	Evaulate Proposals P	1 I I									
P1030	Award Construction Pacakages Phase 1	5 25-Jul-19		3		Award Construction										ł
P1040	Solicit Proposals For Construction Phase 2-4	20 05-Mar-20*	•	0	+-			영국 이 방지 이번 이 방지 이 방	Construction							-
P1050	Solicit Proposals For Materials Phase 2-4	20 10-Mar-20	06-Apr-20	0			Solicit F	roposals Fo	r Materials P	hase 2-4						1
Actual Wor	rk Critical Remaining Work V Summary				-	ge 2 of 12			SK filter: All							

ty ID	Activity Name	Original Start Duration	Finish	Total	2019	
		Duration		Float	DJFMAMJJ	A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A
P1060	Evaulate Proposals Phase 2-4	10 07-Apr-20	20-Apr-20	0		Evaulate Proposals Phase 2-4
P1070	Award Construction Pacakages Phase 2-4	5 21-Apr-20	· ·	0		Award Construction Pacakages Phase 2-4
Pre-Constru	uction	0	· ·	0		
		232 12-Nov-18	01 Oct 10	673		01-Oct-19. Permits
Permits					· · · · · · · · · · · · · · · · · · ·	
A4940	Environmental Permits	232 12-Nov-18	01-Oct-19	673		Environmental Permits
Constructio	on	0		0		
Site Prep &	Utilities	138 07-Feb-19	19-Aug-19	0		🔫 19-Aug-19, Site Prep & Utilities
A1000	Coordinate & Relocate Conflicting Utilities	90 07-Feb-19	12-Jun-19	38		pordinate & Relocate Conflicting Utilities
A1010	Install SWPPP, Survey, & Site Access	10 06-Aug-19		0		■ Install SWPPP, Survey, & Site Access
Phase 1		180 20-Aug-19	_	0	, , , , , , , , , , , , , , , , , , ,	27-Apt-20, Phase 1
			· ·			
A1020	Mobilization Phase 1	15 20-Aug-19		0		Mobilization Phase 1
A1490	Shift Westbound Traffic to Phase 1 Roadway & Bridges	5 21-Apr-20		0		Shift Westbound Traffic to Phase 1 Roadway & Bridges
Western Ap	oproach (Sta 317+80 - 351+20)	53 08-Oct-19		87		▼ 19-Dec-19, Western Approach (Sta 317+80 - 351+20)
A1050	Prepare & Grade to Subgrade Western Approach Phase 1	5 08-Oct-19	14-Oct-19	0		Prepare & Grade to Subgrade Western Approach Phase 1
A2580	Relocate Exst. ITS Pole & Cabinet @ Sta. 349	5 15-Oct-19	21-Oct-19	111		I Relocate Exst. ITS Pole & Cabinet @ Sta. 349
A1230	Place Aggregate Base Western Approach Phase 1	5 22-Oct-19	28-Oct-19	111		II Place Aggregate Base Western Approach Phase 1
A2500	Place Asphalt Base Western Approach Phase 1	2 02-Dec-19	03-Dec-19	87) Place Asphalt Base Western Approach Phase 1
A2510	Place Concrete Pvmt. Western Approach Phase 1	10 04-Dec-19	17-Dec-19	87		Place Concrete Pvmt. Western Approach Phase 1
A2590	Place Asphalt Shoulder Western Approach Phase 1	2 18-Dec-19	19-Dec-19	87	· · · · · · · · · · · · · · · · · · ·	I. Place Asphalt Shoulder Western Approach Phase 1
Augusta Ca	anal Bridge (Sta 351+20 - 355+10)	5 10-Sep-19	16-Sep-19	90		₩ 16-Sep-19, Augusta Canal Bridge (Sta 351+20 - 355+10)
A1030	Construct Temporary Tressle/Work Platforms at Augusta Canal Phase 1	5 10-Sep-19	16-Sep-19	90		Construct Temporary Tressle/Work Platforms at Augusta Canal Phase 1
Columns &		50 21-Oct-19	27-Dec-19	71		▼ 7-Dec-19, Columns & Bents
A1080	Drive Piles @ Bent 01 for Augusta Canal Bridge Phase 1	5 21-Oct-19	25-Oct-19	71		I Drive Piles @ Bent 01 for Augusta Canal Bridge Phase 1
A1000	Drive Piles @ Bent 08 for Augusta Canal Br. Ph. 1	5 21-Oct-19		66		I Drive Piles @ Bent 08 for Augusta Cahal Br. Ph. 1
A1160	Form & Pour Bent 01 for Augusta Canal Bridge Phase 1	5 28-Oct-19		71		Form & Pour Bent 01 for Augusta Canal Bridge Phase 1
A2970	Form & Pour Bent 08 for Augusta Canal Br. Ph. 1	5 28-Oct-19		66		I Form & Pour Bent 08 for Augusta Canal Br. Ph. 1
A1110	Set Platform & Drive Shafts @ Bent 02 for Augusta Canal Br. Ph. 1	5 04-Nov-19		71		Set Platform & Drive Shafts @ Bent 02/for Augusta Canal Br. Ph. 1
A2980	Set Platform & Drive Shafts @ Bent 07 for Augusta Canal Br. Ph. 1	5 04-Nov-19		66		Set Platform & Drive Shafts @ Bent 07 for Augusta Canal Br. Ph. 1
A1220	Place Column & Cap @ Bent 02 for Augusta Canal Bridge Phase 1	5 11-Nov-19		71		I Place Column & Cap @ Bent 02 for Augusta Canal Bridge Phase 1
A2990	Place Column & Cap @ Bent 07 for Augusta Canal Br. Ph. 1	5 11-Nov-19		66		I Place Column & Cap @ Bent 07 for Augusta Canal Br. Ph. 1
A1190	Move Platform & Drive Shafts @ Bent 03 for Augusta Canal Br. Ph. 1	5 25-Nov-19		71		I Move Platform & Drive Shafts @ Bent 03 for Augusta Canal Br. Ph. 1
A3000	Move Platform & Drive Shafts @ Bent 06 for Augusta Canal Br. Ph. 1	5 25-Nov-19		66		I Move Platform & Drive Shafts @ Bent 06 for Augusta Canal Br. Ph. 1
A2930	Place Column & Cap @ Bent 03 for Augusta Canal Br. Ph. 1	5 02-Dec-19		71		Place Column & Cap @ Bent 03 for Augusta Canal Br. Ph. 1
A3010	Place Cap @ Bent 06 for Augusta Canal Br. Ph. 1	5 02-Dec-19		66		Place Cap @ Bent 06 for Augusta Canal Br. Ph/ 1
A2920	Move Platform & Drive Shafts @ Bent 04 for Augusta Canal Br. Ph. 1	5 16-Dec-19		71	<u>-</u>	I Move Platform & Drive Shafts @ Bent 04 for Augusta Canal Br. Ph. 1
A3020	Move Platform & Drive Shafts @ Bent 05 for Augusta Canal Br. Ph. 1	5 16-Dec-19		66		I Move Platform & Drive Shafts @ Bent 05 for Augusta Canal Br. Ph. 1
A2950	Place Column & Cap @ Bent 04 for Augusta Canal Br. Ph. 1	5 23-Dec-19		71		I Place Column & Cap @ Bent 04 for Augusta Canal Br. Ph. 1
A3030	Place Column & Cap @ Bent 05 for Augusta Canal Br. Ph. 1	5 23-Dec-19		66		II Place Column & Cap @ Bent 05 for Augusta Canal Br, Ph. 1
	Deck Spans	45 18-Nov-19		66		▼──▼ 17-Jan+20, Girders & Deck Spans
A1260	Set Girders & Precast Deck 01 for Augusta Canal Bridge Phase 1	5 18-Nov-19	22-Nov 10	71	· · · · · · · · · · · · · · · · · · ·	Set Girdets & Precast Deck 01 for Augusta Canal Bridge Phase 1
A1260 A3050		5 18-Nov-19 5 18-Nov-19		66		 Set Girders & Precast Deck 07 for Augusta Canal Bridge Phase 1 Set Girders & Precast Deck 07 for Augusta Canal Bridge Phase 1
	Set Girders & Precast Deck 07 for Augusta Canal Bridge Phase 1 Construct Concrete Finishes Deck 01 for Augusta Canal Br. Ph. 1	5 18-Nov-19 5 25-Nov-19		87		Set Girpers & Precast Deck 0/ for Augusta Canal Bridge Phase 1 Construct Concrete Finishes Deck 01 for Augusta Canal Br. Ph. 1
A3060		5 25-Nov-19 5 25-Nov-19		87		
A3120	Construct Concrete Finishes Deck 07 for Augusta Canal Br. Ph. 1			71		Construct Concrete Finishes;Deck 07; for Augusta Canal Br.;Ph. 1; Set Girders & Bresset Deck 07; for Augusta Canal Bridge Brace 1
A1290	Set Girders & Precast Deck 02 for Augusta Canal Bridge Phase 1	5 09-Dec-19	12-Dec-18	/ 1		I Set Girders & Precast Deck 02 for Augusta Canal Bridge Phase 1

	Savannah River Bridge Replacement	· · · · · · · · · · · · · · · · · · ·				-Sep-18 11
ity ID	Activity Name	Original Start Duration	Finish	Total Float		
A3040	Cat Cirdera & Dracast Dack 00 for Augusta Canal Dridge Dhace 1	5 09-Dec-19	12 Dec 10	Float N D J	F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J	JASO
	Set Girders & Precast Deck 06 for Augusta Canal Bridge Phase 1 Construct Concrete Finishes Deck 02 for Augusta Canal Br. Ph. 1				Construct Concrete Finishes Deck 02 for Augusta Canal Br. Ph. 1	
A3070	,	5 16-Dec-19		81		
A3110	Construct Concrete Finishes Deck 06 for Augusta Canal Br. Ph. 1	5 16-Dec-19		76	Construct Concrete Finishe's Deck 06 for Augusta Canal Br. Ph. 1	
A1320	Set Girders & Precast Deck 03 for Augusta Canal Bridge Phase 1	5 30-Dec-19			Set Girders & Precast Deck 03 for Augusta Canal Bridge Phase 1	
A1350	Set Girders & Precast Deck 04 for Augusta Canal Bridge Phase 1	5 30-Dec-19		71	I Set Girders' & Precast Deck 04 for Augusta Canal Bridge Phase 1	
A2940	Set Girders & Precast Deck 05 for Augusta Canal Bridge Phase 1	5 30-Dec-19		66	Set Girders & Precast Deck 05 for Augusta Canal Bridge Phase 1	
A3080	Construct Concrete Finishes Deck 03 for Augusta Canal Br. Ph. 1	5 06-Jan-20		71	Construct Concrete Finishes Deck 03 for Augusta Canal Br. Ph. 1	
A3100	Construct Concete Finishes Deck 05 for Augusta Canal Br. Ph. 1	5 06-Jan-20		66	Construct Concete Finishes Deck 05 for Augusta Canal Br. Ph. 1	
A3090	Construct Concrete Finishes Deck 04 for Augusta Canal Br. Ph. 1	5 13-Jan-20		66	Construct Concrete Finishes Deck 04 for Augusta Canal Br. Ph. 1	
Internal T	Iransition (Sta 355+10 - 366+85)	48 15-Oct-19	19-Dec-19	87	▼ 19-Dec 19, Internal Transition (Sta 355+10 - 366+85)	
A1070	Prepare & Grade to Subgrade Internal Transition Phase 1	5 15-Oct-19	21-Oct-19	0	Prepare & Grade to Subgrade Internal Transition Phase 1	
A1150	Place Aggregate Base Internal Transition Phase 1	7 22-Oct-19	30-Oct-19	109	Place Aggregate Base Internal Transition Phase 1	
A2520	Place Asphalt Base Internal Transition Phase 1	2 02-Dec-19	03-Dec-19	87	Place Asphalt Base Internal Transition Phase 1	
A2530	Place Concrete Pvmt. Internal Transition Phase 1	10 04-Dec-19	17-Dec-19	87	Place Concrete Pvmt. Internal Transition Phase 1	
A2600	Place Asphalt Shoulder Internal Transition Phase 1	2 18-Dec-19	19-Dec-19	87	I Place Asphalt Shoulder Internal Transition Phase 1	
Savanna	h River Bridge (Sta 366+85 - 380+01)	10 10-Sep-19	23-Sep-19	0	₩ 23-Sep-19, Savannah River Bridge (Sta 366+85 - 380+01)	
A1040	Construct Temporary Tressle/Work Platform at Savannah River Bridge Pha	10 10 Sep 10	22 Son 10	0	Construct Temporary Tressle/Work Platform at Savannah River Bridge Phase 1	
		10 10-Sep-19 140 24-Sep-19	-	0		
Columns	a & Bents	140 24-Sep-19	06-Api-20	0	Veteration veteratio veteration veteration veteration veteration veteration	
A1090	Drive Piles @ Bent 01 for Savannah River Bridge Phase 1	5 24-Sep-19	30-Sep-19	0	Drive Piles @ Bent 01 for Savannah River Bridge Phase 1	
A3600	Drive Piles @ Bent 19 for Savannah River Br. Ph. 1	5 24-Sep-19	30-Sep-19	10	I Drive Piles @ Bent 19 for Savannah River Br. Ph. 1	
A1100	Form & Pour Bent 01 for Savannah River Bridge Phase 1	5 01-Oct-19	07-Oct-19	0	Form & Pour Bent 01 for Savannah River Bridge Phase 1	
A3610	Form & Pour Bent 19 for Savannah River Br. Ph. 1	5 01-Oct-19	07-Oct-19	10	I Form & Pour Bent 19 for Savannah River Br. Ph. 1	
A1120	Set Platform & Drive Shafts Bent 02 for Savannah River Br. Ph. 1	5 08-Oct-19	14-Oct-19	0	Set Platform & Drive Shafts Bent 02 for Savannah River Br. Ph. 1	
A3620	Set Platform & Drive Shafts Bent 18 for Savannah River Br. Ph. 1	5 08-Oct-19	14-Oct-19	10	I Set Platform & Drive Shafts Bent 18 for Savannah River Br. Ph. 1	
A1130	Place Column & Cap @ Bent 02 for Savannah River Bridge Phase 1	5 15-Oct-19	21-Oct-19	0	Place Column & Cap @; Bent 02; for Savannah River Bridge Phase 1	
A3630	Place Column & Cap @ Bent 18 for Savannah River Br. Ph. 1	5 15-Oct-19	21-Oct-19	10	I Place Column & Cap @;Bent 18 for Savannah River Br. Ph. 1	
A1170	Move Platform & Drive Shafts Bent 03 for Savannah River Br. Ph. 1	5 29-Oct-19	04-Nov-19	0	Move Platform & Drive Shaffs Bent 03 for Savannah River Br. Ph. 1	
A3640	Move Platform & Drive Shafts Bent 17 for Savannah River Br. Ph. 1	5 29-Oct-19	04-Nov-19	10	D Move Platform & Drive Shafts Bent 1/7 for Savannah River Br. Ph. 1	
A1180	Place Column & Cap @ Bent 03 for Savannah River Bridge Phase 1	5 05-Nov-19	11-Nov-19	0	Place Column & Cap @ Bent 03 for Savannah River Bridge Phase 1	
A3650	Place Column & Cap @ Bent 17 for Savannah River Br. Ph. 1	5 05-Nov-19	11-Nov-19	10	I Place Column & Cap @ Bent 17 for Savannah River Br. Ph. 1	
A1200	Move Platform & Drive Shafts Bent 04 for Savannah River Br. Ph. 1	5 19-Nov-19	25 Nov 10		Kove Platform & Drive Shafts Bent 04 for Savannah River Br. Ph. 1	
A1200	Move Platform & Drive Shafts Bent 16 for Savannah River Br. Ph. 1	5 19-Nov-19		10	Move Platform & Drive Shafts Bent 16 for Savannah River Br. Ph. 1	
A3000	Place Column & Cap @ Bent 04 for Savannah River Bridge Phase 1	5 26-Nov-19		10	Place Column & Cap @ Bent 04 for Savarinah River Bridge Phase 1	
A3670	Place Column & Cap @ Bent 04 for Savannah River Bridge Phase 1	5 26-Nov-19		10	Place Column & Cap @ Bent 16 for Savannah River Br. Ph. 1	
A3070	Move Platform & Drive Shafts Bent 05 for Savannah River Br. Ph. 1	5 10-Dec-19		10	Move Platform & Drive Shafts Bent 05 for Savannah River Br. Ph. 1	
A3680	Move Platform & Drive Shafts Bent 15 for Savannah River Br. Ph. 1	5 10-Dec-19		10	Move Platform & Drive Shafts Bent 15 for Savannah River Br. Ph. 1	
A3000	Place Column & Cap @ Bent 05 for Savannah River Bridge Phase 1	5 17-Dec-19		10	Place Column & Cap @ Bent 05 for Savannah River Bridge Phase 1	
				10		
A3690	Place Column & Cap @ Bent 15 for Savannah River Br. Ph. 1 Move Platform & Drive Shafts Bent 06 for Savannah River Br. Ph. 1	5 17-Dec-19		10	Place Column & Cap. @ Bent 15 for Savannah River Br. Ph. 1	
A1270		5 31-Dec-19		10	Move Platform & Drive Shafts Bent 06 for Savannah River Br. Ph. 1	
A3700	Move Platform & Drive Shafts Bent 14 for Savannah River Br. Ph. 1	5 31-Dec-19		10	Move Platform & Drive Shafts Bent 14 for Savannah River Br. Ph. 1	
A1280	Place Column & Cap @ Bent 06 for Savannah River Bridge Phase 1	5 07-Jan-20			 Place Column & Cap @ Bent 06 for Savannah River Bridge Phase;1 Diag Column & Cap @ Bent 44 for Savannah River Bridge Phase;1 	
A3710	Place Column & Cap @ Bent 14 for Savannah River Br. Ph. 1	5 07-Jan-20		10	 Place Column & Cap @ Bent 14 for Savannah River Br. Ph. 1 Number District Strategy & District Strate	
A1300	Move Platform & Drive Shafts Bent 07 for Savannah River Br. Ph. 1	5 21-Jan-20		0	Klove Platform & Drive Shafts Bent 07 for Savannah River Br. Ph. 1	
A3720	Move Platform & Drive Shafts Bent 13 for Savannah River Br. Ph. 1	5 21-Jan-20		10	Move Platform & Drive Shafts Bent 13 for Savannah River Br. Ph. 1	
A1310	Place Column & Cap @ Bent 07 for Savannah River Bridge Phase 1	5 28-Jan-20	03-Feb-20	U	📔 Place Column & Cap @ Bent 07 for Savannah River Bridge Phase 1	
Actual V				Pag	e 4 of 12 TASK filter: All Activities	
Remain	ning Work 🔶 🔶 Milestone					cle Corpo

	vannah River Bridge Replacement		1		lassic S	chedule	,						ep-18 11:
ctivity ID	Activity Name	Original Start Duration	Finish	Total Float			2019					2023	
A3730	Place Column & Cap @ Bent 13 for Savannah River Br. Ph. 1	5 28-Jan-20	03-Feb-20	10		FMA	MJJASC		ONDJFMAMJJASONC @ Bent 13 for Savannah River Br. Ph. 1		JJASONI		ASON
A1330	Move Platform & Drive Shafts Bent 08 for Savannah River Br. Ph. 1	5 20 Gan 20		10					ive Shafts Bent 08 for Savannah River E				
A3740	Move Platform & Drive Shafts Bent 00 for Savannah River Br. Ph. 1	5 11-Feb-20		10					ive Shafts Bent 12 for Savannah River E				
A3740 A3550	Place Column & Cap @ Bent 08 for Savannah River Br. Ph. 1	5 18-Feb-20		- 10					ap @ Bent 08 for Savannah River Br. Ph	1 1 1 1 1 1			
	•			0									
A3750	Place Column & Cap @ Bent 12 for Savannah River Br. Ph. 1	5 18-Feb-20		10					ap @ Bent 12 for Savannah River Br. Ph			 ÷	
A3560	Move Platform & Drive Shafts Bent 09 for Savannah River Br. Ph. 1	5 03-Mar-20		0					Drive Shafts Bent 09 for Savannah River				
A3760	Move Platform & Drive Shafts Bent 11 for Savannah River Br. Ph. 1	5 03-Mar-20		10					Drive Shafts Bent 11 for Savannah River				
A3570	Place Column & Cap @ Bent 09 for Savannah River Br. Ph. 1	5 10-Mar-20		0					Cap @ Bent 09 for Savannah River Br. F				
A3770	Place Column & Cap @ Bent 11 for Savannah River Br. Ph. 1	5 10-Mar-20		10					Cap @ Bent 11 for Savannah River Br, F				
A3580	Move Platform & Drive Shafts Bent 10 for Savannah River Br. Ph. 1	5 24-Mar-20		0					& Drive Shafts Bent 10 for Savanhah Riv			 ÷	
A3590	Place Column & Cap @ Bent 10 for Savannah River Br. Ph. 1	5 31-Mar-20		0					& Cap @ Bent 10 for Savannah River Br	. Ph. 1			
Girders &	Deck Spans	130 22-Oct-19	20-Apr-20	0				V 20-Apr-20, Gi	rders & Deck Spans				
A1340	Set Girders & Precast Deck 01 for Savannah River Bridge Phase 1	5 22-Oct-19	28-Oct-19	0				Set Girders & Precast Deck 0*	I for Savannah River Bridge Phase 1				
A3810	Set Girders & Precast Deck 18 for Savannah River Bridge Phase 1	5 22-Oct-19	28-Oct-19	10				Set Girders & Precast Deck 18	for Savannah River Bridge Phase 1				
A3820	Construct Concrete Finishes Deck 01 for Savannah River Br. Ph. 1	5 29-Oct-19	04-Nov-19	80				Construct Concrete Finishes	Deck 01 for Şavannah River Br. Ph. 1				
A3990	Construct Concrete Finishes Deck 18 for Savannah River Br. Ph. 1	5 29-Oct-19	04-Nov-19	65			· - +	Construct Concrete Finishes	Deck 18 for Savannah River Br. Ph. 1		- +	 ····	
A1360	Set Girders & Precast Deck 02 for Savannah River Bridge Phase 1	5 12-Nov-19		0				Set Girders & Precast Deck	02 for Savannah River Bridge Phase 1				
A3800	Set Girders & Precast Deck 17 for Savannah River Bridge Phase 1	5 12-Nov-19	18-Nov-19	10					17 for Savannah River Bridge Phase 1				
A3830	Construct Concrete Finishes Deck 02 for Savannah River Br. Ph. 1	5 19-Nov-19		70					s Deck 02 for Savannah River Br. Ph. 1				
A3980	Construct Concrete Finishes Deck 17 for Savannah River Br. Ph. 1	5 19-Nov-19		70					s Deck 17 for Savannah River Br. Ph. 1				
A1380	Set Girders & Precast Deck 03 for Savannah River Bridge Phase 1	5 03-Dec-19		0					k 03 for Savannah River Bridge Phase			 	
A3790	Set Girders & Precast Deck 16 for Savannah River Bridge Phase 1	5 03-Dec-19		10					k 16 for Savannah River Bridge Phase				
A3840	Construct Concrete Finishes Deck 03 for Savannah River Br. Ph. 1	5 10-Dec-19		60					nes Deck 03 for Savahnah River Br. Ph.	1			
A3970	Construct Concrete Finishes Deck 16 for Savannah River Br. Ph. 1	5 10-Dec-19		60					nes Deck 16 for Savannah River Br. Ph.				
A1400	Set Girders & Precast Deck 04 for Savannah River Bridge Phase 1	5 24-Dec-19		00					eck 04 for Savannah River Bridge Phase				
A1400 A3780	Set Girders & Precast Deck 04 for Savannah River Bridge Phase 1	5 24-Dec-19		10					eck 15 for Savannah River Bridge Phase			 	
A3780 A3850	Construct Concrete Finishes Deck 04 for Savannah River Br. Ph. 1			50						1 1 1 1 1 1			
A3850 A3960		5 31-Dec-19							ishes Deck 04 for Savannah River Br. Pl				
	Construct Concrete Finishes Deck 15 for Savannah River Br. Ph. 1	5 31-Dec-19		50					ishes Deck 15 for Savannah River Br. Pl				
A1420	Set Girders & Precast Deck 05 for Savannah River Bridge Phase 1	5 14-Jan-20		0					Deck 05 for Savarınah River Bridge Pha	1 1 1 1 1 1			
A1480	Set Girders & Precast Deck 14 for Savannah River Bridge Phase 1	5 14-Jan-20		10					Deck 14 for Savannah River Bridge Pha			 	
A3860	Construct Concrete Finishes Deck 05 for Savannah River Br. Ph. 1	5 21-Jan-20		40					inishes Deck 05 for Savannah River Br.	1 1 1 1 1 1			
A3950	Construct Concrete Finishes Deck 14 for Savannah River Br. Ph. 1	5 21-Jan-20		40					inishes Deck 14 for Savannah River Br.				
A1440	Set Girders & Precast Deck 06 for Savannah River Bridge Phase 1	5 04-Feb-20		0					st Deck 06 for Savannah River Bridge Pl				
A1470	Set Girders & Precast Deck 13 for Savannah River Bridge Phase 1	5 04-Feb-20		10					st Deck 13 for Savannah River Bridge Pl				
A3870	Construct Concrete Finishes Deck 06 for Savannah River Br. Ph. 1	5 11-Feb-20		30			· - +		Finishes Deck 06 for Savannah River B		-++++++++++++	 	
A3940	Construct Concrete Finishes Deck 13 for Savannah River Br. Ph. 1	5 11-Feb-20		30					Finishes Deck 13 for Savannah River B	1 1 1 1 1 1			
A1460	Set Girders & Precast Deck 07 for Savannah River Bridge Phase 1	5 25-Feb-20		0					ast Deck 07 for Savannah River Bridge				
A1450	Set Girders & Precast Deck 12 for Savannah River Bridge Phase 1	5 25-Feb-20		10					ast Deck 12 for Savannah River Bridge				
A3880	Construct Concrete Finishes Deck 07 for Savannah River Br. Ph. 1	5 03-Mar-20		20					te Finishes Deck 07 for Savannah River				
A3930	Construct Concrete Finishes Deck 12 for Savannah River Br. Ph. 1	5 03-Mar-20	09-Mar-20	20				Construct Concre	te Finishes Deck 12 for Savannah River	Br. Ph. 1		 	
A1370	Set Girders & Precast Deck 08 for Savannah River Bridge Phase 1	5 17-Mar-20	23-Mar-20	0				Set Girders & Pr	ecast Deck 08 for Savannah River Bridg	e Phase 1			
A1430	Set Girders & Precast Deck 11 for Savannah River Bridge Phase 1	5 17-Mar-20	23-Mar-20	10				Set Girders & Pr	eçast Deck 11 for Savannah River Bridg	e Phase 1			
A3890	Construct Concrete Finishes Deck 08 for Savannah River Br. Ph. 1	5 24-Mar-20	30-Mar-20	10				Construct Conc	rete Finishes Deck 08 for Savannah Rive	r Br. Ph. 1			
A3920	Construct Concrete Finishes Deck 11 for Savannah River Br. Ph. 1	5 24-Mar-20	30-Mar-20	10				Construct Conc	rete Finishes Deck 11 for Savannah Rive	r Br. Ph. 1			
A1390	Set Girders & Precast Deck 09 for Savannah River Bridge Phase 1	5 07-Apr-20	13-Apr-20	0				Set Girders &	Precast Deck 09 for Savannah River Bri	lge Phase 1			
A1410	Set Girders & Precast Deck 10 for Savannah River Bridge Phase 1	5 07-Apr-20	13-Apr-20	0				Set Girders &	Precast Deck 10 for Savannah River Bri	lge Phase 1			
A3900	Construct Concrete Finishes Deck 09 for Savannah River Br. Ph. 1	5 14-Apr-20		0				Construct Co	ncrete Finishes Deck 09 for Savannah R	ver Br. Ph. 1	· ·		
Actual Wo					Paç	ge 5 of 12	2		TASK filter: All Activities			 © Oracle (Corporat

	annah River Bridge Replacement		+		lassio	c Sche	edule Layout				-					25-Sep-1	8 11:5
ctivity ID	Activity Name	Original Start Duration	Finish	Total Float			2019					2022			2	023	ਹਰਸ
A3910	Construct Concrete Finishes Deck 10 for Savannah River Br. Ph. 1	5 14-Apr-20	20 Apr 20	0	ND	JFN	MAMJJA		ONDJFMAMJ.		-	MJJ	ASON	DJF	MAM	JJAS	SON
		130 22-Oct-19	-	0					Eastern Approach (Sta 380-								
	pproach (Sta 380+01 - 442+22)		'														
A1060	Prepare & Grade to Subgrade Eastern Approach Phase 1	15 22-Oct-19		0	+			Prepare & Grade to Subgra		e 1							
A2540	Construct 4 X 4 Box Culvert @ Sta. 420+41	20 12-Nov-19		0				Construct 4 X 4 Box Cul	THE REPORT OF THE PARTY OF								
A2770	Relocate Exst. ITS Pole & Cabinet @ Sta. 380	5 12-Nov-19		35				Relocate Exst. ITS Pole &									
A2550	Construct 4 X 6 Box Culvert @ Sta. 422+99	20 10-Dec-19		0				Construct 4 X 6 Box C									
A1140	Place Aggregate Base Eastern Approach Phase 1	20 07-Jan-20		0					se Eastern Approach Phas	e1							
A2560	Place HMA Base Eastern Approach Phase 1	20 04-Feb-20		0	+	; ;;;-			Eastern Approach Phase 1	· <u>+</u>				;			
A2570	Place Concrete Pvmt. Eastern Approach Phase 1	30 03-Mar-20	13-Apr-20	0				Place Concre	ete Pvmt. Eastern Approach	Phase 1							
A2780	Install Cable Barrier Sta. 437-443	5 14-Apr-20	20-Apr-20	0				Install Cable	Barrier \$ta: 437-443								
Phase 2		207 28-Apr-20	10-Feb-21	0				• • • • • • • • • • • • • • • • • • • •	▼ 10-Feb-21, I	Phase 2							
A1500	Mobilization Phase 2	15 28-Apr-20	18-May-20	0				Mobilizatio	n Phase 2								
A4900	Demo Exist. WB Lanes Savannah River Br> 442	30 19-May-20	-	0					Exist, WB Lanes Savannal	River Br ->	142						
A1510	Demo Exist. WB Lanes 317-367 incl. Augusta Canal Br.	15 30-Jun-20		12	+				no Exist. WB Lanes 317-36	- + + +		· + +					
A1980	Shift Westbound Traffic to Phase 2 / Eastbound to Phase 1	20 14-Jan-21		0					Shift Westbo			astbound	to Phase 1				
	oproach (Sta 317+80 - 351+20)	47 21-Jul-20		80				· · · · · · · · · · · · · · · · · · ·	23-Sep-20, Western App			i i i i					
·		5 04 14 00	07.1.1.00	40													
A1540	Prepare & Grade to Subgrade Western Approach Phase 2	5 21-Jul-20	27-Jul-20	12					pare & Grade to Subgrade			2					
A1720	Place Aggregate Base Western Approach Phase 2	5 28-Jul-20	03-Aug-20	103	4				ce Aggregate Base Wester								
A2640	Relocate Exst. Fence @ Augusta Canal (west)	2 04-Aug-20		115					locate Exst. Fence @ Augu								
A2610	Place Asphalt Base Western Approach Phase 2	2 04-Sep-20	· ·	80					Place Asphalt Base Wester								
A2620	Place Concrete Pvmt. Western Approach Phase 2	10 08-Sep-20	· ·	80					Place Concrete Pymt. We	i i i i i							
A2630	Install Guardrail Western Approach Phase 2	2 22-Sep-20	-	80					Install Guardrail Western								
Augusta Ca	anal Bridge (Sta 351+20 - 355+10)	5 21-Jul-20	27-Jul-20	63					Jul-20, Augusta Canal Brido	je (Sta:351+2);- 355+10) ;			, , , , , , , , , , , , , , , , , , ,			
A1520	Construct Temporary Tressle/Work Platform at Augusta Canal Phase 2	5 21-Jul-20		63					struct Temporary Tressle/V		at Augusta C	Canal Pha	ase 2				
Columns &	Bents	44 28-Jul-20	25-Sep-20	68					25-\$ep-20, Columns & B	ents							
A1570	Drive Pile @ Bent 01 for Augusta Canal Bridge Phase 2	5 28-Jul-20	03-Aug-20	68				I Dri	ive Pile @ Bent 01 for Augu	sta Canal Brid	ge Phase 2						
A3160	Drive Pile @ Bent 08 for Augusta Canal Br. Ph. 2	5 28-Jul-20	03-Aug-20	63				1 Þri	ive Pile @ Bent 08 for Augu	sta Canal Br.	⊃h.2						
A1600	Form & Pour Bent 01 for Augusta Canal Bridge Phase 2	5 04-Aug-20	10-Aug-20	68				0 FC	orm & Pour Bent 01 for Aug	usta Canal Br	dge Phase 2	{					
A3170	Form & Pour Bent 08 for Augusta Canal Br. Ph. 2	5 04-Aug-20	10-Aug-20	63				0 Fc	orm & Pour Bent 08 for Aug	usta Canal Br	Ph: 2						
A1650	Set Platform & Drive Shafts @ Bent 02 for Augusta Canal Br. Ph. 2	5 11-Aug-20	17-Aug-20	68				1 S	et Platform & Drive Shafts	Bent 02 for	Augusta Car	ial Br. Ph	.2				
A3180	Set Platform & Drive Shafts @ Bent 07 for Augusta Canal Br. Ph. 2	5 11-Aug-20	17-Aug-20	63				0 S	et Platform & Drive Shafts	Bent 07 for	Augusta Car	al Br. Ph	. 2				
A1680	Place Column & Cap @ Bent 02 for Augusta Canal Bridge Phase 2	3 18-Aug-20	20-Aug-20	68				1 P	lace Column & Cap @ Ben	t 02 for Augus	ta Canal Bric	Jge Phas	e2				
A3190	Place Column & Cap @ Bent 07 for Augusta Canal Br. Ph. 2	3 18-Aug-20	20-Aug-20	63				I P	lace Column & Cap @ Ben	t 07 for Augus	ta Canal Br.	Ph. 2					
A1710	Move Platform & Drive Shafts @ Bent 03 for Augusta Canal Br. Ph. 2	5 28-Aug-20	03-Sep-20	68	i				Move Platform & Drive Sha	fts @ Bent 03	for Augusta	Canal Br	. Ph. 2				
A3200	Move Platform & Drive Shafts @ Bent 06 for Augusta Canal Br. Ph. 2	5 28-Aug-20	03-Sep-20	63				, , , , , , , , , , , , , , , , , , ,	Move Platform & Drive Sha	fts @ Bent 06	for Augusta	Canal Br	. Ph. 2	, , , , , , , , , , , , , , , , , , ,			
A3130	Place Column & Cap @ Bent 03 for Augusta Canal Br. Ph. 2	3 04-Sep-20	08-Sep-20	68				0	Place Column & Cap @ Be	ent 03 for Aug	usta Canal B	r. Ph. 2					
A3210	Place Column & Cap @ Bent 06 for Augusta Canal Br. Ph. 2	3 04-Sep-20	08-Sep-20	63				D D	Place Column & Cap @ Be	ent 06 for Aug	ista Canal B	r. Ph. 2					
A3140	Move Platform & Drive Shafts @ Bent 04 for Augusta Canal Br. Ph. 2	5 16-Sep-20	22-Sep-20	68				0	Move Platform & Drive Sh	afts @ Bent 0	4 for August	a Canal I	Br. Ph. 2				
A3220	Move Platform & Drive Shafts @ Bent 05 for Augusta Canal Br. Ph. 2	5 16-Sep-20	22-Sep-20	63	+	++-			Move Platform & Drive Sh	nafts @ Bent 0	5 for August	a Canal I	Br. Ph. 2				
A3150	Place Column & Cap @ Bent 04 for Augusta Canal Br. Ph. 2	3 23-Sep-20	25-Sep-20	68					Place Column & Cap @ E	Bent 04 for Au	gusta Çanal	Br. Ph. 2					
A3230	Place Column & Cap @ Bent 05 for Augusta Canal Br. Ph. 2	3 23-Sep-20	25-Sep-20	63					Place Column & Cap @ E	Bent 05 for Au	gusta Canal	Br. Ph. 2					
Girders & I	Deck Spans	41 21-Aug-20	16-Oct-20	63				▼	🕶 16-Oct-20, Girders & D	eck Spans							
A1750	Set Girders & Precast Deck 01 for Augusta Canal Bridge Phase 2	5 21-Aug-20	27-Aug-20	68				n, , , , , , , , , , , , , , , , , , ,	Set Girders & Precast Deck	01 for August	a Canal Bride	ge Phase	2				
A1750	Set Girders & Precast Deck 07 for Augusta Canal Bridge Phase 2	5 21-Aug-20		63		++-			Set Girders & Precast Deck	· · · · · · · · · · · · · · · · · · ·		F					
A3270	Construct Concrete Finishes Deck 01 for Augusta Canal Br. Ph. 2	5 28-Aug-20		80					Construct Concrete Finishe								
	-							<u> </u>	<u></u>	<u></u>			T			: : :	<u> </u>
Actual Wo					F	Page 6	6 of 12		TASK filter: All Activitie	S							
Remaining	g Work 🔶 🔶 Milestone								1						© Or	acle Cor	poratio

	nnah River Bridge Replacement		1		sic Schedule Layout		25-Sep-18
ity ID	Activity Name	Original Start Duration	Finish	Total Float			
A3330	Construct Concrete Finishes Deck 07 for Augusta Canal Br. Ph. 2		02 6ap 20	77	D J F M A M J J A S O N D J F N	A M J J A S O N D J F M A M J J A S O N D J F M A M J J Construct Concrete Finishes Deck 07 for Augusta Canal Br. F	
A3330 A1780	Set Girders & Precast Deck 02 for Augusta Canal Bridge Phase 2	5 28-Aug-20 5 09-Sep-20	· ·	68		 Construct Concrete Printines Deck 02 for Augusta Canal Bridge Ph Set Girders & Precast Deck 02 for Augusta Canal Bridge Ph 	
	5 5	5 09-Sep-20	· ·				
A3250	Set Girders & Precast Deck 06 for Augusta Canal Bridge Phase 2			63 76		Set Girders & Precast Deck 06 for Augusta Canal Bridge Ph	
A3280	Construct Concrete Finishes Deck 02 for Augusta Canal Br. Ph. 2	5 16-Sep-20	· ·			Construct Concrete Finishes Deck 02 for Augusta Canal Br	
A3320	Construct Concrete Finishes Deck 06 for Augusta Canal Br. Ph. 2	5 16-Sep-20	· ·	71		Construct Concrete Finishes Deck 06 for Augusta Canal Br	
A1810	Set Girders & Precast Deck 03 for Augusta Canal Bridge Phase 2	5 28-Sep-20		68		Set Girders & Precast Deck 03 for Augusta Canal Bridge P	
A1840	Set Girders & Precast Deck 04 for Augusta Canal Bridge Phase 2	5 28-Sep-20		68		I Şet Girders & Precast Deck 04 for Augusta Canal Bridge P	
A3240	Set Girders & Precast Deck 05 for Augusta Canal Bridge Phase 2	5 28-Sep-20		63		Set Girders & Precast Deck 05 for Augusta Canal Bridge P	
A3290	Construct Concrete Finishes Deck 03 for Augusta Canal Br. Ph. 2	5 05-Oct-20	09-Oct-20	68		I Construct Concrete Finishes Deck 03 for Augusta Canal E	<i>i</i> r. Ph. 2
A3310	Construct Concrete Finishes Deck 05 for Augusta Canal Br. Ph. 2	5 05-Oct-20	09-Oct-20	63		Construct Concrete Finishes Deck 05 for Augusta Canal E	۶. Ph. 2
A3300	Construct Concrete Finishes Deck 04 for Augusta Canal Br. Ph. 2	5 12-Oct-20	16-Oct-20	63		Construct Concrete Finishes Deck 04 for Augusta Canal	3r. Ph. 2
Internal Tra	nsition (Sta 355+10 - 366+85)	47 24-Jul-20	28-Sep-20	77		▼ 28-Sep-20, Internal Transition (Sta 355+10 - 366+85)	
A1640	Place Aggregate Base Internal Transition Phase 2	7 24-Jul-20	03-Aug-20	93		Place Aggregate Base Internal Transition Phase 2	
A1560	Prepare & Grade to Subgrade Internal Transition Phase 2	5 28-Jul-20	03-Aug-20	12		Prepare & Grade to Subgrade Internal Transition Phase 2	· + + + + - +
A2650	Construct Bio Retention MS4 02	15 04-Aug-20		85		Construct Bio Retention MS4 02	
A2660	Construct Gravel Maint, Rd. Internal Transition Phase 2	7 04-Aug-20	-	93		Construct Gravel Maint. Rd. Internal Transition Phase 2	
A2000	Install Fencing Internal Transition Phase 2	5 25-Aug-20	-	97		Install Fencing Internal Transition Phase 2	
				77			
A2670	Place Asphalt Base Internal Transition Phase 2	2 04-Sep-20	· ·	77		1 Place Asphalt Base Internal Transition Phase 2	
A2680	Place Concrete Pvmt. Internal Transition Phase 2	10 08-Sep-20	· ·			□ Place Concrete Pvmt. Internal Transition Phase 2	
A2690	Install Guardrail Internal Transition Phase 2	5 22-Sep-20		77		I Install Guardrail Internal Transition Phase 2	
Savannah I	River Bridge (Sta 366+85 - 380+01)	10 30-Jun-20	13-Jul-20	0		▼ 13-Jul-20, Savannah River Bridge (\$ta 366+85;- 380+01)	
A1530	Construct Temporary Tressle/Work Platform at Savannah River Bridge Pha	10 30-Jun-20	13-Jul-20	0		Construct Temporary Tressle/Work Platform at Savannah River B	ridge Phase 2
Columns &	Bents	122 14-Jul-20	30-Dec-20	0		V 30-Dec-20, Columns & Bents	
A1580	Drive Piles @ Bent 01 for Savannah River Bridge Phase 2	5 14-Jul-20	20-Jul-20	0		Drive Piles @ Bent 01 for Savanhah River Bridge Phase 2	
A4050	Drive Piles @ Bent 19 for Savannah River Br. Ph. 2	5 14-Jul-20	20-Jul-20	8		Drive Piles @ Bent 19 for Savannah River Br. Ph. 2	
A1590	Form & Pour Bent 01for Savannah River Bridge Phase 2		27-Jul-20	0		Form & Pour Bent 01for Savannah River Bridge Phase 2	
A4060	Form & Pour Bent 19 for Savannah River Br. Ph. 2		27-Jul-20	8		Form & Pour Bent 19 for Savannah River Br. Ph. 2	
A1610	Set Platform & Drive Shafts Bent 02 for Savannah River Br. Ph. 2	5 28-Jul-20	03-Aug-20	0		Set Platform & Drive Shafts Bent 02 for Savannah River Br. Ph.	2
A4070	Set Platform & Drive Shafts Bent 02 for Savannah River Br. Ph. 2	5 28-Jul-20	03-Aug-20	0			
			-	0		Set Platform & Drive Shafts Bent 18 for Savahnah River Br. Ph.	
A1620	Place Column & Cap @ Bent 02 for Savannah River Bridge Phase 2	3 04-Aug-20		0		I Place Column & Cap @ Bent 02 for Savannah River Bridge Pha	156 2
A4080	Place Column & Cap @ Bent 18 for Savannah River Br. Ph. 2	3 04-Aug-20	-	8		Place Column & Cap @ Bent 18 for Savannah River Br. Ph. 2	
A1660	Move Platform & Drive Shafts Bent 03 for Savannah River Br. Ph. 2	5 14-Aug-20	-	0		Nove Platform & Drive Shafts Bent 03 for Savannah River Br.	
A4090	Move Platform & Drive Shafts Bent 17 for Savannah River Br. Ph. 2	5 14-Aug-20		8		Move Platform & Drive Shafts Bent 17 for Savannah River Br.	?h.;2
A1670	Place Column & Cap @ Bent 03 for Savannah River Bridge Phase 2	3 21-Aug-20	25-Aug-20	0		Place Column & Cap @ Bent 03 for Savannah River Bridge P	
A4100	Place Column & Cap @ Bent 17 for Savannah River Br. Ph. 2	3 21-Aug-20	25-Aug-20	8		I Place Column & Cap @ Bent 17 for Savannah River Br. Ph. 2	
A1690	Move Platform & Drive Shafts Bent 04 for Savannah River Br. Ph. 2	5 02-Sep-20	08-Sep-20	0		Move Platform & Drive Shafts Bent 04 for Savannah River B	: Ph. 2
A4110	Move Platform & Drive Shafts Bent 16 for Savannah River Br. Ph. 2	5 02-Sep-20	08-Sep-20	8		D Move Platform & Drive Shafts Bent 16 for Savahnah River B	:: Ph. 2
A1700	Place Column & Cap @ Bent 04 for Savannah River Bridge Phase 2	3 09-Sep-20	11-Sep-20	0		I Place Column & Cap @ Bent 04 for Savannah River Bridge	Phase 2
A4120	Place Column & Cap @ Bent 16 for Savannah River Br. Ph. 2	3 09-Sep-20	11-Sep-20	8		I Place Column & Cap @ Bent 16 for Savannah River Br. Ph.	2
A1730	Move Platform & Drive Shafts Bent 05 for Savannah River Br. Ph. 2	5 21-Sep-20	25-Sep-20	0		I Move Platform & Drive Shafts Bent 05 for Savannah River	ar. Ph. 2
A4130	Move Platform & Drive Shafts Bent 15 for Savannah River Br. Ph. 2	5 21-Sep-20	25-Sep-20	8		I Move Platform & Drive Shafts Bent 15 for Savannah River	Br. Ph. 2
A1740	Place Column & Cap @ Bent 05 for Savannah River Bridge Phase 2	3 28-Sep-20	30-Sep-20	0		I Place Column & Cap @ Bent 05 for Savannah River Bridg	je Phase 2
A4140	Place Column & Cap @ Bent 15 for Savannah River Br. Ph. 2	3 28-Sep-20	· ·	8		I Place Column & Cap @ Bent 15 for Savannah River Br. Pl	n 2
A1760	Move Platform & Drive Shafts Bent 06 for Savannah River Br. Ph. 2	5 08-Oct-20	· ·	0		Move Platform & Drive Shafts Bent 06 for Savannah Rive	
A4150	Move Platform & Drive Shafts Bent 14 for Savannah River Br. Ph. 2	5 08-Oct-20		8		Move Platform & Drive Shafts Bent 14 for Savannah Rive	
A1770	Place Column & Cap @ Bent 06 for Savannah River Bridge Phase 2	3 15-Oct-20		0		Place Column & Cap @ Bent 06 for Savannah River Brid	
		0 10-00-20	10 001 20				
Actual Wor	5				Page 7 of 12	TASK filter: All Activities	© Or

/ity ID	vannah River Bridge Replacement Activity Name	Original	l Start	Finish	Cla: Total	ssic Schedule Lay	019	2020	2021
	Adivity Name	Duration		FILISI					
A4160	Place Column & Cap @ Bent 14 for Savannah River Br. Ph. 2	3	15-Oct-20	19-Oct-20	8				Place Column & Cap @ Bent 14
A1790	Move Platform & Drive Shafts Bent 07 for Savannah River Br. Ph. 2	5	27-Oct-20	02-Nov-20	0				Move Platform & Drive Shafts B
A4170	Move Platform & Drive Shafts Bent 13 for Savannah River Br. Ph. 2	5	27-Oct-20	02-Nov-20	8		+	+ + + + + + + + + + + + + + +	Move Platform & Drive Shafts B
A1800	Place Column & Cap @ Bent 07 for Savannah River Bridge Phase 2		03-Nov-20	05-Nov-20	0				Place Column & Cap @ Bent 0
A4180	Place Column & Cap @ Bent 13 for Savannah River Br. Ph. 2		03-Nov-20	05-Nov-20	8				I Place Column & Cap @ Bent 1
A1820	Move Platform & Drive Shafts Bent 08 for Savannah River Br. Ph. 2	5	13-Nov-20	19-Nov-20	0				Move Platform & Drive Shafts
A4190	Move Platform & Drive Shafts Bent 12 for Savannah River Br. Ph. 2	5	13-Nov-20	19-Nov-20	8				I Move Platform & Drive Shafts
A4000	Place Column & Cap @ Bent 08 for Savannah River Br. Ph. 2	3	20-Nov-20	24-Nov-20	0		+		Place Column & Cap @ Ben
A4200	Place Column & Cap @ Bent 12 for Savannah River Br. Ph. 2		20-Nov-20		8				I Place Column & Cap @ Bent
A4010	Move Platform & Drive Shafts Bent 09 for Savannah River Br. Ph. 2		02-Dec-20		0				Move Platform & Drive Sha
A4210	Move Platform & Drive Shafts Bent 11 for Savannah River Br. Ph. 2		02-Dec-20		8				Move Platform & Drive Shat
A4020	Place Column & Cap @ Bent 09 for Savannah River Br. Ph. 2		09-Dec-20		0				I Place Column & Cap @ Be
A4220	Place Column & Cap @ Bent 11 for Savannah River Br. Ph. 2		09-Dec-20		8			· · · · · · · · · · · · · · · · · · ·	I Place Column & Cap @ Be
A4030	Move Platform & Drive Shafts Bent 10 for Savannah River Br. Ph. 2		21-Dec-20		0				Move Platform & Drive Sh
A4040	Place Column & Cap @ Bent 10 for Savannah River Br. Ph. 2		28-Dec-20		0				Place Column & Cap @ E
			07-Aug-20		0				13-Jan-21, Girders & De
	Deck Spans								
A1830	Set Girders & Precast Deck 01 for Savannah River Bridge Phase 2		07-Aug-20	-	0	+ +	+	+ + +	Girders & Precast Deck 01 for Sav
A4250	Set Girders & Precast Deck 18 for Savannah River Bridge Phase 2		07-Aug-20	-	8				Girders & Precast Deck 18 for Sa
A4270	Construct Concrete Finishes Deck 01 for Savannah River Br. Ph. 2	5	14-Aug-20	20-Aug-20	64				nstruct Concrete Finishes Deck 01
A4440	Construct Concrete Finishes Deck 18 for Savannah River Br. Ph. 2	5	14-Aug-20	20-Aug-20	47				nstruct Concrete Finishes Deck 18
A1850	Set Girders & Precast Deck 02 for Savannah River Bridge Phase 2		26-Aug-20		0				t Girders & Precast Deck 02 for S
A4240	Set Girders & Precast Deck 17 for Savannah River Bridge Phase 2	5	26-Aug-20	01-Sep-20	8	· · · · · · · · · · · · · · · · · · ·		🛿 🗍 Şe	t Girders & Precast Deck 17 for S
A4280	Construct Concrete Finishes Deck 02 for Savannah River Br. Ph. 2	5	02-Sep-20	08-Sep-20	56				onstruct Concrete Finishes Deck
A4430	Construct Concrete Finishes Deck 17 for Savannah River Br. Ph. 2	5	02-Sep-20	08-Sep-20	56				anstruct Concrete Finishes Deck
A1870	Set Girders & Precast Deck 03 for Savannah River Bridge Phase 2	5	14-Sep-20	18-Sep-20	0			I S	et Girders & Precast Deck 03 for
A4230	Set Girders & Precast Deck 16 for Savannah River Bridge Phase 2	5	14-Sep-20	18-Sep-20	8			1 S	Set Girders & Precast Deck 16 for
A4290	Construct Concrete Finishes Deck 03 for Savannah River Br. Ph. 2	5	21-Sep-20	25-Sep-20	48				Construct Concrete Finishes Dec
A4420	Construct Concrete Finishes Deck 16 for Savannah River Br. Ph. 2	5	21-Sep-20	25-Sep-20	48				Construct Concrete Finishes Decl
A1890	Set Girders & Precast Deck 04 for Savannah River Bridge Phase 2	5	01-Oct-20	07-Oct-20	0				Set Girders & Precast Deck 04 for
A1970	Set Girders & Precast Deck 15 for Savannah River Bridge Phase 2	5	01-Oct-20	07-Oct-20	8			D	Set Girders & Precast Deck 15 fo
A4300	Construct Concrete Finishes Deck 04 for Savannah River Br. Ph. 2	5	08-Oct-20	14-Oct-20	40			0	Construct Concrete Finishes De
A4410	Construct Concrete Finishes Deck 15 for Savannah River Br. Ph. 2	5	08-Oct-20	14-Oct-20	40			0	Construct Concrete Finishes De
A1910	Set Girders & Precast Deck 05 for Savannah River Bridge Phase 2	5	20-Oct-20	26-Oct-20	0	++++++++++++	+	* + + + + + +	Set Girders & Precast Deck 05
A4260	Set Girders & Precast Deck 14 for Savannah River Bridge Phase 2	5	20-Oct-20	26-Oct-20	8				Set Girders & Precast Deck 14
A4310	Construct Concrete Finishes Deck 05 for Savannah River Br. Ph. 2	5	27-Oct-20	02-Nov-20	32				Construct Concrete Finishes
A4400	Construct Concrete Finishes Deck 14 for Savannah River Br. Ph. 2	5	27-Oct-20	02-Nov-20	32				Construct Concrete Finishes
A1930	Set Girders & Precast Deck 06 for Savannah River Bridge Phase 2	5	06-Nov-20	12-Nov-20	0				Set Girders & Precast Deck C
A1960	Set Girders & Precast Deck 13 for Savannah River Bridge Phase 2	5	06-Nov-20	12-Nov-20	8			• - • • • • • • • • • • • • • • • • • •	Set Girders & Precast Deck 1
A4320	Construct Concrete Finishes Deck 06 for Savannah River Br. Ph. 2	5	13-Nov-20	19-Nov-20	24				Construct Concrete Finishes
A4390	Construct Concrete Finishes Deck 13 for Savannah River Br. Ph. 2	5	13-Nov-20	19-Nov-20	24				Construct Concrete Finishes
A1950	Set Girders & Precast Deck 07 for Savannah River Bridge Phase 2	5	25-Nov-20	01-Dec-20	0				Set Girders & Precast Deck
A1940	Set Girders & Precast Deck 12 for Savannah River Bridge Phase 2		25-Nov-20		8				Set Girders & Precast Deck
A4330	Construct Concrete Finishes Deck 07 for Savannah River Br. Ph. 2		02-Dec-20		16				 Construct Concrete Finishe
A4380	Construct Concrete Finishes Deck 12 for Savannah River Br. Ph. 2		02-Dec-20		16				Construct Concrete Finishe
A1860	Set Girders & Precast Deck 08 for Savannah River Bridge Phase 2		14-Dec-20		0				Set Girders & Precast Dec
A1920	Set Girders & Precast Deck to for Savannah River Bridge Phase 2		14-Dec-20		8				Set Girders & Precast De
A1320	Construct Concrete Finishes Deck 08 for Savannah River Br. Ph. 2		21-Dec-20		8			· · <td>Construct Concrete Finis</td>	Construct Concrete Finis
A4.040		1 0			~ 1				

					20)22												5-S	ер	-18	3 1 1	1:5	8
D		FI	M	AN	_			9	0	N		1	F	М	Δ	Ν4	_	23 J	А	S	0	N	
		_	-	Rive	_					IN		5	1		^	IVI	5	5		3	4		
i i		- i	i i	/anna	i	i i	i i		Ph	2													
				anna /anna																			
1 1		1		/anna h Riv	1	: :																	
i i	i i	- i	- i	h Řiv	i	i i			i i	50	f -												
1 1		- 1	- 1	avan	1	: :				h	2												
1.1		1	1	avan avan	1																		
	+-			avan nah F		÷ i				· I.	<u></u>												
				naḥ F																			
i i	i i i	- i	- i	Sava	i	i i	i i		i i	P	5 2												
1 1		- 1	- 1	Sava	1	: :																	
1.1		1	1	nhah	1						. 2												
- ii	+-			Inan	-i	÷ ;																	
1 1		1	1	r Şav	1	: :					- Dh	2											
				an'na	1							4											
1 1	ans	1	av		ан Г ¦	1140		<i>.</i>		2													
		1																					
nah	n Riv	ve	rВ	ridge	Pł	ias	e 2																H
1 1		- 1	- 1	ridge	1	: :																	}
1.1		- 1		Rive	1																		
i i	i i	- 1	- i	Rive	-i -	; ;									1								
anna	ah F	Riv	ver	Brid	ge I	Pha	ise	2															
nn	ah F	Riý	er	Brid	ge I	Pha	ise	2															
1 1		- 1		h Ŗiv	1	: :																	į
or s	Sava	aņ	na	h Ŗiv	/er	Br.	Ph.	2															
van	haḥ	Ŗ	ive	r Bri	dge	P	has	e 2	2														
vani	hah	Ŗ	ive	r Bri	dge	P	has	e 2	2														
for	Sa	va	nn	ah R	live	r Br	. P	h.	2														
for	Sa	vå	nn	ah R	live	r Br	. P	h.	2														
ava	inna	зh	Rķ	ver E	Brid	ge	Pha	ase	₽2														
Sava	nna	ah	R	ver E	3rid	ge	Pha	ase	2														
04 f	or S	Sa	vaŗ	naạ́h	Riv	rer	Br.	Pł	h. 2														
15 f	or S	Sa	var	nnah	Riv	/er	Br.	Pł	n. 2														
	+-	!		River	-!	+ •	1		+ !							4			4				
Sa	vaņi	na	hŀ	River	Bri	idge	e P	ha	se	2													
k 05	for	\$	ava	an'na	ιĥ F	live	rВ	r. I	Ph.	2													
k 14	for	Ś	ava	an'na	រភុំ F	Rive	rВ	r. I	Ph.	2													
or S	ava	nŗ	nah	Rive	ər E	rid	ge	Ph	ase	e 2													
or S	ava	nŗ	nah	Rive	ə¦r E	rid	ge	Ph	ase	e 2													
ck ()6 fo	or	Sa	vanr	າah	Riv	ver	Br	P	h. 2	2												
ck 1	3 fo	or	Są	vanr	hah	Riv	/er	Br	P	n. 2	2												
for	Sa	/a	nna	ah¦R	iver	Br	idg	e F	Pha	ise	2												
for	Sav	/a	nnþ	ahR	iver	Br	idg	e F	Þha	ise	2												
-	+ -	1		Sava	-1	+ +	1		+ 1							1 1			1 1	1			
Dec	k 12	f¢	or \$	Saya	ήna	ih F	kive	er I	Br.	Ph	. 2												
8 fd	br \$	aý	an	naĥ l	R ive	∳r E	Srid	ge	Pł	has	e 2												
i i		- 1	- 1	haĥ I	÷	: :		-															
1 1		- 1		Sav	1	: :		-															
				i					·		<u> </u>	<u> </u>		<u> </u>									
															(۶C	ra	cle	Сс	oro	ora	itio	n

A4370 A1880 A1900 A4350	Construct Concrete Finishes Deck 11 for Savannah River Br. Ph. 2	Duration			Float	NDJFMAMJJASONDJFMA	MJJA	SON	D J F M A M J J A S O N I
A1880 A1900 A4350		-							
A1900 A4350		5	21-Dec-20	25-Dec-20	8				Construct Concrete Finishes D
A4350	Set Girders & Precast Deck 09 for Savannah River Bridge Phase 2	5	31-Dec-20	06-Jan-21	0				Set Girders & Precast Deck 0
	Set Girders & Precast Deck 10 for Savannah River Bridge Phase 2	5	31-Dec-20	06-Jan-21	0				Set Girders & Precast Deck 1
4000	Construct Concrete Finishes Deck 09 for Savannah River Br. Ph. 2	5	07-Jan-21	13-Jan-21	0				Construct Concrete Finishes
A4360	Construct Concrete Finishes Deck 10 for Savannah River Br. Ph. 2	5	07-Jan-21	13-Jan-21	0				Construct Concrete Finishes
astern Ar	oproach (Sta 380+01 - 442+22)	105	04-Aug-20	28-Dec-20	12				28-Dec-20, Eastern Approach
A1550	Prepare & Grade to Subgrade Eastern Approach Phase 2	15	04-Aug-20	24-Aug-20	12			Prepar	e & Grade to Subgrade Eastern Ap
A1630	Place Aggregate Base Eastern Approach Phase 2		25-Aug-20		12		i i i		e Aggregate Base Eastern Approa
2710	Install V-Gutter @ Sta. 406-407		22-Sep-20	· ·	12				all V-Gutter @ Sta. 406-407
2720	Construct Curb & Gutter and Sidewalk @ EB Off Ramp		25-Sep-20		12			1 1 1 1	nstruct Curb & Gutter and Sidewall
2730	Place HMA Base Eastern Approach Phase 2		09-Oct-20	05-Nov-20	12				Place HMA Base Eastern Approach
2750	Install Fencing Eastern Approach Phase 2		09-Oct-20	19-Oct-20	62				stall Fencing Eastern Approach Ph
2740	Place Concrete Pvmt. Eastern Approach Phase 2				12			1 1 1 1	Place Concrete Pvmt, Eastern /
A2760	Install Guardrail Eastern Approach Phase 2		18-Dec-20		12				Install Guardrail Eastern Appro
			10-Dec 20	26-Nov-21	12				
ase 3									· · · · · · · · · · · · · · · · · · ·
1990	Mobilization Phase 3		11-Feb-21	03-Mar-21	0				Mobilization Phase 3
1910	Demo Exist. EB Lanes Savannah River Br> 442		04-Mar-21	14-Apr-21	0				Demp Exist. EB Lan
2000	Demo Exist. EB Lanes 317-367 incl. Augusta Canal Br.		15-Apr-21	05-May-21	20				🔲 Demo Exist, EB La
2470	Shift Eastbound to Phase 3		01-Nov-21		0				
estern A	pproach (Sta 317+80 - 351+20)	47	06-May-21	09-Jul-21	80				V 09-Jul-21, ∖\
2030	Prepare & Grade to Subgrade Western Approach Phase 3	5	06-May-21	12-May-21	20			· · · · · · · · · · · · · · · · · · ·	Prepare & Grade
2210	Place Aggregate Base Western Approach Phase 3	5	13-May-21	19-May-21	103				Place Aggregate
810	Tie to Exst. Fencing Western Approach Phase 3	2	20-May-21	21-May-21	115				I Tie to Exst. Fenc
2790	Place Asphalt Base Western Approach Phase 3	2	22-Jun-21	23-Jun-21	80				Place Asphalt
2800	Place Concrete Pavement Western Approach Phase 3	10	24-Jun-21	07-Jul-21	80				Place Concre
2820	Install Guardrail Western Approach Phse 3		08-Jul-21	09-Jul-21	80	- d k b k b d k b d k b d k b d k b d k b d k b d k b d b b d b b d b			I Install Guard
ousta C	anal Bridge (Sta 351+20 - 355+10)	5	06-May-21	12-May-21	63				🐨 12-May-21, Augus
A2010	Construct Temporary Tressle/Work Platform at Augusta Canal Phase 3	5	06-May-21	12 May 21	63				Construct Tempor
			13-May-21		68				Tisidet renpor
olumns 8									
A2060	Drive Piles @ Bent 01 for Augusta Canal Bridge Phase 3		-	19-May-21	68				Drive Piles @ Ber
.3370	Drive Piles @ Bent 08 for Augusta Canal Bridge Phase 3		13-May-21	-	63				I Drive Piles @ Ber
2090	Form & Pour Bent 01 for Augusta Canal Bridge Phase 3		20-May-21		68				I Form & Pour Be
3380	Form & Pour Bent 08 for Augusta Canal Bridge Phsae 3		20-May-21	-	63				E Form & Pour Be
2140	Set Platform & Drive Shafts Bent 02 for Augusta Canal Br. Ph. 3		27-May-21		68				🛿 \$et Platform & [
3390	Set Platform & Drive Shafts Bent 07 for Augusta Canal Br. Ph. 3		27-May-21		63				🛛 Set Platform & [
2170	Place Column & Cap @ Bent 02 for Augusta Canal Bridge Phase 3		03-Jun-21		68				I Place Column 8
.3400	Place Column & Cap @ Bent 07 for Augusta Canal Br. Ph. 3	3	03-Jun-21	07-Jun-21	63				I Place Column 8
2200	Move Platform & Drive Shafts Bent 03 for Augusta Canal Br. Ph. 3	5	15-Jun-21	21-Jun-21	68				I Move Platform
3410	Move Platform & Drive Shafts Bent 06 for Augusta Canal Br. Ph. 3	5	15-Jun-21	21-Jun-21	63				Move Platform
43340	Place Column & Cap @ Bent 03 for Augusta Canal Br. Ph. 3	3	22-Jun-21	24-Jun-21	68				l Place Column
43420	Place Column & Cap @ Bent 06 for Augusta Canal Br. Ph. 3	3	22-Jun-21	24-Jun-21	63				I Place Column
A3350	Move Platform & Drive Shafts Bent 04 for Augusta Canal Br. Ph. 3	5	02-Jul-21	08-Jul-21	68				Move Platfor
A3430	Move Platform & Drive Shafts Bent 05 for Augusta Canal Br. Ph. 3		02-Jul-21	08-Jul-21	63				Move Platfor
A3360	Place Column & Cap @ Bent 04 for Augusta Canal Br. Ph. 3	3	09-Jul-21	13-Jul-21	68				I Place Colum
A3440	Place Column & Cap @ Bent 05 for Augusta Canal Br. Ph. 3	3	09-Jul-21	13-Jul-21	63				I Place Colum

					20)22												5-S	ер	-18	3 1 [.]	1:5	8
		-			_			_			-		_							~	~		
D					ΜJ		A						F	М	A	M	J	J	A	S	0	Ν	υ
i i	i i		i		avanr	i –	i i																
i i					ahR	i –	: :	- 1		i 1													
					ah R	!	!!	1															
i i	i i		i i	i i	Sava	i i	i i			i I													
					Sava	÷		Riv	er	Br.	Ph	. 2											
h (Sta	3	80 -	-01	- 442	2+2	2)			1													
\pp	roa	ich	Pł	has	eŹ																		
ach																							
								1															
alk	@	EE	0	ff R	amp	-																	
ch F						+ 																	
has			_			-																	
i i			ch	Ph	¦ ase 2	2											1						
roa																							
1 1					Phase	- - -																	
						÷																	
								1															
i i	i i		i i	i i	Rive	i i	i i			i i													
1 1					incl.	1	F 1	i i		ina	l Bi												
l S	hif	tΕ	ast	boi	und to	φP	has	se	3														
We	ste	rn	Ap	pro	ba¢h	(Sta	а З	17	+80) -	35	1+2	20)										
le to	s S	ub	gra	de	Wes	teri	n Ai	ppi	roa	ich	Ph	as	е З	<u> </u>							L		
i i	ii			ii	n Ap	i –	i i	i i															
1 1					Appro	1	!!	1															
i i	-				n Ap	i –	i i				3												
1 1					t We		: :					ha	se	3									
					Appr	± = =	L = -!			L = -			-	. – . –									L
i i					dge (i	: :	i i			355	+1))										
1. 1	<u> </u>				Vork	Pla	tfo	rm	at	Au	gu	sta	Ca	ana	l P	ha	se	3					
Co	lun	hns	ъ&	Be	nts	-																	
Bent	01	fc	br A	ugi	usta	Ċar	hal	Bri	idg	e F	ha	se	3										
de e el				i i	usta	÷		i															
					usta	1	1 1		-	1 I													
i i	ii				usta	i –	i i	- 1	-														
1 1					Bent (1	!!	1						r. F	۶h.	3							
i i	i i		i i	i i	Beht (i –	i i	, i	-	i i		i		i i	i	i							
6					t 02 1	÷		}									3						
	. i				t 07 1	! · · · ·	i (- I					1	Ē			-						
1 1					fts B	i -	i î									P	ן ו. 3	3					
1 1					afts B	1	: :	1		Ŭ													
i i	i i		i i	i i	ent 03	i i	i i					i		i i	i	i i		r I					
					ent 06	÷																	
1. 1					ngu	1	1 1	- 1)h	2					
1 1						i	: :																
1 1					nafts	!	!!										-n.	3					
1					Bent	1	i i			н I													
inu	ă	U8	ар	w l	Beht	V2	or	AU	gu	sta	Uá	ana	u E	pr. I	-n.	3		1					

© Oracle Corporation

y ID	annah River Bridge Replacement Activity Name	Original Start	Finish	Total			ule Layout 2019			20	20	25-Sep-1 2021 2022 2023
y ID		Duration			ND	IFM	AMJJAS		JEM			SONDJFMAMJJASONDJFMAMJJASONDJFMAMJJAS
Girders &	Deck Spans	41 08-Jun-21	03-Aug-21	63		1.1			• • • • • • •			V 03-Aug-21, Girders & Deck Spans
A2240	Set Girders & Precast Deck 01 for Augusta Canal Bridge Phase 3	5 08-Jun-21	14- lup-21	68								I Set Girders & Precast Deck 01 for Augusta Canal Bridge Phase 3
A3470	Set Girders & Precast Deck 07 for Augusta Canal Bridge Phase 3	5 08-Jun-21	14-Jun-21	63								Set Girders & Precast Deck 07 for Augusta Canal Bridge Phase 3
A3480	Construct Concrete Finishes Deck 01 for Augusta Canal Br. Ph. 3	5 15-Jun-21	21-Jun-21	80								Construct Concrete Finishes Deck 01 for Augusta Canal Br. Ph. 3
A3540	Construct Concrete Finishes Deck 07 for Augusta Canal Br. Ph. 3	5 15-Jun-21	21-Jun-21	77	1 i i							Construct Concrete Finishes Deck 07 for Augusta Canal Br. Ph. 3
A2270	Set Girders & Precast Deck 02 for Augusta Canal Bridge Phase 3	5 25-Jun-21	01-Jul-21	68				+				Set/Girders & Precast Deck 02 for Augusta Canal Bridge Phase 3
A3460	Set Girders & Precast Deck 06 for Augusta Canal Bridge Phase 3	5 25-Jun-21	01-Jul-21	63								Set Girders & Precast Deck 06 for Augusta Canal Bridge Phase 3
A3490	Construct Concrete Finishes Deck 02 for Augusta Canal Br. Ph. 3	5 02-Jul-21	08-Jul-21	76								Construct Concrete Finishes Deck 02 for Augusta Canal Br. Ph. 3
A3530	Construct Concrete Finishes Deck 06 for Augusta Canal Br. Ph. 3	5 02-Jul-21	08-Jul-21	71								Construct Concrete Finishes Deck 06 for Augusta Canal Br. Ph. 3
A2300	Set Girders & Precast Deck 03 for Augusta Canal Bridge Phase 3	5 14-Jul-21	20-Jul-21	68								Set Girders & Precast Deck 03 for Augusta Canal Bridge Phase 3
A2330	Set Girders & Precast Deck 04 for Augusta Canal Bridge Phase 3	5 14-Jul-21	20-Jul-21	68			+ +					I Set Girders & Precast Deck 04 for Augusta Cahal Bridge Phase 3
A3450	Set Girders & Precast Deck 05 for Augusta Canal Bridge Phase 3	5 14-Jul-21	20-Jul-21	63								Set Girders & Precast Deck 05 for Augusta Canal Bridge Phase 3
A3500	Construct Concrete Finishes Deck 03 for Augusta Canal Br. Ph. 3	5 21-Jul-21	27-Jul-21	68								Construct Concrete Finishes Deck 03 for Augusta Canal Br. Ph. 3
A3520	Construct Concrete Finishes Deck 05 for Augusta Canal Br. Ph. 3	5 21-Jul-21	27-Jul-21	63								Construct Concrete Finishes Deck 05 for Augusta Canal Br. Ph. 3
A3510	Construct Concrete Finishes Deck 04 for Augusta Canal Br. Ph. 3	5 28-Jul-21	03-Aug-21	63								Construct Concrete Finishes Deck 04 for Augusta Canal Br. Ph. 3
Internal Tr	ansition (Sta 355+10 - 366+85)	47 11-May-21	9	77								14-Jul-21, Internal Transition (Sta 355+10 - 366+85)
A2130	Place Aggregate Base Internal Transition Phase 3	7 11-May-21	10 Mov 21	02								Ptace Aggregate Base Internal Transition Phase 3
			-	93 20	. i i							
A2050	Prepare & Grade to Subgrade Internal Transition Phase 3	5 13-May-21	-									Prepare & Grade to Subgrade Internal Transition Phase 3
A2830 A2840	Construct Bio Retention MS4 01 and Swale MS4 BMP Construct Gravel Maint. Road Internal Transition Phase 3	15 20-May-21 7 20-May-21		85 93								Construct Bio Retention MS4 01 and Swale MS4 BMP Construct Gravel Maint: Road Internal Transition Phase 3
A2840	Tie to Exst. Fencing Internal Transition Phase 3	-	-	93								Tie to Exst. Fencing Internal Transition Phase 3
A2870 A2850	Place Asphalt Base Internal Transition Phase 3	2 22-Jun-21	23-Jun-21	99 77								I Place Asphalt Base Internal Transition Phase 3
A2850	Place Concrete Pvmt. Internal Transition Phase 3	10 24-Jun-21	07-Jul-21	77								
A2860 A2880	Install Guardrail Internal Transition Phase 3	5 08-Jul-21	14-Jul-21	77								 Place Concrete Pvmt. Internal Transition Phase 3 Install Guardrail Internal Transition Phase 3
		10 15-Apr-21										▼ 28-Apr-21, Şavannah River Bridge (\$ta 366+85 - 380+01)
	River Bridge (Sta 366+85 - 380+01)		<u> </u>	0								
A2020	Construct Temporary Tressle/Work Platform at Savannah River Bridge Pha	10 15-Apr-21		0								📕 Construct Temporary Tressle/Work Platform at Savannah River Bridge Phase
Columns 8	Bents	122 29-Apr-21	15-Oct-21	0								▼ 15-Oct-21, Columns & Bents
A2070	Drive Piles @ Bent 01 for Savannah River Bridge Phase 3	5 29-Apr-21	05-May-21	0								Drive Piles @ Bent 01 for Savannah River Bridge Phase 3
A4500	Drive Piles @ Bent 19 for Savannah River Br. Ph. 3	5 29-Apr-21	05-May-21	8								1 Drive Piles @ Bent 19 for Savannah River Br. Ph. 3
A2080	Form & Pour Bent 01 for Savannah River Bridge Phase 3	5 06-May-21	12-May-21	0								Form & Pour Bent 01 for Savannah River Bridge Phase 3
A4510	Form & Pour Bent 19 for Savannah River Br. Ph. 3	5 06-May-21		8								D Form & Pour Bent 19 for Savannah River Br. Ph. 3
A2100	Set Platform & Drive Shafts Bent 02 for Savannah River Br. Ph. 3	5 13-May-21	19-May-21	0								Set Platform & Drive Shafts Bent 02 for Savannah River Br. Ph. 3
A4520	Set Platform & Drive Shafts Bent 18 for Savannah River Br. Ph. 3	5 13-May-21	19-May-21	8								I Set Platform & Drive Shafts Bent 18 for Savannah River Br. Ph. 3
A2110	Place Column & Cap @ Bent 02 for Savannah River Bridge Phase 3	3 20-May-21	24-May-21	0								I Place Column & Cap @ Bent 02 for Savannah River Bridge Phase 3
A4530	Place Column & Cap @ Bent 18 for Savannah River Br. Ph. 3	3 20-May-21	24-May-21	8								I Place Column & Cap @ Bent 18 for Savannah Rivet Br. Ph. 3
A2150	Move Platform & Drive Shafts Bent 03 for Savannah River Br. Ph. 3	5 01-Jun-21	07-Jun-21	0								Move Platform & Drive Shafts Bent 03 for Savannah River Br. Ph. 3
A4540	Move Platform & Drive Shafts Bent 17 for Savannah River Br. Ph. 3	5 01-Jun-21	07-Jun-21	8								1 Move Platform & Drive Shafts Bent 17 for Savannah River Br. Ph. 3
A2160	Place Column & Cap @ Bent 03 for Savannah River Bridge Phase 3	3 08-Jun-21	10-Jun-21	0								I Place Column & Cap @ Bent 03 for Savannah River Bridge Phase 3
A4550	Place Column & Cap @ Bent 17 for Savannah River Br. Ph. 3	3 08-Jun-21	10-Jun-21	8								I Place Column & Cap @ Bent 17 for Savannah River Br. Ph. 3
A2180	Move Platform & Drive Shafts Bent 04 for Savannah River Br. Ph. 3	5 18-Jun-21	24-Jun-21	0								Move Platform & Drive Shafts Bent 04 for Savannah River Br. Ph. 3
A4560	Move Platform & Drive Shafts Bent 16 for Savannah River Br. Ph. 3	5 18-Jun-21	24-Jun-21	8								I Move Platform & Drive Shafts Bent 16 for Savannah River Br. Ph. 3
A2190	Place Column & Cap @ Bent 04 for Savannah River Bridge Phase 3	3 25-Jun-21	29-Jun-21	0								Place Column & Cap @ Bent 04 for Savanhah River Bridge Phase 3
A4570	Place Column & Cap @ Bent 16 for Savannah River Br. Ph. 3	3 25-Jun-21	29-Jun-21	8								I Place Column & Cap @ Bent 16 for Savannah River Br. Ph. 3
A2220	Move Platform & Drive Shafts Bent 05 for Savannah River Br. Ph. 3	5 07-Jul-21	13-Jul-21	0								Move Platform & Drive Shafts Bent 05 for Savannah River Br. Ph. 3
A4580	Move Platform & Drive Shafts Bent 15 for Savannah River Br. Ph. 3	5 07-Jul-21	13-Jul-21	8								D Move Platform & Drive Shafts Bent 15 for Savannah River Br. Ph. 3
A2230	Place Column & Cap @ Bent 05 for Savannah River Bridge Phase 3	3 14-Jul-21	16-Jul-21	0								I Place Column & Cap @ Bent 05 for Savannah River Bridge Phase 3
	ork Critical Remaining Work V Summary					ge 10 c	of 12					TASK filter: All Activities
Actual Wo												

rity ID	annah River Bridge Replacement Activity Name	Original Start	Finish	Total			e Layou 201				2020			25-Sep-18 1 2021 2022 2023
		Duration	FILIST	Float	ND.	FMA				JFMA		ASO		202120222023202320232023
A4590	Place Column & Cap @ Bent 15 for Savannah River Br. Ph. 3	3 14-Jul-21	16-Jul-21	8				• • • •	01115				1.15	I Place Column & Cap @ Bent 15 for Savannah River Br, Ph. 3
A2250	Move Platfrom & Drive Shafts Bent 06 for Savannah River Br. Ph. 3	5 26-Jul-21	30-Jul-21	0										I Move Platfrom & Drive Shafts Bent 06 for Savannah River Br. Ph. 3
A4600	Move Platform & Drive Shafts Bent 14 for Savannah River Br. Ph. 3	5 26-Jul-21	30-Jul-21	8						1 1 1 1 1 1 1 1 1 1 1 1				Move Platform & Drive Shafts Bent 14 for Savanhah River Br. Ph. 3
A2260	Place Column & Cap @ Bent 06 for Savannah River Bridge Phase 3	3 02-Aug-21	04-Aug-21	0										Place Column & Cap @ Bent 06 for Savannah River Bridge Phase 3
A4610	Place Column & Cap @ Bent 14 for Savannah River Br. Ph. 3	3 02-Aug-21	04-Aug-21	8				! +!						Place Column & Cap @ Bent 14 for Savannah River Br. Ph. 3
A2280	Move Platform & Drive Shafts Bent 07 for Savannah River Br. Ph. 3	5 12-Aug-21	18-Aug-21	0										Move Platform & Drive Shafts Bent 07 for Savannah River Br. Ph. 3
A4620	Move Platform & Drive Shafts Bent 13 for Savannah River Br. Ph. 3	5 12-Aug-21	18-Aug-21	8										D Move Platform & Drive Shafts Bent 13 for Savannah River Br. Ph. 3
A2290	Place Column & Cap @ Bent 07 for Savannah River Bridge Phase 3	3 19-Aug-21	23-Aug-21	0										I Place Column & Cap @ Bent 07 for Savannah River Bridge Phase 3
A4630	Place Column & Cap @ Bent 13 for Savannah River Br. Ph. 3	3 19-Aug-21	23-Aug-21	8										I Place Çolumn & Cap @ Bent 13 for Savannah River Br. Ph. 3
A2310	Move Platform & Drive Shafts Bent 08 for Savannah River Br. Ph. 3	5 31-Aug-21	06-Sep-21	0				! +!	! +	+		+		Move Platform & Drive Shafts Bent 08 for Savannah River Br. Ph. 3
A4640	Move Platform & Drive Shafts Bent 12 for Savannah River Br. Ph. 3	5 31-Aug-21	06-Sep-21	8	-									Move Platform & Drive Shafts Bent 12 for Savannah River Br. Ph. 3
A4450	Place Column & Cap @ Bent 08 for Savannah River Br. Ph. 3	3 07-Sep-21	· ·	0	-									Place Column & Cap @ Bent 08 for Savannah River Br. Ph. 3
A4650	Place Column & Cap @ Bent 12 for Savannah River Br. Ph. 3	3 07-Sep-21	· ·	8	-									I Place Column & Cap @ Bent 12 for Savannah River Br. Ph. 3
A4460	Move Platform & Drive Shafts Bent 09 for Savannah River Br. Ph. 3	5 17-Sep-21	· ·	0	-									Move Platform & Drive Shafts Bent 09 for Savannah River Br. Ph. 3
A4460 A4660	Move Platform & Drive Shafts Bent 10 for Savannah River Br. Ph. 3	5 17-Sep-21	· ·	0										Move Platform & Drive Shafts Bent 09 for Savannah River Br. Ph. 3
A4000 A4470	Place Column & Cap @ Bent 09 for Savannah River Br. Ph. 3	3 24-Sep-21	· ·	0										Place Column & Cap @ Bent 09 for Savannah River Br. Ph. 3
A4470 A4670	Place Column & Cap @ Bent 10 Savannah River Br. Ph. 3	3 24-Sep-21	· ·	0	-									Place Column & Cap @ Bent 11 for Savannah River Br. Ph. 3
		5 06-Oct-21	· ·	0	-									
A4480 A4490	Move Platform & Drive Shafts Bent 10 for Savannah River Br. Ph. 3			0	-									Move Platform & Drive Shafts Bent 10 for Savannah River Br. Ph.
	Place Column & Cap @ Bent 10 for Savannah River Br. Ph. 3	3 13-Oct-21		0										
Girders & I	Deck Spans	114 25-May-21	29-0ct-21	0										V 29-Oct-21, Girders & Deck Spans
A2320	Set Girders & Precast Deck 01 for Savannah River Bridge Phase 3	5 25-May-21	31-May-21	0										Set Girders & Precast Deck 01 for Savannah River Bridge Phase 3
A4710	Set Girders & Precast Deck 18 for Savannah River Bridge Phase 3	5 25-May-21	31-May-21	8										Set Girders & Precast Deck 18 for Savahnah River Bridge Phase 3
A4720	Construct Concrete Finishes Deck 01 for Savannah River Br. Ph .3	5 01-Jun-21	07-Jun-21	64										Construct Concrete Finishes Deck 01 for Savannah River Br. Ph.3
A4890	Construct Concrete Finishes Deck 18 for Savannah River Br. Ph .3	5 01-Jun-21	07-Jun-21	47										Construct Concrete Finishes Deck 18 for Savannah River Br. Ph.3
A2340	Set Girders & Precast Deck 02 for Savannah River Bridge Phase 3	5 11-Jun-21	17-Jun-21	0										Set Girders & Precast Deck 02 for Savannah River Bridge Phase 3
A4700	Set Girders & Precast Deck 17 for Savannah River Bridge Phase 3	5 11-Jun-21	17-Jun-21	8						1 1 1 1 1 1 1 1 1 1 1				🛛 🔹 🛛 Set Girders & Precast Deck 17 for Savannah River Bridge Phase 3
A4730	Construct Concrete Finishes Deck 02 for Savannah River Br. Ph .3	5 18-Jun-21	24-Jun-21	56										Construct Concrete Finishes Deck 02 for Savannah River Br. Ph.3
A4880	Construct Concrete Finishes Deck 17 for Savannah River Br. Ph .3	5 18-Jun-21	24-Jun-21	56										Construct Concrete Finishes Deck 17 for Savannah River Br. Ph .3
A2360	Set Girders & Precast Deck 03 for Savannah River Bridge Phase 3	5 30-Jun-21	06-Jul-21	0										Set Girders & Precast Deck 03 for Savannah River Bridge Phase 3
A4690	Set Girders & Precast Deck 16 for Savannah River Bridge Phase 3	5 30-Jun-21	06-Jul-21	8] []	Set Girders & Precast Deck 16 for Savannah River Bridge Phase 3
A4740	Construct Concrete Finishes Deck 03 for Savannah River Br. Ph .3	5 07-Jul-21	13-Jul-21	48										I Construct Concrete Finishes Deck 03 for Savannah River Br. Ph .3
A4870	Construct Concrete Finishes Deck 16 for Savannah River Br. Ph .3	5 07-Jul-21	13-Jul-21	48										Construct Concreté Finishes Deck 16 for Savannah River Br. Ph .3
A2380	Set Girders & Precast Deck 04 for Savannah River Bridge Phase 3	5 19-Jul-21	23-Jul-21	0										I Set Girders & Precast Deck 04 for Savarinah River Bridge Phase 3
A4680	Set Girders & Precast Deck 15 for Savannah River Bridge Phase 3	5 19-Jul-21	23-Jul-21	8										I Set Girders & Precast Deck 15 for Savannah River Bridge Phase 3
A4750	Construct Concrete Finishes Deck 04 for Savannah River Br. Ph .3	5 26-Jul-21	30-Jul-21	40] []	Construct Concrete Finishes Deck 04 for Savannah River Br. Ph :3
A4860	Construct Concrete Finishes Deck 15 for Savannah River Br. Ph .3	5 26-Jul-21	30-Jul-21	40										Construct Concrete Finishes Deck 15 for Savannah River Br. Ph 3
A2400	Set Girders & Precast Deck 05 for Savannah River Bridge Phase 3	5 05-Aug-21	11-Aug-21	0										Set Girders & Precast Deck 05 for Savanhah River Bridge Phase 3
A2460	Set Girders & Precast Deck 14 for Savannah River Bridge Phase 3	5 05-Aug-21	11-Aug-21	8										Set Girders & Precast Deck 14 for Savannah River Bridge Phase 3
A4760	Construct Concrete Finishes Deck 05 for Savannah River Br. Ph .3	5 12-Aug-21	18-Aug-21	32										Construct Concrete Finishes Deck 05 for Savahnah River Br. Ph .3
A4850	Construct Concrete Finishes Deck 14 for Savannah River Br. Ph .3	5 12-Aug-21	-	32								+		L Construct Concrete Finishes Deck 14 for Savannah River Br. Ph .3
A2420	Set Girders & Precast Deck 06 for Savannah River Bridge Phase 3	5 24-Aug-21	-	0										Set Girders & Precast Deck 06 for Savannah River Bridge Phase 3
A2450	Set Girders & Precast Deck 13 for Savannah River Bridge Phase 3	5 24-Aug-21	-	8										Set Girders & Precast Deck 13 for Savahnah River Bridge Phase 3
A4770	Construct Concrete Finishes Deck 06 for Savannah River Br. Ph .3	5 31-Aug-21		24										Construct Concrete Finishes Deck 06 for Savarinah River Br. Ph; 3
A4840	Construct Concrete Finishes Deck 00 for Savannah River Br. Ph. 3	5 31-Aug-21	· ·	24	- i i -					$\begin{array}{cccccccccccccccccccccccccccccccccccc$				Construct Concrete Finishes Deck 13 for Savannah River Br. Ph. 3
A2440	Set Girders & Precast Deck 07 for Savannah River Bridge Phase 3	5 10-Sep-21	· ·	0		++						+		Set Girders & Precast Deck 07 for Savanhah River Bridge Phase 3
A2440	Set Girders & Precast Deck 07 for Savannah River Bridge Phase 3	5 10-Sep-21		0 8										I Set Girders & Precast Deck of for Savannah River Bridge Phase 3
, 12+00	Set Sinders at result best 12 for Gavannan filter bruger hase 5	0 10-0ep-21	10 000-21	0						<u> </u>			<u> </u>	
Actual Wo	ork Critical Remaining Work Summary				Dee	e 11 of	40						TACK	K filter: All Activities

GDOT - I-20 @ S	avannah River Bridge Replacement				C	lassi	ssic Schedule Layout														
Activity ID	Activity Name	Origina		Finish	Total			2019				2020				2021					
		Duration			Float	N D	JFM	A M J	JAS	SON	DJ	FMA	ΜJ	JAS	SON	DJF	MA	ΜJ	JA	so	N
A4780	Construct Concrete Finishes Deck 07 for Savannah River Br. Ph .3	5	17-Sep-21	23-Sep-21	16															C	onst
A4830	Construct Concrete Finishes Deck 12 for Savannah River Br. Ph .3	5	17-Sep-21	23-Sep-21	16																onst
A2350	Set Girders & Precast Deck 08 for Savannah River Bridge Phase 3	5	29-Sep-21	05-Oct-21	0																Set 0
A2410	Set Girders & Precast Deck 11 for Savannah River Bridge Phase 3	5	29-Sep-21	05-Oct-21	8															þ (Set 0
A4790	Construct Concrete Finishes Deck 08 for Savannah River Br. Ph .3	5	06-Oct-21	12-Oct-21	8																Cọn
A4820	Construct Concrete Finishes Deck 11 for Savannah River Br. Ph .3	5	06-Oct-21	12-Oct-21	8																Con
A2370	Set Girders & Precast Deck 09 for Savannah River Bridge Phase 3	5	18-Oct-21	22-Oct-21	0																Set
A2390	Set Girders & Precast Deck 10 for Savannah River Bridge Phase 3	5	18-Oct-21	22-Oct-21	0																Set
A4800	Construct Concrete Finishes Deck 09 for Savannah River Br. Ph .3	5	25-Oct-21	29-Oct-21	0																(¢o
A4810	Construct Concrete Finishes Deck 10 for Savannah River Br. Ph .3	5	25-Oct-21	29-Oct-21	0															I	¢ ¢o
Eastern /	Approach (Sta 380+01 - 442+22)	97	20-May-21	01-Oct-21	20													V		T ¢	01-O
A2040	Prepare & Grade to Subgrade Eastern Approach Phase 3	15	20-May-21	09-Jun-21	20													i i F	Prepar	e & (Grad
A2890	Construct Retaining Wall Sta. 424-426	10	10-Jun-21	23-Jun-21	35														Cons	truct	Reta
A2120	Place Aggregate Base Eastern Approach Phase 3	20	17-Jun-21	14-Jul-21	20] Pla	ce Aç	ggre
A2900	Place HMA Base Eastern Approach Phase 3	20	15-Jul-21	11-Aug-21	20														📫 F	Place	ΗМ
Install10	Install Fencing Eastern Approach Phase 3	7	15-Jul-21	23-Jul-21	70														Ins	stall F	fenci
A2910	Place Concrete Pvmt. Eastern Approach Phase 3	30	12-Aug-21	22-Sep-21	20															P	lace
Install	Install Guardrail Eastern Approach Phase 3	7	23-Sep-21	01-Oct-21	20															l k	nstal
Phase 4		25	29-Nov-21	31-Dec-21	0																-
A2480	Construct Median Barrier	15	29-Nov-21	17-Dec-21	0																: 🗖
A2490	Shift Traffic to Final Configuration	10	20-Dec-21	31-Dec-21	0																
Close ou	t	85	03-Jan-22	29-Apr-22	0																
A4920	Perform Punchlist Work	85	03-Jan-22	29-Apr-22	0																
A4930	Submit Final As-Builts & Submittals	50	03-Jan-22	11-Mar-22	35							+	+				-1+	-		1 +	·

Actual Work

Remaining Work

Milestone

				20	22									5-S)23	ер	-18	11	:5	8
ID.	JF	М	Δ	M J	_	s	ON		1	F	М	Δ		_	Δ	c		N	D
nstruc	_		_	-	-	-					_	_	_		P	о h	-	IN	ע
hstruc	1.1	i i	1	1		i i	i i	i j		i i	- i	- i	1	1		1	1		
et Giro	÷	i i	- i	- i		1 1	i i	1 1		- i	- 1	- i	- i	1 1		- 1	- 1		
t Girc	- ÷	()		!		<u>-</u>		<u> </u>			+	}-				}	}	{	
onstru	-i -	i i	- i	i i		i i	i i	i i		- i	- i	- i	- i - i	ī i	i	- i	- i		
onstr	1.		- 1			1 1								1 1		- 1			
Set Gi	1		- 1			1 1	1	1			1							3	
Set Gi	÷	: :	- 1			1 1		1 1		- 1	- 1	- 1	- i -			- 1	- 1	- 1	
Const	- ÷	1					$\frac{1}{2}$	<u> </u>			$ \frac{1}{2}$			5-1-1			}		}
Const	i -	i i	- i	i i		i i	i i	i i	ii	i	i i	i.	i i	i i	i	- i	- i	- i	
-Oct-2	÷ .	: :	- 1	- 1		1 1		1 1		- 1	- 1	- 1	- i - i						
	1.						1												
ade t	-i -	i 7	- i	- i	i i	1.11	proa	ch F	Pha	ise	3								
etaini	· +					+								; ;					
regat	1		1			1 1	1	1 1											
IMA E	÷	i i	- i	- 1		1 1	i i	e 3											
ncing	1	: :	- 1	· · ·		1 .1			_										
ce Co	÷.	i i	i i	i i	i i	i î	i i	i i	ii	i	e 3								
tall G	· ÷	i				+	ich P	has	e 3) 	+			; 					
	31-	De	c-2	1,¦Ph	ase 4	1													
E C	òn	stru	ict	Nędia	an Ba	rrie	r												
	\$hi	ft T	raff	icto	Final	Co	nfiģu	ratio	bn										
-	1	: :	-	29-	Apr-2	2, (Close	ou	t										
	1		-	; Þer	form	Pur	nchlis	t W	ork				÷						
	· •		Sult		Final	-i+		-i			ttal	s ¦							
1 1	1		1	1		<u> </u>		1 1			1	1	1					- 1	<u>'</u>
									_						_	_	_		
												©	Ora	icle	Сс	orp	ora	tio	n