

SEQUENCE OF OPERATIONS - STAGE 2  
 1. SHIFT TRAFFIC ON SR108 TOTEMP PVMT  
 2. CONSTRUCT PERM PVMT & SLOPE WEST SIDE OF SR108 AS SHOWN


SR20 STA. 164+51.87 @  
 SR108 STA. 50+00 /  
 UPPER SWEETWATER TRAIL STA. 15+00  
 N=99473.8410 E=49690.9800

Station	Type
153+46.94	Sh End NC
154+04.26	End NC
154+42.47	Zero Super
154+80.68	Rev. Crown
155+37.99	Sh. Trans.
155+56.59	Begin FS
174+63.18	End FS
174+81.78	Sh. Trans.
175+39.09	Rev. Crown
175+77.30	Zero Super
176+15.51	Begin NC
176+72.83	Sh Begin NC

N	• KC10000
D	• 58°21'16" (RT)
L	• 2'57'57"
T	• 1078.66
E	• 1967.53
R	• 280.74
C	• 1931.83
CB	• S 81°03'24" E
DB	• N 69°45'58" E
DA	• S 51°52'46" E
SE	• 6%

PAVEMENT REMOVAL	
TEMPORARY CONSTRUCTION PAVEMENT	
PERMANENT CONSTRUCTION	
CONCRETE MEDIAN CONSTRUCTION	
MILL & OVERLAY CONSTRUCTION	
OPEN LANES OF TRAFFIC	

**GEORGIA**  
 DEPARTMENT  
 OF  
 TRANSPORTATION



No.	Date	Description

STATE OF GEORGIA  
 DEPARTMENT OF TRANSPORTATION  
 OFFICE: DISTRICT SIX ROAD DESIGN  
**CONSTRUCTION STAGING PLAN**  
 SR108 STAGE 2

DRAWING No.  
**19-10**