GSWCC
Georgia Soil and Water Conservation Commission

EROSION, SEDIMENTATION & POLLUTION CONTROL PLAN CHECKLIST
INFRASTRUCTURE CONSTRUCTION PROJECTS

SWCD: Broad River SWCD
Project Name: CSBRG-0007-00(158)
Date on Plans:
City/County: Banks
Address:

Plan Page #	Included Y/N	TO BE SHOWN ON ES&PC PLAN	
	Yes	1.	The applicable Erosion, Sedimentation and Pollution Control Plan Checklist established by the Commission as of January 1 of the year in which the land-disturbing activity was permitted. (The completed Checklist must be submitted with the ES&PC Plan or the Plan will not be reviewed)
	Yes	2.	Level II certification number issued by the Commission, signature and seal of the certified design professional. (Signature, seal and Level II number must be on each sheet pertaining to ES&PC plan or the Plan will not be reviewed))
	Yes	3.	The name and phone number of the 24-hour local contact responsible for erosion, sedimentation and pollution controls.
	Yes	4.	Provide the name, address and phone number of primary permittee.
	Yes	5.	Note total and disturbed acreage of the project or phase under construction.
	Yes	6.	Provide the GPS locations of the Beginning and End of the Infrastructure project. Give the Latitude and Longitude in decimal degrees.
	Yes	7.	Initial date of the Plan and the dates of any revisions made to the Plan including the entity who requested the revisions.
	Yes	8.	Description of the nature of construction activity.
	Yes	9.	Provide vicinity map showing site's relation to surrounding areas. Include designation of specific phase, if necessary.
	Yes	10.	Identify the project receiving waters and describe all sensitive adjacent areas including streams, lakes, residential areas, wetlands, etc. which may be affected.
	Yes	11.	Design professional's certification statement and signature that the site was visited prior to development of the ES&PC Plan as stated on page 15 of the permit.
	Yes	12.	Design professional's certification statement and signature that the permittee's ES&PC Plan provides for an appropriate and comprehensive system of BMPs and sampling to meet permit requirements as stated on page 15 of the permit.*
	Yes	13.	Design professional certification statement and signature that the permittee's ES&PC plan provides for representative sampling as stated on page 26 of permit as applicable.
	n/a	14.	Clearly note the statement that "The design professional who prepared the ES&PC Plan is to inspect the installation of the initial sediment storage requirements, perimeter control BMPs and sediment basins in accordance with part IV.A.5. within 7 days after installation."*
	Yes	15.	Clearly note the statement that "Non-exempt activities shall not be conducted within the 25 or 50-foot undisturbed stream buffers as measured from the point of wrested vegetation without first acquiring the necessary variances and permits."
	Yes	16.	Clearly note the statement that "Amendments/revisions to the ES&PC Plan which have a significant effect on BMPs with a hydraulic component must be certified by the design professional."
	n/a	17.	Clearly note the statement that "Waste materials shall not be discharged to waters of the State, except as authorized by a section 404 permit."*
	n/a	18.	Clearly note statement that "The escape of sediment from the site shall be prevented by the installation of erosion and sediment control measures and practices prior to land disturbing
	YES	19.	Clearly note statement that "Erosion control measures will be maintained at all times. If full implementation of the approved plan does not provide for effective erosion control, additional erosion and sediment control measures shall be implemented to control or treat the sediment source."
	Yes	20.	Clearly note the statement "Any disturbed area left exposed for a period greater than 14 days shall be stabilized with mulch or temporary seeding."
n/a	n/a	21.	Any construction activity which discharges storm water into an Impaired Stream Segment, or within 1 linear mile upstream of and within the same watershed as, any portion of an Biota Impaired Stream Segment must comply with Part III. C. of the Permit. Include the completed Appendix 1 listing all the BMPs that will be used for those areas of the site which discharge to the Impaired Stream Segment.*
n/a	n/a	22.	If a TMDL Implementation Plan for sediment has been finalized for the Impaired Stream Segment (identified in item 21 above) at least six months prior to submittal of NOI, the ES&PC Plan must address any site-specific conditions or requirements included in the TMDL Implementation Plan.*
	n/a	23.	BMPs for concrete washdown of tools, concrete mixer chutes, hoppers and the rear of the vehicles. Washout of the drum at the construction site is prohibited.*
	n/a	24.	Provide BMPs for the remediation of all petroleum spills and leaks.
	YES	25.	Description of the measures that will be installed during the construction process to control pollutants in storm water that will occur after construction operations have been completed.*
	n/a	26.	Description of the practices that will be used to reduce the pollutants in storm water discharges.*
	Yes	27.	Description and chart or timeline of the intended sequence of major activities which disturb soils for the major portions of the site (i.e., initial perimeter and sediment storage BMPs, clearing and grubbing activities, excavation activities, utility activities, temporary and final stabilization).
	YES	28.	Provide complete requirements of inspections and record keeping by the primary permittee.*
	YES	29.	Provide complete requirements of sampling frequency and reporting of sampling results.*
	YES	30.	Provide complete details for retention of records as per Part IV.F. of the permit.*
	YES	31.	Description of analytical methods to be used to collect and analyze the samples from each location.*
	n/a	32.	Appendix B rationale for NTU values at all outfall sampling points where applicable.*
	Yes	33.	Delineate all sampling locations, perennial and intermittent streams and other water bodies into which storm water is discharged also provide a summary chart of the justification and analysis for the representative sampling as applicable.*
	Yes	34.	A description of appropriate controls and measures that will be implemented at the construction site including: (1) initial sediment storage requirements and perimeter control BMPs, (2) intermediate grading and drainage BMPs, and (3) final BMPs. For construction sites where there will be no mass grading and the initial perimeter control BMPs, intermediate grading and drainage BMPs, and final BMPs are the same, the plan may combine all of the bmps into a single phase.*
	Yes	35.	Graphic scale and north arrow.
	Yes	36.	Existing and proposed contour lines with contour lines drawn at an interval in accordance with the following:

Existing Contours:	USGS 1":2000' Topographical Sheets
Proposed Contours:	1" : 400' Centerline Profile

	n/a	37.	Use of alternative BMPs whose performance has been documented to be equivalent to or superior to conventional BMPs as certified by a Design Professional (unless disapproved by EPD or the Georgia Soil and Water Conservation Commission). Please refer to the Alternative BMP Guidance Document found at www.gaswcc.org.
	n/a	38.	Delineation of the applicable 25-foot or 50-foot undisturbed buffers adjacent to state waters and any additional buffers required by the Local Issuing Authority. Clearly note and delineate all
	n/a	39.	Delineation of on-site wetlands and all state waters located on and within 200 feet of the project site.
	n/a	40.	Delineation and acreage of contributing drainage basins on the project site.
	Yes	41.	Delineate on-site drainage and off-site watersheds using USGS 1' :2000' topographical sheets.
	n/a	42.	An estimate of the runoff coefficient or peak discharge flow of the site prior to and after construction activities are completed.
	Yes	43.	Storm-drain pipe and weir velocities with appropriate outlet protection to accommodate discharges without erosion. Identify/Delineate all storm water discharge points.
	n/a	44.	Soil series for the project site and their delineation.
	Yes	45.	The limits of disturbance for each phase of construction.
	Yes	46.	Provide a minimum of 67 cubic yards of sediment storage per acre drained using a temporary sediment basin, retrofitted detention pond, and/or excavated inlet sediment traps for each common drainage location. Sediment storage volume must be in place prior to and during all land disturbance activities until final stabilization of the site has been achieved. A written justification explaining the decision to use equivalent controls when a sediment basin is not attainable must be included in the plan for each common drainage location in which a sediment basin is not provided. A written justification as to why 67 cubic yards of storage is not attainable must also be given. Worksheets from the Manual must be included for structural BMPs and all calculations used by the design professional to obtain the required sediment storage when using equivalent controls. When discharging from sediment basins and impoundments, permittees are required to utilize outlet structures that withdraw water from the surface, unless infeasible. If outlet structures that withdraw water from the surface are not feasible, a written
	Yes	47.	Location of Best Management Practices that are consistent with and no less stringent than the Manual for Erosion and Sediment Control in Georgia. Use uniform coding symbols from the Manual, Chapter 6, with legend.
	Yes	48.	Provide detailed drawings for all structural practices. Specifications must, at a minimum, meet the guidelines set forth in the Manual for Erosion and Sediment Control in Georgia.
	Yes	49.	Provide vegetative plan, noting all temporary and permanent vegetative practices. Include species, planting dates and seeding, fertilizer, lime and mulching rates. Vegetative plan shall be site specific for appropriate time of year that seeding will take place and for the appropriate geographic region of Georgia.

Effective January 1, 2014

*If using this checklist for a project that is less than 1 acre and not part of a common developmentbut within 200 ft of a perennial stream the * checklist items would be N/A.

GEORGIA DEPARTMENT OF TRANSPORTATION

REVISION DATES

STATE OF GEORGIA
DEPARTMENT OF TRANSPORTATION
OFFICE: ROADWAY DESIGN

ESPCP GENERAL NOTES

GSWCC ESPC PLAN CHECKLIST

DRAWING NO. 51-001

STATE GA | PROJECT NUMBER CSSTP-0007-00(319) | SHEET NO. | TOTAL SHEETS

M:\0007319 SR47 FRIENDSHIP RD FM WCKVER RD TO LAKE LANIER - PHASE I\1A Roads\0007319\00\0007319-51-001.dgn

8:01:43 PM | GPLOT.V8 | plotstyler-V8i-PDF.tbl | 3/13/2014 | USER:sayres

4/27/2012 GPM